TELECOPIER COVER SHEET

Warzyn Engineering Inc. 2100 Corporate Drive Addison, Illinois 60101 708/691-5000 FAX 708/691-5133

Date: 2/a/90	US EPA RECORDS CENTER REGION 5
To: hist	468796
FAX Send # ()	· · · · · · · · · · · · · · · · · · ·
From: Dee Vat	
Sending a total of pages, excluding this experiencing other problems in transmission, ple	cover page. If you do not receive all pages, or are ase call (708)691-5000. Thank you.
Re:	

Project Number: 60251.29	The first constant of

_ Confidential Handling

Regular Transmission, or

<u>Weekly Schedule:</u> #1 Phase II, Remedial Investigation ACS NPL Site

March 2, 1990

FAX TO: Robert Swale, U.S. EPA [312/886-4071]

Ondrew 2079 | Westor Page [318/293-6644]

John Murphy, ACS [219/924-5298]

Paul Courtney, IDEM [317/243-5092]

FROM: Peter Vagt, Ph.D. Warzyn Engineering

WEEK: March 3 - March 9, 1990

Phase 2 of the ACS NPL Site Remedial Investigation will be mobilized on Monday March 5, 1990. The planned schedule for each day of next week is listed below; we will keep you informed of any changes as we become aware of them.

Day	Date	Activity
Monday /	March 5	Mobilization to the ACS Site in Griffith. Drilling rig and crew are expected to arrive by the end of the day. Field crew will spend day loading equipment, setting up inventory at the trailer, and performing site reconnaissance.
Tuesday	March 6	Re-establish decontamination pad. Decontaminate drill rig and other equipment. Begin the first of four lower aquifer monitoring wells. Step one for three locations is to install 6-inch steel casing to clay confining layer.
Wednesday	March 7	Continue installation of steel casings at lower aquifer well locations.
Thursday	March 8	Continue installation of steel casings at lower aquifer well locations.
Friday	March 9	Continue installation of steel casings at lower aquifer well locations.

Projected Tasks for the Week of March 10-16. 1990:

After steel casings have been set for the three initial lower aquifer monitoring wells, monitoring well installation will continue through the casing at each location.



PH2_SKJ.WK1

Phase II --- ACS RI/FS Schedule

	Week	Event/Deliverable			Sampling				
				G	gw	<u>s</u> <u>Q</u>	Lab Time	Data Validation	
1	05-Mar-90	MOBILIZATION	Lower Aquifer Well	-					
2	16-Mar-90		Construction	8	Wales.				
3	23-Mar-90	Field Screening							
4	30-Mar-90						100		
5	06-Apr-90		Upper Aquifer Well						
6	13-Apr-90	Aquifer Sampling	Construction			5			
7	20-Apr-90				are in a		910,08100 910,08100 910090		
8	27-Apr-90				7		100		
9	04-May-90	Aquifer Tests		-					
10	11-May-90	Sediment Sampling	Phase I, Rnd 2 Samples	5	6	5 4			
11	10-Mey-20	our oampling"	Phase II, Hino 1 Samples		12				
12	25-May-90	Waste Sampling	Private Well Sampling		10	20			
13	01-Jun-90			A A					
14	08-Jun-90	Data Analysis							
15	15-Jun-90						7-11-1		
16	22-Jun-90								
17	29-Jun-90		Phase II, Rnd 2 Samples	65	12	D. W.			
18	08-Jul-90								
19	13-Jul-90	RI Report							
20	20-Jul-90			1					
21	27-Jul-90								
22	03-Aug-90								
23	10-Aug-90								
24	17-Aug-90	PRP Review		1					
25	24-Aug-90	Re-Draft		4					
26	31-Aug-90								
27	07-Sep-90	RI Report Submittal to EPA		regue					
28	14-Sep-90								
29	21-Sep-90								
30	28-Sep-90			_					
31	05-Oct-90								
32	12-Oct-90								
33	19-Oct-90			-					
34	26-Oct-90								
35	02-Nov-90				THE ST				
36	09-Nov-90								
37	16-Nov-90								
38	23-Nov-90								
39	30-Nov-80	Mark the state of					1381		
40	07-Dec-90								
41	14-Dec-90								
42	21-Dec-90		200.00						
43	28-Dec-90								
44	04-Jan-91								