



December 7, 2006

Mr. Dion Novak  
Superfund Division  
USEPA Region 5  
77 West Jackson Boulevard  
Mail Code: SR-6J  
Chicago, IL 60604

Re: Monthly Progress Report – November 2006  
Eagle Zinc Site, Hillsboro, Illinois

Dear Mr. Novak:

This progress report has been prepared pursuant to the December 31, 2001 Administrative Order by Consent (AOC) for the Eagle Zinc Company site located in Hillsboro, Illinois, and includes activities conducted during November 2006.

**I. Activities Conducted During Reporting Month**

The following activities were conducted during the reporting period:

- Awaiting USEPA comments on the *Addendum to Remedial Investigation Report and Feasibility Study Report*.

**II. Difficulties Encountered During Reporting Month**

No difficulties were encountered during the reporting month.

**III. Changes in Key Project Personnel**

No changes in key project personnel have occurred.

**IV. Sampling and Testing Results**

No sampling or testing results were received during the reporting period.

**V. Project Schedule**

The current Project Schedule, including actual dates for completed tasks, is attached to this letter.

**VI. Activities Planned for Next Reporting Month**

The following activities are planned for December 2006:

- Awaiting USEPA comments on the *Addendum to Remedial Investigation Report and Feasibility Study Report*.

If you have any questions concerning this progress report, please do not hesitate to contact me.

Sincerely,

ENVIRON International Corporation

A handwritten signature in cursive script, reading "F. Ross Jones".

F. Ross Jones, P.G.  
*Manager*

FRJ:rms

Attachment

cc: Thomas Krueger, Esq. – USEPA Region 5  
Mr. Rick Lanham – IEPA, Bureau of Land  
Ms. Lisa Cundiff – CH2M HILL  
John Ix, Esq. – Dechert  
Mr. Paul Harper – Eagle-Picher  
Mr. Gordon Kuntz – Sherwin-Williams Company  
Mr. Timothy Barber – ENVIRON International Corporation



Task Name		Start	Finish	Duration	R/IFS Tasks																														
1	R/IFS Tasks	Mon 12/31/01	Tue 3/21/06	1542 days																															
2	Preliminary Site Evaluation Report	Mon 12/31/01	Thu 3/28/02	88 days	Preliminary Site Evaluation Report																														
3	Draft Preliminary Site Evaluation Report	Mon 12/31/01	Wed 2/13/02	45 days																															
4	PSE Report Review Meeting	Thu 2/14/02	Thu 3/7/02	22 days																															
5	Agency Comments on PSE Report	Thu 3/7/02	Thu 3/7/02	0 days																															
6	Final PSE Report	Fri 3/8/02	Thu 3/28/02	21 days																															
7	R/IFS Workplan	Mon 12/31/01	Thu 7/11/02	193 days	R/IFS Workplan																														
8	Draft R/IFS Workplan	Mon 12/31/01	Mon 4/1/02	92 days																															
9	R/IFS Workplan Review Meeting	Tue 4/2/02	Wed 4/17/02	16 days																															
10	Agency Comments on Draft Draft R/IFS Work Plan	Fri 4/19/02	Fri 5/3/02	15 days																															
11	Final R/IFS Workplan	Sat 5/4/02	Wed 6/26/02	54 days																															
12	Agency Approval of Final R/IFS Workplan	Thu 6/27/02	Thu 7/11/02	15 days																															
13	Phase 1 Source Characterization Technical Memorandum	Fri 7/12/02	Mon 3/3/03	235 days	Phase 1 Source Characterization Technical Memorandum																														
14	Draft Phase 1 Source Characterization Technical Memorandum	Fri 7/12/02	Wed 10/9/02	90 days																															
15	Phase 1 Technical Memorandum Review Meeting	Wed 10/16/02	Tue 10/29/02	14 days																															
16	Agency Comments on Draft Phase 1 TM	Wed 10/30/02	Thu 11/7/02	9 days																															
17	Final Phase 1 Source Characterization TM	Tue 11/12/02	Mon 12/2/02	21 days																															
18	Agency Approval of Final Phase 1 TM	Tue 12/3/02	Mon 3/3/03	91 days																															
19	Phase 2 Migration Pathway Technical Memorandum	Tue 3/4/03	Tue 2/17/04	351 days	Phase 2 Migration Pathway Technical Memorandum																														
20	Draft Phase 2 Migration Pathway Technical Memorandum	Tue 3/4/03	Sun 8/10/03	160 days																															
21	Phase 2 Technical Memorandum Review Meeting	Mon 8/11/03	Sun 8/24/03	14 days																															
22	Agency Comments on Draft Phase 2 TM	Mon 8/25/03	Tue 11/4/03	72 days																															
23	Final Phase 2 Migration Pathway TM	Wed 11/5/03	Tue 11/18/03	14 days																															
24	Agency Approval of Final Phase 2 TM	Fri 11/28/03	Tue 2/17/04	82 days																															
25	Risk Assessment Report	Wed 2/18/04	Tue 9/21/04	217 days	Risk Assessment Report																														
26	Draft Risk Assessment Report	Wed 2/18/04	Wed 3/17/04	29 days																															
27	Risk Assessment Report Review Meeting	Wed 6/2/04	Wed 6/2/04	0 days																															
28	Agency Comments on Draft Risk Assessment Report	Thu 3/18/04	Mon 5/3/04	47 days																															
29	Final Risk Assessment Report	Tue 5/4/04	Thu 8/19/04	108 days																															
30	Agency Approval of Final Risk Assessment	Tue 9/7/04	Tue 9/21/04	15 days																															
31	Remedial Investigation Report	Wed 9/22/04	Thu 2/10/05	142 days	Remedial Investigation Report																														
32	Draft Remedial Investigation Report	Wed 9/22/04	Fri 11/5/04	45 days																															
33	Remedial Investigation Report Review Meeting	Sat 11/6/04	Thu 11/18/04	13 days																															
34	Agency Comments on Draft Remedial Investigation Report	Tue 11/16/04	Wed 12/15/04	30 days																															
35	Final Remedial Investigation Report	Thu 12/16/04	Thu 2/10/05	57 days																															
36	Agency Approval of Final Remedial Investigation Report	Thu 2/10/05	Thu 2/10/05	0 days																															
37	Feasibility Study Report	Fri 2/11/05	Tue 3/21/06	404 days	Feasibility Study Report																														
38	Draft Feasibility Study Report	Fri 2/11/05	Mon 4/11/05	60 days																															
39	Feasibility Study Report Review Meeting	Wed 4/20/05	Tue 5/3/05	14 days																															
40	Agency Comments on Draft Feasibility Study	Wed 5/4/05	Fri 12/23/05	234 days																															
41	Final Feasibility Study Report	Sat 12/24/05	Mon 3/20/06	87 days																															
42	Agency Approval of Final Feasibility Study Report (Approval not received to date)	Tue 3/21/06	?	?																															