



May 9, 2005

Sent via FedEx

Mr. Dion Novak
Superfund Division
United States Environmental Protection Agency, Region 5
77 West Jackson Boulevard, Mail Code: SR-6J
Chicago, IL 60604

Re: Monthly Progress Report – April 2005
Eagle Zinc Site, Hillsboro, Illinois

Dear Mr. Novak:

This progress report has been prepared pursuant to the December 31, 2001 Administrative Order by Consent (AOC) for the Eagle Zinc Company site located in Hillsboro, Illinois, and includes activities conducted during April 2005.

I. Activities Conducted During Reporting Month

The following activities were conducted during the reporting period:

- Completed preparation of the draft RI Report Addendum and Feasibility Study Report and submitted these documents to the USEPA on April 11, 2005.

II. Difficulties Encountered During Reporting Month

No difficulties were encountered during the reporting month.

III. Changes in Key Project Personnel

No changes in key project personnel have occurred.

IV. Sampling and Testing Results

No final sampling or testing results were received during the reporting period.

V. Project Schedule

The current Project Schedule, including actual dates for completed tasks, is attached to this letter.

VI. Activities Planned for Next Reporting Month

The following activities are planned for May 2005:

- The Technical Review Meeting for the draft RI Addendum and Feasibility Study Report was held on May 3, 2005.
- If written comments on these draft documents are received from the Agency within the reporting period, the comments will be reviewed and necessary revisions to the documents will be initiated.

If you have any questions concerning this progress report, please do not hesitate to contact me.

Sincerely,

ENVIRON International Corporation



F. Ross Jones, P.G.
Manager

FRJ:rms

R:\Client Project Files\Eagle Zinc-Hillsboro_21-7400E\Monthly Progress Reports (RIFS)\2005 Progress Reports\May 2005 progress report.doc

Attachment

cc: Thomas Krueger, Esq. – USEPA, Region 5
Mr. Rick Lanham – IEPA, Bureau of Land
Ms. Lisa Cundiff – CH2M Hill
John IX, Esq. – Dechert
Mr. Paul Harper – Eagle-Picher
Mr. Gordon Kuntz – Sherwin-Williams Company
Dr. Roy Ball – ENVIRON International Corporation

EAGLE ZINC -RI/FS SCHEDULE
EAGLE ZINC COMPANY SITE HILLSBORO, IL

ID	Task Name	Start	Finish	Duration	
1	RI/FS Tasks	Mon 12/31/01	Thu 6/23/05	1271 days	
2	Preliminary Site Evaluation Report	Mon 12/31/01	Thu 3/28/02	88 days	
3	Draft Preliminary Site Evaluation Report	Mon 12/31/01	Wed 2/13/02	45 days	
4	PSE Report Review Meeting	Thu 2/14/02	Thu 3/7/02	22 days	
5	Agency Comments on PSE Report	Thu 3/7/02	Thu 3/7/02	0 days	
6	Final PSE Report	Fri 3/8/02	Thu 3/28/02	21 days	
7	RI/FS Workplan	Mon 12/31/01	Thu 7/11/02	193 days	
8	Draft RI/FS Workplan	Mon 12/31/01	Mon 4/1/02	92 days	
9	RI/FS Workplan Review Meeting	Tue 4/2/02	Wed 4/17/02	16 days	
10	Agency Comments on Draft RI/FS Work Plan	Fri 4/19/02	Fri 5/3/02	15 days	
11	Final RI/FS Workplan	Sat 5/4/02	Wed 6/26/02	54 days	
12	Agency Approval of Final RI/FS Workplan	Thu 6/27/02	Thu 7/11/02	15 days	
13	Phase 1 Source Characterization Technical Memorandum	Fri 7/12/02	Mon 3/3/03	235 days	
14	Draft Phase 1 Source Characterization Technical Memorandum	Fri 7/12/02	Wed 10/9/02	90 days	
15	Phase 1 Technical Memorandum Review Meeting	Wed 10/16/02	Tue 10/29/02	14 days	
16	Agency Comments on Draft Phase 1 TM	Wed 10/30/02	Thu 11/7/02	9 days	
17	Final Phase 1 Source Characterization TM	Tue 11/12/02	Mon 12/2/02	21 days	
18	Agency Approval of Final Phase 1 TM	Tue 12/3/02	Mon 3/3/03	91 days	
19	Phase 2 Migration Pathway Technical Memorandum	Tue 3/4/03	Tue 2/17/04	351 days	
20	Draft Phase 2 Migration Pathway Technical Memorandum	Tue 3/4/03	Sun 8/10/03	160 days	
21	Phase 2 Technical Memorandum Review Meeting	Mon 8/11/03	Sun 8/24/03	14 days	
22	Agency Comments on Draft Phase 2 TM	Mon 8/25/03	Tue 11/4/03	72 days	
23	Final Phase 2 Migration Pathway TM	Wed 11/5/03	Tue 11/18/03	14 days	
24	Agency Approval of Final Phase 2 TM	Fri 11/28/03	Tue 2/17/04	82 days	
25	Risk Assessment Report	Wed 2/18/04	Tue 9/21/04	217 days	
26	Draft Risk Assessment Report	Wed 2/18/04	Wed 3/17/04	29 days	
27	Risk Assessment Report Review Meeting	Wed 6/2/04	Wed 6/2/04	0 days	
28	Agency Comments on Draft Risk Assessment Report	Thu 3/18/04	Mon 5/3/04	47 days	
29	Final Risk Assessment Report	Tue 5/4/04	Thu 8/19/04	108 days	
30	Agency Approval of Final Risk Assessment	Tue 9/7/04	Tue 9/21/04	15 days	
31	Remedial Investigation Report	Wed 9/22/04	Thu 2/10/05	142 days	
32	Draft Remedial Investigation Report	Wed 9/22/04	Fri 11/5/04	45 days	
33	Remedial Investigation Report Review Meeting	Sat 11/6/04	Thu 11/18/04	13 days	
34	Agency Comments on Draft Remedial Investigation Report	Tue 11/16/04	Wed 12/15/04	30 days	
35	Final Remedial Investigation Report	Thu 12/16/04	Thu 2/10/05	57 days	
36	Agency Approval of Final Remedial Investigation Report	Thu 2/10/05	Thu 2/10/05	0 days	
37	Feasibility Study Report	Fri 2/11/05	Thu 6/23/05	133 days	
38	Draft Feasibility Study Report	Fri 2/11/05	Mon 4/11/05	60 days	
39	Feasibility Study Report Review Meeting	Wed 4/20/05	Tue 5/3/05	14 days	
40	Agency Comments on Draft Feasibility Study	Wed 5/4/05	Thu 5/19/05	16 days	
41	Final Feasibility Study Report	Fri 5/20/05	Thu 6/9/05	21 days	
42	Agency Approval of Final Feasibility Study Report	Fri 6/10/05	Thu 6/23/05	14 days	

NOTES:

- 1. A monthly progress report will be submitted at the end of each calendar month.
- 2. Assumes 30 days for Agency to provide comments on draft deliverables.
- 3. Assumes 14 days for Agency to review and approve final deliverables.

Project: EAGLE ZINC Schedule_rev20 050605.mpp
Date: Mon 5/9/05

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Page 1