ENVIRON



May 9, 2002

Mr. Dion Novak
Superfund Division
United State Environmental Protection Agency
77 West Jackson Boulevard
Mail Code: SR-6J
Chicago, Illinois 60604

Re: Monthly Progress Report – April 2002

Eagle Zinc Site, Hillsboro, Illinois

Dear Mr. Novak:

This progress report has been prepared pursuant to the December 31, 2001 Administrative Order by Consent (AOC) for the Eagle Zinc Company site, located in Hillsboro, Illinois and includes activities conducted during April 2002 and through the date of this letter.

I. Activities Conducted During Reporting Month

Activities conducted during the reporting period included:

- Held Technical Review Meeting on April 17, 2002 to discuss initial USEPA comments on the draft Remedial Investigation/Feasibility Study (RI/FS) Work Plan. The comments were provided orally to the Technical Group.
- Initiated revisions to the draft RI/FS Work Plan based on USEPA's initial comments.
- Initial written comments on the draft RI/FS Work Plan were provided to the Parties in a letter issued by USEPA dated May 3, 2002.

II. Difficulties Encountered During Reporting Month

No difficulties were encountered during the reporting month.

III. Changes in Key Project Personnel

No changes in key project personnel have occurred.

IV. Sampling and Testing Results

No sampling or test results were generated during the reporting month.

V. Project Schedule

The current Project Schedule, including actual dates for completed tasks, is attached to this letter.

VI. Activities Planned for Next Reporting Month

The following activities are planned for May 2002:

- USEPA reported that additional USEPA comments on the draft RI/FS Work Plan will be issued on or about May 10, 2002.
- As discussed in the April 17, 2002 Technical Review Meeting, a response letter and draft revisions to the RI/FS Work Plan will be forwarded to USEPA for expedited review. Following receipt of any additional USEPA/IEPA comments, the final document will be issued in accordance with the schedule contained in the SOW.
- ENVIRON and representatives of the Parties plan to attend a public meeting scheduled to occur at the Hillsboro High School at 7 pm on May 9, 2002. USEPA will provide a presentation on the planned RI/FS activities.
- Access agreements will be sent to owners of properties where planned offsite investigative activities will take place. Telephone contacts will also be made with the property owners, as necessary.

If you have any questions concerning this progress report, please do not hesitate to contact us.

Sincerely,

ENVIRON International Corporation

F. Ross Jones, P.G.

Pros Jones/B

Manager

FRJ:als

R:\Client Project Files\Eagle Zinc - Hillsboro\Monthly Progress Reports (RIFS)\March 2002.ltr.doc

Attachment

cc: Thomas Krueger, Esq. – USEPA Region 5
Rick Lanham – IEPA Bureau of Land
Joseph Freudenberg, Esq. – Dechert
Paul Harper – Eagle-Picher
Doug Ucci – QMG; representing Eagle-Picher
Gordon Kuntz – Sherwin-Williams
Roy Ball – ENVIRON

EAGLE ZINC -RI/FS SCHEDILE **EAGLE ZINC** HILLSBORO, IL Duration Nov '01 Dec '01 Jan '02 Feb '02 Mar '02 Apr '02 May '02 Jun '02 Jul '02 Aug '02 Sep '02 Oct '02 Nov '02 Dec '02 Jan '03 Feb '03 May '03 Jul '03 Sep '03 Oct '03 Nov '03 Dec '03 Jan '04 Feb '04 Mar '04 Apr '04 May '04 832 days Task Name RI/FS Tasks Preliminary Site Evaluation Report Mon 12/31/01 Thu 3/28/02 Mon 12/31/01 Wed 2/13/02 45 days Draft Preliminary Site Evaluation Report 2/13/02 **PSE Report Review Meeting** Thu 2/14/02 Thu 3/7/02 Agency Comments on PSE Report Thu 3/7/02 Thu 3/7/02 0 days Final PSE Report Fri 3/8/02 Thu 3/28/02 RI/FS Workplan Mon 12/31/01 RI/FS Workplan Mon 12/31/01 Draft RI/FS Workplan Mon 4/1/02 92 days RI/FS Workplan Review Meeting Tue 4/2/02 Wed 4/17/02 Agency Comments on Draft Draft RI/FS Work Plan Fri 4/19/02 Fri 5/3/02 15 days 5/3/02 Final RI/FS Workplan Sat 5/4/02 Fri 5/24/02 Agency Approval of Final RI/FS Workplan Sat 5/25/02 Fri 6/7/02 14 days 6/7/02 Phase 1 Source Characterization Technical Memorandum Sat 11/9/02 Phase 1 Source Characterization Technical Memrandum Draft Phase 1 Source Characterization Technical Memorandum Sat 6/8/02 Thu 9/5/02 Phase 1Technical Memorandum Review Meeting Fri 9/6/02 Thu 9/19/02 Agency Comments on Draft Phase 1 TM Fri 9/20/02 Sat 10/5/02 10/02 Final Phase 1 Source Characterization TM Sun 10/6/02 Sat 10/26/02 Agency Approval of Final Phase 1 TM Sun 10/27/02 Sat 11/9/02 Phase 2 Migration Pathway Technical Memorandum Phase 2 Migration Pathway Technical Memorandum Draft Phase 2 Migration Pathway Technical Memorandum Sun 11/10/02 Fri 2/7/03 2/7/03 Phase 2 Technical Memorandum Review Meeting Sat 2/8/03 Fri 2/21/03 2/21/03 Agency Comments on Draft Phase 2 TM Sat 2/22/03 Sun 3/9/03 16 days Final Phase 2 Migration Pathway TM Mon 3/10/03 Sun 3/30/03 Agency Approval of Final Phase 2 TM Mon 3/31/03 Sun 4/13/03 4/13/03 Mon 4/14/03 Tue 8/19/03 Mon 4/14/03 Thu 6/12/03 6/12/03 Risk Assessment Report Review Meeting Fri 6/13/03 Thu 6/26/03 14 days 6/26/03 Agency Comments on Draft Risk Assessment Report Fri 6/27/03 Sat 7/12/03 7/12/03 Wed 7/16/03 Tue 8/5/03 Agency Approval of Final Risk Assessment Wed 8/6/03 Tue 8/19/03 8/19/03 Draft Remedial Investigation Report Wed 8/20/03 Fri 10/3/03 Remedial Investigation Report Review Meeting Sat 10/4/03 Fri 10/17/03 14 days 10/17/03 Sat 10/18/03 Sun 11/2/03 34 Agency Comments on Draft Remedial Investigation Report 16 days Final Remedial Investigation Report Mon 11/3/03 Sun 11/23/03 Agency Approval of Final Remedial Investigation Report Mon 11/24/03 Sun 12/7/03 **Feasibility Study Report** Feasibility Study Report Mon 12/8/03 Sat 4/10/04 1. A monthly progress report will be submitted Draft Feasibility Study Report Mon 12/8/03 Thu 2/5/04 60 days at the end of each calendar month. 2. Assumes 30 days for Agency to provide Feasibility Study Report Review Meeting Fri 2/6/04 Thu 2/19/04 14 days comments on draft deliverables. 3. Assumes 14 days for Agency to review and Agency Comments on Draft Feasibility Study Fri 2/20/04 Sat 3/6/04 approve final deliverables. Sun 3/7/04 Sat 3/27/04 Agency Approval of Final Feasibility Study Report Sun 3/28/04 Sat 4/10/04 Project: EAGLE ZINC Schedule_rev3 Date: Thu 5/9/02 Project Summa External Tasks External Milestone T Progress Page 1