



500 MARKET PLACE TOWER, 2025 FIRST AVENUE, SEATTLE, WASHINGTON 98121
(206) 728-0744 FAX: (206) 727-3350

September 29, 1992

Alaska Marine Lines
Sea-Tac Office Center
18000 Pacific Highway South, Suite 800
Seattle, Washington 98188

Attention: Mr. Bob Strong


Status Report and Progress Billing
7100 2nd Avenue S.W.
5615 West Marginal Way S.W.

Dear Mr. Strong:

Transmitted with this letter is the attached Invoice No. 005-06202-006 for the amount of \$6,216.17. In addition, information is provided regarding the charges included in this billing, the services provided during this billing period, and the current budget status of the above-referenced project.

Invoice No. 005-06202-006 includes charges for Dames & Moore labor, equipment, and expenses, and charges for the quarterly ground-water monitoring and ground-water flow tests, as well as the analytical laboratory subcontractor. Services provided during the period August 1 through August 28, 1992 include:

- collecting ground-water samples for the fourth quarterly sampling round at both sites: 5615 W. Marginal Way S.W and 7100 2nd Avenue S.W.;
- performing permeability tests at 7100 2nd Avenue S.W. in order to determine hydraulic conductivity of ground-water regime;
- performing 24-hour monitoring of ground-water levels to assess tidal influence on ground-water flow at the 7100 2nd Avenue S.W. site;
- writing final report which includes fourth quarterly results as well as results from previous sampling events, conclusions and recommendations.



Alaska Marine Lines
September 29, 1992
Page 2

In addition, general project management and administrative support were provided.

The total charges incurred through September 18, 1992 are \$23,482 for the work performed on 7100 2nd Avenue and \$16,382 for work performed on 5615 W. Marginal Way. Based on the expenditures through this date and the anticipated scope of services to be provided the total estimated charges for the project will not exceed our contracted amount.

We trust this status report and our estimated budget meets your current requirements. Please contact us if you have any questions regarding this letter or require additional information.

Very truly yours,

DAMES & MOORE, INC.

A handwritten signature in cursive script that reads "Ingrid M. Williams".

Ingrid M. Williams
Staff Hydrogeologist

cc: Mr. William Troy
Sue Kent

Attachment

DAMES & MOORE

2020 FIRST AVENUE, SUITE 500, SEATTLE, WA 98101-2000 (206) 728-0744

*** INVOICE ***

SEPTEMBER 4, 1992

ALASKA MARINE LINES
7150 - 2ND AVE. S.W.
SEATTLE, WA 98106

ATTN: MR. BILL TROY

AMT	6,216.17
AP ADJ	
UNP ADJ	
WE	8/28/92
F/P	?

PLEASE INCLUDE:

ON REMITTANCE: --> INVOICE NUMBER: 005-00002-006

ACCOUNT NUMBER: 21045-006-005

TAX PAYER'S ID. NO. 95-4316617

YOUR ORDER NO. PROPOSED 08/1/92

GROUND-WATER MONITORING
TRANSPORTATION
SEATTLE, WA
LYNDEN INC.

PERIOD COVERING 08/01/92 THROUGH 08/28/92

PROFESSIONAL SERVICES RENDERED

LAST ROC#	
SALES TAX LIAB INS	

US\$
6,216.17

SEP 04 1992

No Response From
Engineer
Mail As Is

PROGRESS BILLING

INTEREST AT THE RATE OF 1.5% PER MONTH WILL BE ADDED AFTER 30 DAYS

THIS INVOICE IS DUE AND PAYABLE UPON PRESENTATION
PLEASE RETURN ONE COPY OF THIS INVOICE WITH YOUR REMITTANCE