

## **START ROLE/RESPONSIBILITIES – PORTAGE CREEK AREA 2013**

### **PRE-CONSTRUCTION**

- 1) Review Tech Memos & updates
- 2) Check for updates to work plans (FSP, QAPP, SESC, Traffic, Debris)
- 3) Obtain maps
- 4) Establish grids & obtain map of work area sampling locations
- 5) Conduct pre-construction sampling of work areas
- 6) Plan & conduct confirmatory core sampling in creek channel
- 7) Pre-construction video and photo documentation
- 8) Stake & label grids / limits of SA

### **DAILY**

- 1) Meetings
  - a. Safety (AM)
  - b. OSC meeting (AM)
    - i. Identify problems & equip issues w/ potential ERRS or schedule impact
    - ii. Confirm daily work tasks/schedule
    - iii. Set priorities and be cognizant of impacts on other responsibilities
    - iv. Need to potentially cover OSC representative / oversight role
      1. Respect limits of OSC representative role
  - c. Daily Work Order (PM)
  - d. Weekly START planning / scoping meeting (Friday PM)
    - i. Go over next week schedule
    - ii. Identify problems or equip issues
    - iii. Ensure preparedness (additional personnel needs?)
- 2) Perimeter dust monitoring
  - a. Staging Pad
  - b. Excavation Area
  - c. Notify OSC if dust up, monitor alarm
- 3) Noise monitoring
  - a. Establish points & produce map
  - b. AM & PM
  - c. Be aware of major pump / equipment changes
- 4) Sediment sampling
  - a. Ensure adequate supplies & materials
  - b. Trimble operations check (in advance of grid sampling)
  - c. Communicate with ERRS Foreman on sampling timing for proper preparedness
  - d. Verification (every other grid at target depth – 48" in SA5A)
  - e. Confirmation (every grid at visual clean)
  - f. Sample preparation and shipping (notification to EQ, OSC)
  - g. Results reporting

- 5) Other Sampling
  - a. Wipe samples when demobing equipment
  - b. Offer to assist with WWTP sampling as needed
  - c. Aggregate borrow source sampling
  - d. Aggregate re-use sampling
  - e. Turbidity monitoring (offer to assist as needed)
- 6) General
  - a. Maintain situation & operational awareness (see foreman & traffic control lists)
  - b. Photo documentation
  - c. Log book of site activities
  - d. Route check for debris, problems along traffic route
  - e. Conduct Site Walks
  - f. Notify OSC of operational/safety issues, deviations

### **ADMINISTRATIVE**

- 1) Maintain File
  - a. File 1900-55's
  - b. Manifests
  - c. Records
- 2) Documentation (copies of all documents on hard drive)
  - a. Excavation progress
  - b. Operations photos
  - c. Logbook
  - d. Sampling result packages

### **SAFETY**

- 1) Check if ground crew wears booties if in contact with excavated sediments
  - a. Ensure boot washes are in place w/ clean water & brush at entry/exit points
- 2) Monitor engineered structures for movement, instability, collapse

### **SITE WALKS**

- 1) While walking site day to day, report any problems with:
  - a. Downed or broken stakes, replace as needed
  - b. Pumps for operation, water/hose leaks, noise, fluid (fuel, oil, antifreeze) leaks
  - c. See operational status magnet (ON, OFF, DOWN)
  - d. Sipper well manifolds and suction lines for air leaks
  - e. Fuel cells for low diesel, leaks
  - f. Sheet pile coffer dams (overflow) - report high water levels using orange marks
  - g. Discharge lines for movement, breaks, debris build up
- 2) Walk finished areas SA's (7,6,5C/D,Axtell) to identify issues (as assigned)
  - a. Coir logs, sipper holes, flooding, bank collapse, blockages, debris build up