

# ***Plainwell No. 2 Dam Area Time-Critical Removal Action***

## ***Weekly Construction Update***

***Progress Report #26—July 19, 2010***

### ***Work Completed: July 8 – July 14, 2010***

- Completed excavation of targeted top-of-bank and floodplain soils from Removal Area 3B.
- Began restoration activities in Removal Area 3B, including the installation of river run rock.
- Continued restoration activities on Island 2. Activities included the installation of river run rock, topsoil, coir logs, restoration seed, and erosion control blankets.
- Continued the removal of access roads on Island 2.
- Completed the installation of resuspension controls adjacent to Removal Area 4B.
- Completed the removal of tree stumps within targeted top-of-bank and floodplain excavation limits in Removal Area 4B.
- Began developing access roads in the Oxbow Area.
- Began installing resuspension controls in the Oxbow Area.
- Continued loading and transporting tree stumps and staged soil material from Staging Area 2 to Allied Waste's C&C Landfill and Ottawa County Farms Landfill.


Estimated Weekly Volume Hauled to Non-TSCA Landfill Facilities		
Date	Estimated Quantity Non-TSCA material (cubic yards)	Number of Truck Loads Non-TSCA material
Weekly Total	770	22
2010 Total	3,885	111

Note: All values are unofficial, estimated quantities, subject to revision/verification.

### ***Work Planned: July 15 – July 21, 2010***

- Continue restoration activities in Removal Area 3B. Activities will include the installation of topsoil, coir logs, restoration seed, and erosion control blankets.
- Begin the removal of resuspension controls adjacent to Removal Area 3B.
- Begin the excavation of targeted top-of-bank and floodplain soils from Removal Area 4B.
- Continue restoration activities on Island 2. Activities will include the installation of topsoil, coir logs, restoration seed, and erosion control blankets.
- Complete the removal of resuspension controls from around Island 2.
- Complete the removal of access roads on Island 2.
- Begin demobilization activities associated with the temporary floating bridge to access Island 2.
- Continue loading and transporting tree stumps and staged soil material from Staging Area 2 to Allied Waste's C&C Landfill and Ottawa County Farms Landfill.


**Removal Progress – 2010**



**Notes:**

Targeted volumes are neat and subject to change due to additional excavation done at request of USEPA.

**Removal Progress – 2010**



**Notes:**

'Complete' is defined as removal of all targeted materials as detailed in the Plainwell No. 2 Dam Area Design Report.

### *Health & Safety Update*

- 4 Loss Prevention Observations (LPOs) were completed during this period.  
A total of 85 LPOs have been completed for the project to date.

### *Weather Summary*

- No weather delays encountered.

### *Environmental Monitoring and Construction Quality Assurance Testing*

Resuspension/Turbidity Monitoring:

Testing Performed this Week? No ☐ Yes ☒

Exceedances? N/A ☐ No ☒ Yes ☐ If yes, explain:

Dewatering System Discharge Monitoring:

Discharge Flow: 0 gallons (Staging Areas 1 and 2)

Testing Performed this Week? No ☐ Yes ☒

Exceedances? N/A ☒ No ☐ Yes ☐ If yes, explain: Analytical pending.

Excavation Verification Sampling:

Testing Performed this Week? No ☐ Yes ☒ Location: Removal Area 3B.

Cleanup Standard Achieved? N/A ☐ Yes ☒ No ☐

### *Issues Encountered/Solutions Advanced*

- None.

### *Equipment on Site*

Equipment List	Number Onsite
Komatsu PC-300 Long Reach	1
Komatsu PC-300 w/ bucket	1
Komatsu PC-300 w/ shear	1
HM-300 Off Road Truck	3
Komatsu 320 Loader	1
2,000 Gallon Water Truck	1
FAVCO 40-Ton Crane	1
John Deere 51x Dozer	1
JD Tractor	1

**Plainwell No. 2 Dam Area  
Time-Critical Removal Action  
Weekly Construction Update  
Progress Report #26  
Page 5 of 7**

***Personnel, Regulatory Staff, and Visitors on Site***

Individual/Affiliation	07/08/10	07/09/10	07/10/10	07/11/10	07/12/10	07/13/10	07/14/10
Terra Contracting Staff	14	14	14		14	14	14
American Environmental Group							
JF New	5	5			3	3	3
Georgia-Pacific Staff							
Garry Griffith	X						X
Jeff Schoepke (Koch)							X
Allen Lasater (Reiss Remediation)							X
ARCADIS Staff							
EJ Suardini	X					X	X
Michelle Rumler	X	X			X	X	X
Nick Harmer	X	X	X		X	X	X
Mike Kohagen	X	X			X	X	X
Steve Garbaciak							
Eric Hritsuk							
Oversight Personnel							
Sam Borries/USEPA OSC					X		X
Weston Personnel	X	X			X	X	X
Other Agency Staff							
Paul Bucholtz/MDNRE							
Sharon Hanshue/MDNRE							
John Lerg/MDNRE							



*Photos from July 8 – July 14, 2010*



Installing coir log on Island 2.



Removing resuspension controls on Island 2.




Removing access roads on Island 2.



Developing access roads in the Oxbow Area.

**Targeted Removal Areas – Plainwell No. 2 Dam Area**



**Notes:**

All dimensions and features represented on this map are approximate. Actual locations of access roads and staging areas and final boundaries of removal areas will be determined at the time of construction.