

DAILY DIARY

PORSF 11.3.31.5.1

1 OF

PROJECT Terminal 2 / Terminal 5 Maintenance Dredging	CONTRACT NO. 52	2449/01D015
CONTRACTOR Hickey Marine Enterprises, Inc.	SUPERINTENDENT Greg Spey	/er
DAY OF WEEK & DATE: Thursday, December 27, 2001	REPORT NO.	015
WEATHER Mostly Cloudy, Rain - PM	TEMPERATUR	RE 37 - 43

NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:

Hickey Marine - Foreman, Operator, Tugboat Pilot, Pile Buck

MAJOR EQUIPMENT ON JOB (Size/capacity and hours):

Hickey Marine - Sea Vulture Crane Barge, 7 Bin Dump Scow, Tugboat, Skiff

CHRONOLOGICAL ACCOUNT OF DAY'S WORK

9:30 am Per telecon to Greg (Hickey), He informed me that the Berth 501 barge slip was open tonight. He indicated that he would dredge there.

11:00 am I notified John (Port CCM), Rob Cook (Port Navigation Manager), and Jeff (Port Dredge Captain) that Hickey would be dredging in the barge slip tonight. I inquired if the Port Navigation crew would be available to pump on Monday if needed.

12:30 pm Per telecon to Al (Port Navigation), he indicated that he would be ready for a 5:00 pm tugboat.

1:30 pm Per telecon to Greg (Hickey), he informed me that he scheduled a 5:00 pm tugboat. He indicated that he planned to dredge with the dump scow tonight and use the "Chetco" barge on Friday night, after the barge leaves. Greg indicated that the "Chetco" offered better accessibility in the barge slip. He stated that there would be no dredging until January 2nd. I notified Jeff (Port Dredge Captain).

1:40 pm Per telecon to Doyle (Port Survey Manager), he informed me that Roel (Port Survey) and Hagedorn were still performing the hydrosurvey at Berth 501. He anticipated the results would be available tomorrow morning. I notified Greg (Hickey). I notified Sebastian (Port Marine Development Manager), Marcel (Port Project Manager) and John (Port CCM) via voice message.

4:05 pm Per telecon with Al (Port Navigation), he indicated that the pumping would be completed in ½ hour. I notified Hickey Marine.

6:30 pm. I observed Hickey moving into the barge slip at Berth 501 through the upstream trestle opening. There was a grain barge in the barge slip.

6:45 pm. The grain barge departed from the Berth 501 barge slip.

6:55 pm. Hickey placed the screen over Bin Nos. 3 and 4. The dump scow draft at Bin Nos. 1 and 7 was 6 feet and 5 feet respectively.

7:20 pm Per telecon with John Childs (Port Environmental), he informed me that samples should be taken at the Port pumping facility while water was discharged from the water detention basin. John scheduled a sample to be taken at 12:00 am. John requested that the samples be taken closer to the riverbank. We discussed the turbidity criteria of 35 for BMP and 120 for Stop Work levels. I will contact John if the test results exceed 35.

7:30 pm. Hickey began dredging with the digging bucket in the south ½ of the barge slip.

USEPA SF

1286428



INSPECTOR

Frank Schmidt

DAILY DIARY

PAGE _ 2 OF _ 2

PROJECT Terminal 2 / Terminal 5 Maintenance Dredging	CONTRACT NO. <u>52449/01D015</u>
CONTRACTOR Hickey Marine Enterprises, Inc.	SUPERINTENDENT Greg Speyer
DAY OF WEEK & DATE: Thursday, December 27, 2001	REPORT NO. 015
WEATHER Mostly Cloudy, Rain - PM	TEMPERATURE 37 - 43
7:45 pm Per telecon with Charles (Port Navigation), I notified him facility and before 11:30 pm at the Berth 501 barge slip.	that a sample was required before midnight at the rehandling
8:00 pm Hickey continued dredging in the barge slip. Per telec trouble with limited depth of water and might need to reposition the	
9:50 pm I observed Hickey struggling to move the dump scow dow	vnstream. The crane moved the screen to Bin No. 1.
10:20 pm The dump scow was positioned mid way of the barge sli	ip.
10:30 pm Per telecon to Bob (Hickey), he informed me that the d notified Charles (Port Navigation). He will sample at the Port reha- I observed that Bin Nos. 3 and 4 were ½ filled. The screen was	ndling facility.
11:15 pm Via voice message to Jeff (Port Dredge Captain), I unloading. Per telecon to Marcel (Port Project Manager), he ind We discussed that the Navigation Crew would be showing up at the	licated that we would accept the partially loaded dump scow.
12:55 am Per telecon with Charles (Port Navigation), turbidity test from the rehandling facility pumping site were as follows:	ing results on water samples taken upstream and downstream
Sampler Time Upstream Top Bottom AVG Downs	tream Top Bottom AVG Visual
Charles 0001 4.47 6.08 5.28	3.67 4.35 4.01 None
Note: Due to the limited depth, only top and bottom samples were	obtained.
1:10 pm I provided a Terminal 2 ship schedule update to Greg (Hi	ckey) via voice message.
TESTS PERFORMED:	
PHONE LOG:	
	RCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

HRS

DATE



DAILY DIARY

PROJECT Terminal 2 / Te	rminal 5 Maintenance Dredging	CONTRACT NO524	49/01D015
CONTRACTOR Hickey Ma	rine Enterprises, Inc.	SUPERINTENDENT Greg Speye	<u> </u>
DAY OF WEEK & DATE:	Thursday, December 27, 2001	REPORT NO.	015
WEATHER Mostly Cloudy,	Rain - PM	TEMPERATURE	37 - 43