PORSF 11.3,31.5,1



DAILY DIARY

P	AGE	1	OF	2

PROJECT Terminal 2 / Terminal 5 Maintenance Dredging	CONTRACT NO. 52449/01D015				
CONTRACTOR Hickey Marine Enterprises, Inc.	SUPERINTENDENT Greg Speyer				
DAY OF WEEK & DATE: Thursday, December 20, 2001	REPORT NO. 012				
WEATHER Overcast to Mostly Cloudy	TEMPERATURE 39 - 45				

NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:

MAJOR EQUIPMENT ON JOB (Size/capacity and hours):

Hickey Marine - Foreman, Operator, Tugboat Pilot, Pile

Hickey Marine - Sea Vulture Crane Barge, 7 Bin Dump Scow,

Tugboat, Skiff

CHRONOLOGICAL ACCOUNT OF DAY'S WORK

1:00 pm Per telecon with Al (Port Navigation), they experienced some down time due to mechanical problems. He estimated completing the pumping at 6:00 pm. I notified Greg (Hickey).

4:20 pm Per telecon with Al (Port Navigation), he estimated completing the pumping at 6:00 pm. I notified Greg (Hickey). Greg indicated that he spoke with Columbia Grain. He learned that the barge slip was open next Thursday. Greg indicated that they plan to finish Dredge Area 1 and 3 next Wednesday. They will use the "Chetco" barge to dredge the barge slip on Thursday, while the Port empties the dump scow. They will need to transfer the material from the "Chetco" to the dump scow. They plan to finish all areas on Friday. Per telecon with Greg (Hickey) and Cliff (Hickey), we discussed the definitions for shift in operations and demobilization as outlined in the specifications.

5:30 pm. I notified Maury (Port Navigation), that the estimated start of dredging was at 7:00 or 7:30 pm.

6:55 pm. Hickey began dredging in the downstream ½ of the barge slip. The draft of the dump scow was 5.5 at Bin No. 7. The screen was over Bin Nos. 2 and 3. The crane barge was inland of the dump scow.

I reviewed the Project Specifications regarding the measurement and payment of shift in operation/demobilization and determined that there were none performed on this project. Bid Item No. 1 is lump sum and accounts for all moves. I notified John (Port CCM).

7:45 pm. Hickey continued the dredging operation in the barge slip. Bin No.3 was ¾ full and Bin No. 2 was ¼ full.

8:15 pm Per telecon to Andy (Hickey), he indicated that they would be switching to the upstream ½ of the barge slip. They arranged for the trestle to be opened at 9:30 pm. They indicated that they would need to be out of the barge slip prior to the scheduled 4:00 am barge, but they would probably fill the dump scow prior to that time.

9:15 pm Hickey moved to the upstream ½ of the Berth 501 barge slip. The upstream trestle was opened to allow access.

9:40 pm The screen was moved to Bin Nos. 5 and 6. Bin Nos. 2 and 3 were full of dredge material and water. The dump scow draft at Bin No. 1 and 7 was 11.5 and 6.5 feet respectively. The crane barge was positioned inland of the dump scow during dredging.

10:45 pm I observed Maury (Port Navigation) sampling for turbidity testing from the Port boat.

Hickey continued the dredging operation in the barge slip. Bin Nos. 5 and 6 were nearly filled with dredge material and water. The draft at Bin No.7 was 11.5 feet.

12:00 am Per telecon with Maury (Port Navigation), the turbidity sampling results were as follows:





INSPECTOR

Frank Schmidt

DAILY DIARY

	•		•			·	F	PAGE	2. OF _	2
ROJECT	Terminal :	2 / Terminal s	5 Maintenar	nce Dredgi	ng	C	ONTRACT I	NO. 52	449/01D01	5
NTRACTO	OR Hick	ey Marine En	iterprises, I	nc.	s	UPERINTE	NDENT G	reg Speye	er	· · · · · · · · · · · · · · · · · · ·
Y OF WEE	K & DATE	: Thursda	ıy, Decemb	per 20, 20	01		REPO	RT NO.	012	
EATHER	Overcast t	o Mostly Clo	udy				TEMP	ERATUR	E 39 - 45	
mpler	Time	Upstream	Top Mid	Bottom A	VG Downstr	ream Top	Mid Botto	m AVG	Visual	
eve Per telecor	2255 n to Andy (I		31.1 31.5 stimated co		31.4 he dredging at		35.2 33.2 am. I notif		None (Port Navig	gation).
45 am _. Hic	key moved	the screen t	o Bin No. 2	. The dum	ip scow draft w	vas 14 feet a	it Bin No.7.			
		ted the dred li and water.			average draft v	vas approxii	nately 14 fe	et. Bin N	os. 2 throu	gh 7 wer
0 am Via d week.	voice mes	sage to Deni	se (Port Te	erminal 4 N	lanager), I not	tified her tha	it dredging o	of Termina	al 2 was po	ssible lat
	•									
				•	*				•	
				,						
			·					*.		
								•		
								. •		
				•	·					•
·								٠.	•	
									• .	
		- <u>-</u>			·	<u> </u>	·			
STS PERF	ORMED:	· · · · · · · · · · · · · · · · · · ·					·			
IONE LOG					·		·			
TE PHOTO		TAKEN:	<u> </u>		FORCE A	CCOUNT W	ORK/ CHAI	IGES EN	COUNTER	ED:

HRS

DATE



DAILY DIARY

PROJECT Terminal 2 / Terminal 5 Maintenance Dredging	CONTRACT NO. 52449/01D015		
CONTRACTOR Hickey Marine Enterprises, Inc.	SUPERINTENDENT Greg Speyer		
DAY OF WEEK & DATE: Thursday, December 20, 2001	REPORT NO. 012		
NEATHER Overcast to Mostly Cloudy	TEMPERATURE 39 - 45		
(signature on hardcopy)			