## SEATTLE GAS COMPANY

IMPROVEMENT REQUISITION FOR ADDITION, RETIREMENT, OR EXTRAORDINARY MAINTENANCE OF UTILITY PLANT

IR OR 858-Z1Z

AUTHORIZATION	IS REQUESTED TO Rebui	ld Hopper and	l Retaining	Walls for	Lampblack Fe	eder
LOCATION OR AD	DRESS OF WORK Lampblac	k Pile - Lake	Union Pla	int	·	
PROBLEM Sur	porting timbers and ho	pper have rot	tted away t	to the exten	t they are no	olonger
repairable						. 15 
	77-3 17	Y131- A			uta malan Ya	may and
PRESENT EQUIPM					res under ne	phet wer
wood retai	ning walls to the side	s. Construct	ted in 1948	3-9.		
			<del></del>			
PROPOSAL (SUBM	IT SKETCH ON REVERSE SIDE)	Replace all	L rotted ti	mbers with	new timbérs,	including
those in f	coundation. See drawing	g #890 Revisi	lon A.			
					and the second s	
		(5115.4111)	Not esti	mated.		
ESTIMATED SAVI	NGS OR ADDITIONAL REVENUE PER	YEAR (EXPLAIN)	100 6501		[wasacity	Feet T
		<u> </u>	<del></del>			
DEPARTMENTAL B	UDGET STATUS Extraor	dinary mainte	nance in v		t 11fe e <b>f v</b> oi	TO STATE OF
-					া প্ৰ⊹া⊄ু∳	
ACCOUNT NUMBER	DESCR	IPTION			BUTION OF ESTIMATE RETIREMENT	
	ADDITION, RETIREMENT, OR EX	TRA MAINT.				
730-314	Maintenance of Brique	et equipment	<del></del>		4. 22.	2,980
	· · · · · · · · · · · · · · · · · · ·					
				e e e e e e e e e e e e e e e e e e e		<b>*</b> * * * * * * * * * * * * * * * * * *
	ITEMS TRANSFERRED TO			1 1 . 70 0		
				and the second of the second o	The second secon	
	ITEMS TRANSFERRED FROM			i sana		
	TIENO TRANSFERRED FROM				WNG 319	99A
	TOTAL			\$	8	£1.980.
PREPARED BY	APPROVAL	DATE	APPROVED BY	APPROVAL	1 Olas A	PIQ FE
ENGINEERING	Frank Faget	8-12-54	APPROVED BY	MATEUR LAND	1 HULLY	P 17 17
APPROVAL	N. E. Ahlquist	8-12-54	VP & GINE.	4870/1	1 year to	5-11-37
DEPARTMENTAL APPROVAL	PPROVAL			HOMETO WY	tok !	-8-16-5¥
DEPARTMENTAL APPROVAL	•		ASST. GENL. APPROVAL	MGR. <b>Leland</b> E.	Zones	_8-≯6-5 <b>k</b>
SG 4031A				<u></u>		7-0-70-74



DESCRIPTION OF COSTS TO BE INCURRED	CODE	QUANTITY	UNIT COST	AMOUNT (DOLLARS ONLY)
				egroen y
Lampblack removal - grading				/
Labor - 12 man days @ 16	4		11 (2.4)	192
Vacation, sick leave @ 95	5	,		17
Contract - Labor and Material	7			1,371
S.S.T. 3%		<del></del>	. 111, 23, 4	1111111 41
			7	
Contingencies 104	8			162
			1/1 100	
Construction overhead - 10% on contract	9 -	2	chiario	141
15% on balance	9			56
1/6 02 001000				
Total I.R.	1		1 Pages	1,980.
10002 1,11,	1			Attended Marks
	1.	-	20	A CONTRACTOR
	1			eren a see
	-	-	**************************************	ensor of the second
	-			er in the second
	┽ '			
	—	NG 3200	n –	
	-	0200	· -	

- CODES: 1. MATERIAL PURCHASE
  - 2. MATERIAL FROM STOCK
  - 3. STORES EXPENSE
- 4. DIRECT LABOR CHARGES
- 5. VACATION, ETC. PRORATE
- 6. TRANSPORTATION CHARGES
- 7. CONTRACT PRICE
- 8. CONTINGENCIES
- 9. CONSTRUCTION OVERHEAD

·		. EST I MATED	MONTHLY EXP	PENDITURE OF TOTAL	OST	<u> </u>	
MONTH	AMOUNT	MONTH	AMOUNT	MONTH	AMOUNT	нтиом	AMOUNT
JANUARY 19		MAY 19		SEPITEMBER 19	+ ^ '	NEXT YEAR	
EBRUARY 19		JUNE 19		OCTOBER 19			
ARCH 19		JULY . 19		NOVEMBER 19			
APRIL 19	·	AUGUST 19		DECEMBER 19		**	

	STATION GAS COMPANY DEFI	T. 2. 10. 858 -ZI	<u>- 01</u>
FROFERI	Y ADDITION OR REFIREMENT COMPLETION REPORT	-1 10	K 1
Date in or Service 9-70-54		by ME all	rue F
Re Additions - No Retirement or Repl to this Addition	Retirement	addition incident to	
See Reverse Side for or replaced by this	F-Ford 1	Reverse Side for pr replacing this Retire	
See IR for	property retired See	TR for pr replacing this Retire	
or replaced by this	3 Addition	abracting mits verite	311917 C
		Number of Un	
Location	Description	Added Scrapped	Returned to Stores
Plant - Lampblack and Briquet System	Contract Labor and Material		
· ·	Describe work done DISHANTLE OLD WOPP	ER.	
	WALLS & CRIBBING.		ļ
	LEVEL APRON FEEDER \$		
	INSTALL WOOD CEIBBING WIDER	<b>4</b>	
	CONSTRUCT HOPPER OVER		<b>}</b>
	AFRON FEEDER SUPPORTED BY	<u> </u>	
-	ADME-HENTIONED WOOD CRIBBING	ļ	
	(11 TOW CAPACITY), CONSTRUCT	<del> </del>	<u> </u>
	RETAINING WALLS SOUTH & LORTH	<del> </del>	
	AF HOPPER	<del> </del>	
4 N		<del></del>	<del> </del>
3 2 2	LABOR & HATL BY GUY MCFARLAND	2) Ponde	UN
00	11 1 1 1 1 1 A	DEC	1954
	Hother rebuilt for Dwg \$890		m.

NOTE - Use reverse side for field exected and commonts of actual work performed

PSE-QT035199

OMPLETION OF Rebuild Hopper & Reta	THING nai	TR TOT TERMINO	LACK PE	eder	
OCATION OR ADDRESS OF WORK Plant  NATE WORK STARTED 8-19-54	ATE FINISHED	9-20-54		TE CLOSED 12-	-31-54
ATE WORK STARIED	DATE FINISHED.	<del></del>			<del></del>
DESCRIPTION	UNITS	AMOUNT	UNITS	ACTUAL	CLOSED TO ACCOUNT NUMBER
858-212 <b>-</b> 01					
		<del>                                     </del>			
Contract Work - Cuy E. McFarland		1,980.00		1,514.10	
				·	
DSTS BEFORE OVERHEAD AND INTEREST	\$	<u></u>	\$		
OVERHEAD CAPITALIZED (SEE REVERSE SIDE)		<del></del>	<b></b>		
INTEREST CAPITALIZED (SEE REVERSE SIDE)				WNG	32002 —
		1 090 00		3 631 10	
DTAL COST OF PROPERTY	\$	1,980.00	\$	1,514.10	
INDER) OR OVER-EXPENDITURE		xxxx	\$	( 465.90)	
REPARED BY A. E. Twelker 2-23-	APPROV				19
NGINEERING PPROVAL	APPROV	ED BY GEN'L MGR	M K	le dou	3-16-195
EPARTMENTAL O	19 55 ACCOU	NTING T	TARIO	odel	2-28- 19 55
EPARTMENTAL	ASST. C	FN/I	nd E. J		2-28- 19 55

SEATTLE GAS COMPANY - ANALYSIS OF COMPLETED IMPROVEMENT REQUISITION

			OFF
Section .	CAS	COMPANY	OF

OFFICE	Τ.	к.	Iv.	858 -212 - 02
_		-		>=

FROFER	Y ADDITION OR RETIREMENT COMPLETION REPORT							
	Completed by Trank Tage Approved		all					
Re Additions - No Retirement or Rep	lacement incident Re Retirements - No Retirement	addition 1	ncident 6	this				
See Reverse Side for	See Reverse Side for property retired See Reverse Side for property							
or replaced by this			his Retire					
	proposed received	IR						
or replaced by thi	s Addition r	· .	his Retire					
		Nu	mber of Un					
Location	Description	Added	Scrapped	Returned to Stores				
Plant - Lampblack & Briquet System	Plant Labor							
·								
	Describe work done		ļ					
	REMOVE LAMPBLACK FROM	·						
	AROUND HOFFER AND UNDERWEATH							
	TO EXPOSE OUD CRIBBILITY.	<b></b>						
	ASSIST CONTRACTOR IN DS-	<u> </u>						
	MANTLING - REMOVE OLD TIMBERS.		<u> </u>					
	REPLACE LAMPBLACK TO		<u> </u>					
	FAST OF WEW CRIBBING & PACK		L	V CEL				
	DOWN REPLACE LAMPBLACK		Caser	<b>454</b>				
	RULINAY TO HOPPER.		FE M	n				
ξ			.,					
WNG								
3 2		}						
003				·				
3								

NOTE - Use reverse side for field sketched and comments of actual work performed

PSE-QT035201