

		START WI	EKLY RI	EPORT to	EPA OSC				
		ME	C REMO	VAL ACTI	ON /				
Date:	9/24-9/28/2007								
GES Contract No: EP-S3-07-02								TO: 02-0	3-002
LOCATION	l: Elkton Farm Firehol	e Site							-
	•	Ore	inance iter	ns Destroye	ed:				
QTY	ITEM		QTY ITE		M	QTY	ITEM		
. 0	N/A		0 N/		/A	0	N/A		
· · ·	Tota	i Explosive:	s consume	d during De	mo Operati	ons:			
Boosters	0 -	N	Non El Caps		Det Cord	0			
Elec Caps	0		Perforators 0		Time Fuze	Ö			
	Ť	he Following		rations were	*	d: .		· · · · · · · · · · · · · · · · · · ·	
Team #	Grid # & date	% Comp	MEC		Digs	MD lbs	lbs Scrap	lbs hot rock	Need EMN Yes/No
1	F5C on 9/24	70%	Pending		190	3.	1	1	No
2	H1A on 9/24	5%	Pending		: :70	1	1	0	Yes
2	H1B on 9/24	10%	Pending		270	2	2	0.	Yes
1	F5C on 9/25	100%	266 items		75	- 3	1	2	No
1	F5D on 9/25	5%	Pending		25	[*] 3	0	0.	No
1	H4C on 9/25	Heavy equipment, 696 cu ft soil moved				50	0	0	
2	H1B on 9/25	25%	Pending		257	2	1	0	Yes
1	F5D on 9/26	15%	Pending		275	30	. 1	. ·O	No
2	H1B on 9/26	50%	Pending		281	2	1	. 4	Yes
1	H4C on 9/26	Heavy equipment, 2592 cu ft soil moved				25	0	0	
1 .	F5D on 9/27	50%	Pending		215	12	1	15	No
2	H1B on 9/27	99%	439 items		175	1	1	. 2	Yes
2	C3C on 9/27	5%	Pending		30,	3	1	0	No
1	H4C on 9/27	Heavy Equipment			*	2	0	0	
1	H4D on 9/27	Heavy equipment, 1581 cu ft soil moved				15	0	0	
1	F5D on 9/28	100%		tems	210	2	0	25	No
2	C3C on 9/28	20%		ding	235	6	3	0	No
1	H4D on 9/28	Heavy equipment, 2,294 cu ft soil moved				75	8	12	1
Totals:					2308	237	22	61	
	The Following	s Grids have	received :	a Quality As				· · · · · · ·	†
1A, F5C, I				,					

Comments:

9/20 meeting: Guardian ops update. Monday 9/17, 350 cu yds of soil moved from the Pit area where it had been staged, to grid J4A, staged for hydro-aeration. Tuesday 9/18, 16ea 1 1/4 yd buckets of soil were processed. By 1500 hrs on Thurs 9/20, 50ea 1 1/4 yd buckets were processed. The Det hazard analysis has been completed and is awaiting approval. Next week excavation of the partial grids with Heavy Equipment will begin, asbestos sampling will be performed and dust monitoring will continue. No safety or security issues, good communications w/Advent and ATK.

UXOT-2's from each team have been rotating daily at the hydro aeration stations, two UXOT-2's from team 1 have been working in support of the heavy equipment excavation operation since Tuesday 9/25.