

START WEEKLY REPORT to EPA OSC									
		M	IEC REM	OVAL ACTION	V			··········	
Date:	10/29-11/02/2007								
GES Contract No: EP-S3-07-02								TO: 02-03	i-002
LOCATION	l: Elkton Farm Firehole	Site							,
n in the			Ordnance II	ems Destroyed:					
QTY	ITEM		QTY ITEM		9.7	QTY	ITEM		
0	N/A		O N/A		0	N/A			
	т	otal Explosi	ves consun	ned during Demo	Operations				
Boosters	0	N	ion El Caps	0	Det Cord	0			
Elec Caps	0		Perforators	0	Time Fuze	0			
The Following Grid Operations were Conducted:									
Team #	Grid # & date	% Comp	MEC		Digs	MD lbs	lbs Scrap	Man Hrs	Need EMM Yes/No
1	L3C on 10/29	75%	Pending		155	5	2	20.	Yes
2	D3B on 11/29	50%	Pending		314	5	4	60	Yes
1 .	F5B on 10/30	Heavy equipment, 2,610 cu ft soil moved			noved	20	0	40	N/A
2	D3B on 10/30	70%	!	Pending	347	. 7	10	20	Yes
1	D4D on 10/31	Heavy equipment, 2,025 cu ft soil moved				0.	0	30	N/A
1 _	D4A on 10/31	Heavy equipment, 210 cu ft soil moved				0	0	10	N/A
2	D3B on 10/31	99%	4	95 items	167	1	1	28	Yes
2	G5A on 10/31	25%		Pending	167	50	. 1	32	Yes
1	D4A phase 2 on 11/01	100%		soil moved, 0 se 2 items	45	1	1	35	N/A
1	D4D phase 2 on 11/01	100%	0 ph	ase 2 items	30	0	1	4	N/A
1	C3C on 11/01	Heav	Heavy equipment, 1,460 cu ft soil m			. 0	0	13	N/A
2	G5A on 11/01	50%	Pending		447	·, 77	2	70	Yes
1	C3C on 11/02	Heavy equipment, 0 cu ft soil moved				50	0	40	N/A
11	J1A phase 2 on 11/02	99%		Pending	175	5	3	20	No
2	G5A on 11/02	75%	1	Pending	287	77	5	58	Yes.
2	F5B phase 2 on 11/02	100%	505 p	hase 2 items	83	0	0	12	No
रहि छ									
4									
	t Jos			-					
Totals:	!				2217	. 298	30	492	
	The Followi	ngs Grids h	ave receive	d a Quality Assu	rance check	this week:			

D3B, D4A phase 2, D4D phase 2, F5B phase 2

Comments:

No meeting on 11/01. Trenching operations began on 11/29, completed on 11/01, to locate/define pits, went H2D to H4A, and H2C to H4B, supported by two UXOT-2's and Marian/Steve from TTEMI. On 10/30, I2D to I4A, and I2C to I3B.On 10/31, I3B to I3C, J2D to J3B, and K2A to K2D. Seven trenches dug, approximately 18" deep on average and as wide as the excavator bucket. On 11/01 trenches/holes were dug in the K and L grids to define the pit boundaries. Team 1 supported trenching, hydroaeration, and excavation operations this week.

-002 Need EMM Yes/No Yes Yes N/A Yes N/A N/A Yes Yes N/A N/A N/A Yes ΝA No Yes No to H4A, on 10/31, d as wide m 1