

START WEEKLY REPORT to EPA OSC **MEC REMOVAL ACTION** Date: 10/15-10/19/2007 GES Contract No: EP-S3-07-02 TO: 02-03-002 LOCATION: Elkton Farm Firehole Site Ordnance Items Destroyed: ITEM QTY QTY ITEM QTY ITEM 0 N/A 0 N/A 0 N/A Total Explosives consumed during Demo Operations: Boosters 0 Non El Caps Det Cord 0 Elec Caps 0 **Perforators** 0 Time Fuze 0 The Following Grid Operations were Conducted: Need EMM lbs hot Grid # & date % Comp MEC Team # Digs MD lbs lbs Scrap rock Yes/No F5B on 10/15 50% 399 1 Pending 20 1 1. No 2 D4D on 10/15 20% **Pending** 285 48 3 2 No 7 1 11B on 10/15 Heavy equipment, 1,082 cu ft soil moved 0 0 1 F5B on 10/16 70% Pending 415 22 1 1 Yes 2 D4D on 10/16 40% Pending 321 **2**7 2 2 No 1 11B on 10/16 Heavy equipment, 1,132 cu ft soil moved 18 0 0 1 F5B on 10/17 85% Pending 5 1 2 Yes 2 I2A phase2 on 10/17 100% 151 phase 2 items 12B phase 2 on 10/17 100% 2 205 phase 2 items 2 D4D on 10/17 60% Yes **Pending** 278 12 1 1 1 J1A on 10/17 Heavy equipment, 1,461 cu ft soil moved 8 1 F5B on 10/18 99% 2 313 items 95 0 0 Yes 2 99% 92 items 5 D4D on 10/18 186 1 3 Yes 1 J1A on 10/18 Heavy equipment, 2090 cu ft soil moved 7 Ō 0 2 D4A on 10/18 Pending 1% 12 0 0 No 1 L3C on 10/19 10% Pending 399 5 3 0 No 1. J1Á on 10/19 Heavy equipment, 336 cu ft soil moved 0 0 0 J1B on 10/19 Heavy equipment, 1,012 cu ft soil moved 1. 8 1 0 2 D4A on 10/19 10% Pending 261 . 1 98 2 No Totals: 3095 304 19 23 The Followings Grids have received a Quality Assurance check this week:

I2A phase 2 area, I2B phase 2 area, F5B and D4D

Comments:

No meeting/conference call on 10/11. Guardian had a Front-End loader delivered to the site and began using it on Tuesday 10/16, the Front-Loader should increase the amount of soil processed at the Hydro-Aeration station and by the phase 2 excavation team by halving the distance traveled to and from the excavation to the soil staging area, and to and from the soil staging area to the Hydro-aeration station by the Backhoe and the Front-Loader itself.