Reporting Period: April 2013 Related Invoice Number: 0056-008

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

This Task Order Progress Report is for the Remedial Investigation/Feasibility Study (RI/FS) at the United Zinc Number 1 Site in Iola, Kansas. This Report summarizes work performed during the reporting period as well as financial information relative to Contractor compliance with the negotiated schedule and budget detailed in the Task Order Proposal submitted to EPA Region 7 by HydroGeoLogic, Inc. (HGL) on August 22, 2012, in response to the Task Order Statement of Work (SOW) issued by the EPA Contracting Officer. The Task Order Project Officer (TOPO) for this task order is Don Bahnke. Activity on this Task Order is summarized in Sections 1 through 5 and augmented by summary Reports A through G attached. This report discusses the activities conducted under this task order for the reporting period that coincides with the calendar month. The HGL accounting period for this time frame is March 30 through April 26, 2013. Therefore, costs associated with some activities accomplished during the calendar month, but outside the accounting period, may appear in next month's invoice.

### 1. ACTIVITY FOR THE REPORTING PERIOD

### TASK 1 - PROJECT PLANNING AND SUPPORT (PP)

### Subtask 1.1 Attend Scoping Meeting

The scoping meeting was held at EPA on July 11, 2012. Efforts for the scoping meeting were conducted as part of the contract requirements.

# Subtask 1.2 Site Visit and Report

Because of time constraints in meeting the task order proposal submission date, a site visit in support of preparation of this task order proposal was not completed under Subtask 1.2.

# Subtask 1.3 Task Order Proposal (Work Plan)

The initial Task Order Proposal was submitted on July 25, 2012, as part of the contract requirements.

# Subtask 1.4 Negotiations and Task Order Proposal Revision

HGL participated in a negotiation session with EPA on August 15. Based on discussions held during this meeting, the initial Task Order Proposal was revised. The revised Task Order Proposal was submitted on August 22 and EPA subsequently awarded the task on September 20, 2012. These efforts were conducted as part of the contract requirements.

# Subtask 1.5 Conflict of Interest (COI) Disclosure

The signed COI Disclosure form was submitted to EPA on July 25, 2012, with the original Task Order Proposal as Attachment A.

30291327

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# **Subtask 1.6 Health and Safety Plan**

The HSP was submitted to the EPA as an attachment to the Sampling and Analysis Plan (SAP) on November 13, 2012.

# Subtask 1.7 Sampling and Analysis Plan

No charges will be incurred under this subtask. The SAP consists of the Field Sampling Plan (FSP) and Quality Assurance Project Plan (QAPP); costs are allocated under these subtasks.

# Subtask 1.8 Field Sampling Plan

The FSP was submitted to EPA on November 13, 2012, as a component of the SAP. In late March, HGL addressed the EPA TOPO's and Regional Quality Assurance Manager's comments. Additional minor revisions were made in April to ready the FSP for surface soil sampling while awaiting the risk assessor's comments, which are expected in May.

# Subtask 1.9 Quality Assurance Project Plan

The QAPP was submitted to EPA on November 13, 2012, as a component of the SAP. Comments from the EPA TOPO and Regional Quality Assurance Manager were addressed in late March and additional minor revisions were made in April to ready the QAPP for interim approval for the surface soil sampling effort. Currently, HGL is awaiting the EPA risk assessor's comments, which are expected to be received in the next reporting period.

# **Subtask 1.10 Project Management**

# Subtask 1.10.1 Project Management

The following project management activities were conducted during this reporting period:

- The HGL TOM and EPA TOPO communicated via telephone and email regarding project issues and scheduling.
- The HGL TOM coordinated work activities of the HGL project team.
- Weekly cost tracking was performed.
- Relevant documents and correspondence were incorporated into the project file.
- The monthly progress report for the previous period was prepared.

# Subtask 1.10.2 Meetings

The database manager, primary field team leader and TOM attended a meeting with the EPA TOPO and database manager to discuss database maintenance procedures on April 26.

### Subtask 1.11 Subcontractor Procurement and Management

HGL continued negotiating a business agreement with Dr. Drexler for metals speciation

Reporting Period: April 2013 Related Invoice Number: 0056-008

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

services.

# **Subtask 1.12 Evaluate Existing Data and Documents**

No activities were conducted under this subtask during this reporting period.

# **Subtask 1.13 Prepare Technical Memorandum**

This subtask was eliminated from the SOW during negotiations.

# Subtask 1.14 Responses, Technologies, and Operable Units Memorandum

During negotiations, EPA determined that no level of effort (LOE) hours or costs will be allocated to this subtask at this time.

# Subtask 1.15 Exposure Pathway Analysis

This subtask was eliminated from the SOW during negotiations.

# Subtask 1.16 Applicable or Relevant and Appropriate Requirement (ARARs) Identification Letter Memorandum

No activities were conducted under this subtask during this reporting period.

# Subtask 1.17 Laboratory QA Program

This subtask was eliminated from the SOW during negotiations.

# Subtask 1.18 Develop and Review laboratory Qualifications

This subtask was eliminated from the SOW during negotiations.

# TASK 2 - COMMUNITY RELATIONS (CR)

# **Subtask 2.1 Community Interviews**

No activities were conducted under this subtask during this reporting period.

# Subtask 2.2 Community Involvement Plan

No activities were conducted under this subtask during this reporting period.

# TASK 3 - FIELD INVESTIGATION (FI)

### **Subtask 3.1 Field Mobilization and Demobilization**

Costs were primarily incurred for the office space and office rental equipment. Minimal labor hours were incurred to process the invoices billed.

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# Subtasks 3.2 and 3.3 - Not Assigned

# Subtask 3.4 Environmental Sampling, Including Collection, Preparation, and Shipping

Costs for this subtask are detailed under Subtasks 3.4.1 through 3.4.7.

# **Subtask 3.4.1 Property Access**

Access efforts consisted of the following:

- Reviewing 1,236 property records exported from the R&S database for the mass mailing. A quick initial QC revealed that approximately 10% of the records were not accurate. Therefore, HGL QC'ed the entire list. Items that required correction were property classifications, missing zip codes, incorrect zip codes and incorrect owners names in mailing address fields. This effort was substantial. It was completed by four staff members in four days.
- Coordinated with the mailing subcontractor.
- Six staff members called residents to ascertain their interest in having their yard sampled during the upcoming summer effort.
- Four field team members traveled to the site the weeks of April 15 and April 22 to conduct door-to-door canvassing to obtain access agreements.
- Updated the events log in the property folders; the events log is ultimately transferred to the EPA Oracle database.
- Approximately 600 access agreements were obtained; 430 mailed to EPA and 170 obtained from door-to-door canvassing.

# **Subtask 3.4.2 Residential Surface Soil Sampling (1,715 Properties)**

Residential surface soil sampling efforts consisted of the following:

- Purchasing field supplies.
- Refining soil sampling, processing and analysis procedures.
- Maintaining the EPA database.

# Subtask 3.4.3 Well Sampling

No activities were conducted under this subtask during this reporting period.

# Subtask 3.4.4 Sediment and Surface Water Sampling

No activities were conducted under this subtask during this reporting period.

# Subtask 3.4.5 Stream Bank Soil Sampling

No activities were conducted under this subtask during this reporting period.

Reporting Period: April 2013 Related Invoice Number: 0056-008

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# Subtask 3.4.6 Indoor Dust Sampling

No activities were conducted under this subtask during this reporting period.

# Subtask 3.4.7 Drip Zone Surface Soil Sampling

No activities were conducted under this subtask during this reporting period.

# Subtasks 3.5 and 3.6 – Not Assigned

# Subtask 3.7 Manage Investigation-Derived Waste

No activities were conducted under this subtask during this reporting period.

# Subtask 3.8 Site Reconnaissance

No activities were conducted under this subtask during this reporting period.

# Subtask 3.9 Ecological Characterization - Not Assigned

# TASK 4 - SAMPLE ANALYSES (SN)

# Subtask 4.1 Sample Analysis

Costs for this subtask are allocated under Subtask 4.2.

# **Subtask 4.2 Soil Sample Speciation Study**

No activities were conducted under this subtask during this reporting period.

# TASK 5 - ANALYTICAL SUPPORT AND DATA VALIDATION (AN)

# Subtask 5.1 Sample Collection and Preparation

This subtask includes only sample shipment efforts. No activities were conducted under this subtask during this reporting period.

# Subtask 5.2 Data Quality Objectives – Not Assigned

# Subtask 5.3 Not Applicable

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# **Subtask 5.4 Coordinate Sample Delivery**

### Subtask 5.4.1 EPA Region 7 Laboratory

The ASR and bottle order for the surface soil sampling effort was submitted to the EPA Region 7 laboratory on April 15.

# Subtask 5.4.2 Speciation Lab – In Vitro

No activities were conducted under this subtask during this reporting period.

# Subtask 5.4.3 Speciation Lab – In Vivo – Not Assigned

# Subtask 5.5 Not Assigned

# Subtask 5.6 Data Management

Costs associated with data management are captured under Subtask 6.1

# Subtask 5.7 Data Validation

This subtask was eliminated during the scoping meeting.

# Subtask 5.8 Review Data Usability

# Subtask 5.8.1 XRF vs Laboratory Data Correlation

No activities were conducted under this subtask during this reporting period.

### **Subtask 5.8.2 Particle Size Correlation**

No activities were conducted under this subtask during this reporting period.

# **Subtask 5.8.3 Speciation Data Report Review**

No activities were conducted under this subtask during this reporting period.

### TASK 6 - DATA EVALUATION (DE)

# Subtask 6.1 Data Reduction and Tabulation

HGL reviewed historical site documents to ensure the fixed laboratory analytical data provided by the EPA TOPO was comprehensive. After the review was complete, HGL tabulated the fixed laboratory analytical data and matched the data with its corresponding field XRF screening result. The correlation coefficient (r<sup>2</sup>) was then calculated for the matched data. On October 26, 2012, the HGL TOM sent the EPA TOPO a detailed email describing the method

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

used to calculate the  $r^2$ , the result ( $r^2 = 0.7226$ ), and references for assessing  $r^2$  results.

# Subtask 6.2 Environmental Fate and Transport Modeling/Evaluation

No activities were conducted under this subtask during this reporting period.

# Subtask 6.3 Hazardous Metals Co-Location Evaluation

HGL completed the revision of the Data Correlation and Hazardous Metals Co-Location Evaluation Report, which was originally submitted to EPA under task order 0028. The EPA TOPO requested that HGL update the report with the new correlation value calculated (see Subtask 6.1). The draft report was submitted to EPA on February 20, 2013. EPA provided comments on the report on March 13. HGL revised the report and resubmitted the revised version to EPA on April 25.

# Subtask 6.4 Soil Contaminant Trend Evaluation - Not Assigned

### Subtask 6.5 Mail Data Transmittal Letters

# **Subtask 6.5.1 Newly Sampled Properties**

No activities were conducted under this subtask during this reporting period.

# **Subtask 6.5.2 Historically Sampled Properties**

EPA provided HGL with a pdf version of the Removal Action Summary Report that contained the field sketches for the properties previously assessed. HGL created approximately 1,600 individual pdf files, one for each property, of the field sketches with unique identifiers. EPA requested that HGL establish and host an FTP site to transfer data as necessary. The 1,600 files were uploaded to the FTP site in early October 2012. EPA tested the site and noted that the site met their requirements.

# TASK 7 - ASSESSMENT OF RISKS (RA)

# Subtask 7.1 Human Health Risk Assessment

This subtask was eliminated from HGL's scope of work during the scoping meeting; EPA elected to conduct this work.

### Subtask 7.2 Ecological Risk Assessment

This subtask was eliminated from HGL's scope of work during the scoping meeting; EPA elected to conduct this work.

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# TASK 8 - TREATABILITY STUDY/PILOT TESTING (TT) - NOT ASSIGNED

# TASK 9 - REMEDIAL INVESTIGATION REPORT (RR)

# **Subtask 9.1 Draft Remedial Investigation Report**

No activities were conducted under this subtask during this reporting period.

# Subtask 9.2 Final Remedial Investigation Report

No activities were conducted under this subtask during this reporting period.

# TASK 10 - REMEDIAL ALTERNATIVE SCREENING (RS)

# Subtask 10.1 through 10.5 - Not Assigned

# **Subtask 10.6 Remedial Alternatives Screening Section**

No activities were conducted under this subtask during this reporting period.

# TASK 11 - REMEDIAL ALTERNATIVES EVALUATION (RE)

No activities were conducted under this subtask during this reporting period.

# TASK 12 - FS REPORT (FS)

# Subtask 12.1 Draft Feasibility Study Report

No activities were conducted under this subtask during this reporting period.

# Subtask 12.2 Final Feasibility Study Report

No activities were conducted under this subtask during this reporting period.

# TASK 13 - POST RI/FS SUPPORT (PR)

# Subtask 13.1 Attend Public Meetings – Not Assigned

# **Subtask 13.2 Prepare Presentation Materials**

No activities were conducted under this subtask during this reporting period.

# Subtask 13.3 Assist with Responsiveness Summary - Not Assigned

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

# Subtask 13.4 Assist with Proposed Plan and ROD

No activities were conducted under this subtask during this reporting period.

# Subtask 13.5 Assist with FS Addendum - Not Assigned

TASK 14 - NEGOTIATION SUPPORT (NG) - NOT ASSIGNED

TASK 15 - ADMINISTRATIVE RECORD (AR) - NOT ASSIGNED

TASK 16 - TASK ORDER CLOSE OUT (CO)

# Subtask 16.1 File Duplication, Distribution, Storage, and Archiving

No activities were conducted under this subtask during this reporting period.

# Subtask 16.2 Return Documents to EPA

No activities were conducted under this subtask during this reporting period.

# Subtask 16.3 Prepare Data Storage Media

No activities were conducted under this subtask during this reporting period.

# **Subtask 16.4 Task Order Closeout Report**

No activities were conducted under this subtask during this reporting period.

# 2. SCHEDULE AND COST VARIANCES WITH RECOMMENDED SOLUTIONS

None to report.

# 3. OTHER PROBLEMS AND RECOMMENDED SOLUTIONS

None to report.

# 4. CONTRACTOR INITIATED INNOVATIONS AND COST SAVINGS

None to report.

Reporting Period: April 2013

Related Invoice Number: 0056-008

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

### 5. ACTIVITIES PLANNED FOR NEXT REPORTING PERIOD

The activities planned for the next period include the following:

- Continue weekly cost tracking, filing, and routine communications with the EPA TOPO.
- Prepare the monthly status report and invoice for the previous reporting period.
- Complete a work order agreement with Dr. Drexler for lead speciation services.
- Finalize field team leader Quick Guide.
- Continue door-to-door canvassing to obtain access and document access efforts in the property folders.
- Begin sampling properties.

# **Report A: Task Order Summary**

This report provides an overview of the entire Task Order, including current and cumulative expenditures, percent of project complete, current funding level, negotiated work plan hours and dollars, estimate to complete, and any open payment suspensions on the Task Order.

# Report B: Cumulative Labor Report for Task Order

This report provides the cumulative expenditures by labor category for hours and dollars for the entire Task Order.

# **Report C: Task Level Summary**

This report provides a summary of the expenditures for each task within the statement of work, including labor, subcontracts, travel, and other ODCs.

### **Report D: Current Labor Report**

This report provides a summary of personnel for the reporting period and cumulative expenditures for all labor by task.

# **Report E: Subcontract Report**

This report provides information on activities and costs of any subcontract efforts under the Task Order for each task.

### **Report F: ODC Report**

This report provides information on ODCs incurred other than subcontract or travel under the Task Order for each task.

Reporting Period: April 2013 Related Invoice Number: 0056-008

# **Task Order Progress Report**

Task Order Number	0056
Task Order Title	RI/FS, United Zinc Number 1 Site
Task Order Type (Ceiling or FP)	Ceiling
Period of Performance	September 20, 2012, through March 31, 2015

**Report G: Travel Report** 

This report provides information on travel directly related to the Task Order by task.

# THE FOLLOWING PAGES HAVE BEEN REMOVED:

12 through 18

# DUE TO CONFIDENTIAL BUSINESS INFORMATION (CBI)