

Monthly Progress Report

Chenega Global Services, LLC

Contract Number:

EP-S7-09-08

Task Order:

0021 Former Lyons
Diecasting Facility Site,
Buckner, MO

Site Project Code:

A7X3RP00

Period of Performance:

January 5, 2011 -September 23, 2011

Billing Period: July 1, 2011 - July 31, 2011

Task Order Ceiling: \$12,215.73

Invoice Total:

\$825.93

1. Description of current work accomplished:

OSM and PM attended meetings with EPA and completing invoicing.
RAs completed additional title document collection and began updating report.

2. Deliverables:

On February 23, 2011, CGS submitted the draft report.
CGS received a request for additional title work and is currently completing that work and updating the draft report.

3. Outstanding Issues/QA/QC Status/Resolutions:


On January 21, 2011 a Mod was issued for this task order to add hours for the change in scope - CGS will complete a property title search to five years prior to ownership by Lyons Diecasting Company.

On Wednesday January 26, 2011 EPA and CGS met to discuss the corporate successorship of the Site PRP. EPA decided that CGS should obtain corporate documents from the MO Secretary of State for each entity associated with the site property.

On February 23, 2011, CGS submitted the draft report.

On July 19, 2011 a mod was issued to add funding to the task order for additional title work dating back to 1920.


4. Project Activity Next Period:

a. Estimated Direct Labor Hours for August: 

b. Estimated August Costs: \$0

Estimated labor hours are for updating the draft report

5. Travel/ODC:



- a. Supplies: \$8.53 (\$8.00 + G&A) - title document copies
- b. Travel: \$0
- c. Total: \$8.53





















6. Percentage of Work Completed:

90%

7. Cumulative Work Completed:

- a. Work Completed: [REDACTED] Total hours have been tasked to Former Lyons Diecasting for project planning and administrative activities, title search, corporate succession and draft PRP Search Report (x2).
- b. Tasks: Project Planning, title search, corporate succession, and PRP Search Report.
- c. Dollars Expended: \$9,861.92

Current Hour Breakdown by CLIN:

	Total CLIN	Current Month's Hours	Cumulative Hours	Hours Remaining	%CLIN Used	% CLIN Remaining
Program Manager	7					
On-Site Manager	12					
Regulatory Analyst	125					
Records Specialist	120					

Budget Breakdown:

Total ODC Remaining	\$158.47
Total Budget Remaining	\$2,353.81
Total Expended	\$9,861.92
Percent Remaining	19.28%