

MONTHLY PROGRESS REPORT
August 2013, TASK ORDER 02

Contract GS-00F-0019L

Task Order Number: EP-S7-12-05

EPA Task Order: 02 (United Zinc HHRA and Eco Risk Assessments)

SRC Project No.: FA558.002

Period covered by this invoice: 08/01/2013 – 08/31/2013

FINANCIAL SUMMARY

Category	Expenses		Budget			Percent Complete [†]
	This period	Cumulative	Ceiling	Funded	Remaining	
Labor	\$1,067.03	\$14,765.26	\$110,664.00	\$110,664.00	87%	13%
Travel	n/a	n/a	n/a	n/a	n/a	n/a
ODC	\$0.00	\$0.00	\$150.00	\$0.00	100%	0%
Subcontracting	n/a	n/a	n/a	n/a	n/a	n/a

[†] Based on funded budget

EXPLANATION OF ODCs

No ODCs were incurred in this reporting period

SUMMARY OF ACTIVITIES

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

- ☐ Delivered the Monthly Progress Report.
- ☐ On August 28, 2014 Modification 1 was received. Modification 1 added \$85,814.00 fully funding the task order.

Subtask 1.2 – Data Usability Evaluation

- ☐ This is ongoing pending receipt of additional sampling data.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

- ☐ On August 7, SRC delivered a memorandum on background soil data.
- ☐ On August 28, SRC received questions from Don Bahnke regarding the upcoming risk assessment sampling efforts.

A78Q

40429004



Superfund

10.0

Subtask 1.4 – Review of Draft Sampling and Analysis Plan

- ☐ No activity.

0001

ES

Task 2 – Baseline Human Health Risk Assessment and Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.1 –Data Reduction (COPC Selection and EPC Calculation) for Draft Baseline Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.2 –Data Reduction (COPC Selection and EPC Calculation) for Ecological Risk Assessment

☐ Task has not begun.

Subtask 2.3 –Draft Baseline Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.4 –Draft Ecological Risk Assessment

☐ Task has not begun.

Subtask 2.5 –Final Baseline Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.6 –Final Ecological Risk Assessment

☐ Task has not begun.

Task 3 – Project Closeout

☐ Task has not begun.

DELIVERABLES SUBMITTED THIS MONTH

Task/Subtask	Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ISSUES IDENTIFIED AND REMEDIAL ACTIONS TAKEN

None

ANTICIPATED ACTIVITIES FOR NEXT MONTH

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

☐ Project management calls are anticipated to continue.

Subtask 1.2 – Data Usability Evaluation

☐ When available, SRC will review the results of additional sampling.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

- ☐ SRC is also prepared to review the data when available. SRC anticipates responding to the questions concerning the upcoming risk assessment sampling efforts.

Subtask 1.4 – Review of Draft Sampling and Analysis Plan

- ☐ SRC is also prepared to review the data when available.

Task 2 – Baseline Human Health Risk Assessment and Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.1 –Data Reduction (COPC Selection and EPC Calculation) for Draft Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.2 –Data Reduction (COPC Selection and EPC Calculation) for Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.3 –Draft Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.4 –Draft Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.5 –Final Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.6 –Final Ecological Risk Assessment

- ☐ Task has not begun.

Task 3 – Project Closeout

- ☐ Task has not begun.

ANTICIPATED DELIVERABLES FOR NEXT MONTH

Task/Subtask	Anticipated Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ESTIMATE OF SUBSTANTIAL LAGGING COSTS

None