



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/21/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
 - Weather Monday 46 Deg Sunny
 - Tomorrow's Forecast: 3/22/16 Tuesday 60 deg Partly Cloudy
 - Number of trucks on site E pond (4)
 - Number of Excavators Operating in E pond Today (0)
 - Number of on road dump trucks in A&B pond Today(0)
 - Number of off road dump trucks in E pond Today(0)
 - E pond 10/19/15 0 hauled to D pond = **0 Cy**
 - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
-

ACTIVITIES:

- Time: 0600-1930 hours
 - Glover spreading and drying ASH in E pond.
 - APEX pumping water from ABC&E ponds to D pond.
 - Pro Act working on the water treatment plant in D pond with Glover assisting.
 - Moretrench working with HDPE pipe in D pond for header system on the wells.
 - MER confined space team standing by.
 - W.J. Rapp installing steel plates for the last flow able fill to be pumped into the 72" S107 discharge pipe tomorrow.
 - GAI watching W J Rapp and MER.
 - Crane Masters working on rails and replacing ties.
 - Mod Space electrical contractors wiring up the generator to the PACE trailer.
 - Orientated 12 people today from Glover, Crane Masters, APEX, MER, and GAI.
-

Cleanup Activities:

Environmental:

SAFETY: