

Weekly Report on Avery UAO – May 10, 2013

To:

Earl Liverman
US EPA, Region 10
Coeur d'Alene Field Office
1910 Northwest Blvd, Suite 208
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

Significant Developments During the Preceding Period

1. None.

Actions Performed

- Mobilization of equipment to the site continues.
- Site set up started (silt fencing, perimeter fencing, etc).
- The archeological features of interest were documented by a professional archeologist in general accordance with the requirements of Archeological Research, Inc. Cultural Resources Survey and are now cleared for the mass excavation work.
- Samples of the proposed backfill material quarry were collected and submitted for chemical analysis to confirm the chemical quality for use at the site.

Problems Encountered

3. None.

Analytical Data Received

4. None.

Developments Anticipated During the Next Reporting Period

5. None.

Schedule of Actions to be Performed

- Continued mobilization of equipment to the site and site set-up.
- Finish revision of Work Plans for the Site per EPA email of 5/1/13.
- Continued work with AVISTA and Avery Sewer to re-locate or work around infrastructure.

Anticipated Problems

7. None.

Planned Resolutions of Past or Anticipated Problems

8. None.