

## **Weekly Report on Avery UAO – May 24, 2013**

To:

Earl Liverman  
US EPA, Region 10  
Coeur d'Alene Field Office  
1910 Northwest Blvd, Suite 208  
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

### Significant Developments During the Preceding Period

1. None.

### Actions Performed

2. Mobilization of equipment to the site is essentially complete (construction contractor may add one more piece of rolling stock).
3. AVISTA has completed power relocation and the entire site is now powered by AVISTA.
4. Water treatment system is being filled and calibrated with contaminated water from a small excavation.
5. Concrete removal has started.

### Problems Encountered

6. None.

### Analytical Data Received

7. None.

### Developments Anticipated During the Next Reporting Period

8. Expecting final approval from Waste Management.

### Schedule of Actions to be Performed

9. Begin removal of clean overburden.
10. Start-up testing of the water treatment system.
11. Begin removal of contaminated material.

Anticipated Problems

11. None.

Planned Resolutions of Past or Anticipated Problems

12. None.