

Weekly Report on Avery UAO – June 7, 2013

To:

Earl Liverman
US EPA, Region 10
Coeur d'Alene Field Office
1910 Northwest Blvd, Suite 208
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

Significant Developments During the Preceding Period

1. None.

Actions Performed

2. Mobilization of equipment to the site is essentially complete (water treatment contractor will be adding a larger oil-water separator to the system).
3. Water treatment system has been calibrated with contaminated water from a small excavation.
4. A total of 50,000 gallons of water has been treated. Treated water samples have been collected from the system to confirm clean up standards are being met. Data is expected back in the next week. The treated water is being held pending receipt of analytical results.
5. Authorization for disposal has been received from Waste Management. No additional characterization of the excavated material will be required in advance of disposal.
6. Excavation of clean overburden continues within the 2013 (Potlatch) clean up area.
7. Excavation of contaminated material continues as it is encountered in the overburden.
8. Transport of stockpiled contaminated material to the approved landfill facility has started.
9. Transport of clean backfill material has started.

Problems Encountered

10. None.

Analytical Data Received

11. None.

Developments Anticipated During the Next Reporting Period

12. None.

Schedule of Actions to be Performed

13. Continue removal of clean overburden.

14. Begin removal of main body of contaminated material.

15. Continue delivery of contaminated material to the approved landfill facility.

16. Continue delivery of clean backfill material to the Site.

Anticipated Problems

17. None.

Planned Resolutions of Past or Anticipated Problems

18. None.