

Weekly Report on Avery UAO – June 21, 2013

To:

Earl Liverman
US EPA, Region 10
Coeur d'Alene Field Office
1910 Northwest Blvd, Suite 208
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

Significant Developments During the Preceding Period

1. None.

Actions Performed

2. Water treatment system calibration continues. Treated water samples have been collected from the system to confirm clean up standards are being met. No discharge to the river will be made until the discharge criteria are met.
3. Excavation of clean overburden continues within the 2013 (Potlatch) clean up area.
4. Excavation of contaminated material has started in earnest. A portion of the site in the southeast corner has been excavated to a clean bottom.
5. Transport of stockpiled contaminated material to the approved landfill facility continues.
6. Transport of clean backfill material continues.
7. A safety inspection of the site was completed by EPA on June 19, 2013.

Problems Encountered

8. None.

Analytical Data Received

9. Samples of the water treatment influent and output continue to be collected and analyzed as part of the treatment system calibration. The tabulated data received to date is available to EPA on request. On completion of calibration, the tabulated data will be provided to EPA for review and approval prior to initiation of discharge to the river.

Developments Anticipated During the Next Reporting Period

10. None.

Schedule of Actions to be Performed

- 11. Continued calibration of the water treatment system.
- 12. Continue removal of clean overburden.
- 13. Begin removal of main body of contaminated material.
- 14. Continue delivery of contaminated material to the approved landfill facility.
- 15. Continue delivery of clean backfill material to the Site.
- 16. Continued design of sewer utility protection.

Anticipated Problems

17. None.

Planned Resolutions of Past or Anticipated Problems

18. None.