

Weekly Report on Avery UAO – June 28, 2013

To:

Earl Liverman
US EPA, Region 10
Coeur d'Alene Field Office
1910 Northwest Blvd, Suite 208
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

Significant Developments During the Preceding Period

1. None.

Actions Performed

2. Water treatment system calibration was completed. Data were provided to EPA and approval to discharge to the river was received. Discharge of treated water started and is on-going.
3. Excavation of clean overburden continues within the 2013 (Potlatch) clean up area.
4. Excavation of contaminated material continues.
5. Transport of stockpiled contaminated material to the approved landfill facility continues.
6. Transport of clean backfill material continues.
7. Backfill of clean material has started along the north and east boundaries.

Problems Encountered

8. Contaminated soil was found along the boundary with the FHWA property immediately northeast of the turntable. Material was excavated and removed as much as possible without compromising the highway.

Analytical Data Received

9. Samples of the water treatment influent and output continue to be collected and analyzed as part of the treatment system operation. The tabulated data received to date is available to EPA on request.

Developments Anticipated During the Next Reporting Period

10. None.

Schedule of Actions to be Performed

- 11. Continued operation of the water treatment system.
- 12. Continue removal of clean overburden.
- 13. Continue removal of main body of contaminated material.
- 14. Continue delivery of contaminated material to the approved landfill facility.
- 15. Continue delivery of clean backfill material to the Site.
- 16. Continued design of sewer utility protection.

Anticipated Problems

17. None.

Planned Resolutions of Past or Anticipated Problems

- 18. A plastic fabric was placed along the sidewall where evidence of contamination remained after excavation. The plastic fabric was installed generally within the FHWA property in an alignment paralleling the Potlatch and FHA property line northeast of the turntable.