

Weekly Report on Avery UAO – August 16, 2013

To:

Earl Liverman
US EPA, Region 10
Coeur d'Alene Field Office
1910 Northwest Blvd, Suite 208
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

Significant Developments During the Preceding Period

1. None.

Actions Performed

2. Excavation of contaminated material was completed Wednesday afternoon.
3. Backfilling the excavation with clean material continues, moving generally to the south and the west.
4. Final grading of site has started.
5. Water treatment system processed the last contaminated water.
6. Transport of stockpiled contaminated material to the approved landfill facility continues.
7. Transport of clean backfill material continues.

Problems Encountered

8. None.

Analytical Data Received

9. No new analytical data have been received on samples taken at the limits of excavation.
10. New analytical data have been received on samples taken from the water treatment system. All samples are below discharge criteria. Data are available to EPA upon request.

Developments Anticipated During the Next Reporting Period

11. None.

Schedule of Actions to be Performed

12. Continue final grading.

13. Continue delivery of contaminated material to the approved landfill facility.

14. Begin demobilization of site.

Anticipated Problems

15. None.

Planned Resolutions of Past or Anticipated Problems

16. None.

Photos (in separate attachments)

Nearing End of Remedial Excavation

Backfilling Western Portion

Starting Final Grading