

A. 14

MAY 07 1993

Site Name: WEST MILL DRUM
Contractor: OHM REMEDIATION

Delivery Order #: 4001-F4-53
Contract #: 68-S1-4001

EQUIP ID	EQUIPMENT ITEM	CLIN #	TASK	SERVICE DATE	DAILY HOURS	DAILY WORK STATUS	TOTAL DAYS	RATE	RATE TYPE	INDIRECT COSTS	TODAY'S COST	TOTAL TO DATE	SEE CMT
OHM REMEDIATION:													
----- ADJUSTMENTS -----													
OHM REMEDIATION:													
5853	Box/Van-1 ton	1-06-10	06	03/29/93	-4.0	RG	1	0.00		0.00	-114.85	114.85	1
5880	Pickup-2 wheel drive	1-36-10	06	03/29/93	-4.0	RG	1	0.00		0.00	-56.93	56.93	2
TOTAL EQUIPMENT COST FOR TODAY:										0.00	-171.78		
TOTAL EQUIPMENT COST TO DATE:										\$	171.78		

Site Name: WEST MILL DRUM
Contractor: OHM REMEDIATION

Delivery Order #: 4001-F4-53
Contract #: 68-S1-4001

MATERIAL PURCHASED	STATUS	TASK	VENDOR	INVOICE #	AMT/ QTY	UNIT	COSTS	INDIRECT COSTS	TOTAL COSTS	SEE CMT
OHM REMEDIATION:										
Storage/Disposal	03/06/93	A	03 MKC Enterprises		1.0		4,795.00	623.35	5,418.35	
Transport. Drums	03/06/93	A	05 AllWaste Services		1.0		375.00	48.75	423.75	
OTHER COSTS FOR TODAY:							0.00	0.00	0.00	
AWAITS TOTAL (ALL):									5,842.10	
TOTALS FOR TODAY (including AWAITS):									5,842.10	
TOTAL OTHER FIELD COSTS TO DATE (including AWAITS):								\$	6,136.39	

Site Name: WEST MILL DRUM
Contractor: OHM REMEDIATION

Delivery Order #: 4001-F4-53
Contract #: 68-S1-4001

COMMENT #

COMMENTS

EQUIPMENT

- 1 03/29/93-5853-Truck-Box/Van-1 ton-OHM REMEDIATION
This equipment was incorrectly left on the 1900-55, dated 3/29. It should have been removed and was not. This entry credits the cost associated with this mistake.
- 2 03/29/93-5880-Truck-Pickup-2 wheel drive-OHM REMEDIATION
See comment for previous entry.

*** Percentage of ceiling utilized: 74.133% ***

TOTAL DAILY ERCS COSTS (excluding AWAITS): \$ -171.78

TOTAL ERCS COSTS TO DATE (including AWAITS): \$ 7,413.33

SIGNATURE OF OSC REPRESENTATIVE

DATE

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

DATE

SITE: WEST MILL DRUM
 PRIME CONTRACTOR: OHM REMEDIATION
 PROJECT CEILING: 10,000.00

(4001-F4-53)

CONTRACTOR INCIDENT OBLIGATION LOG

PAGE 1

March 1993

DATE	PERSONNEL COST	EQUIPMENT COST	OTHER COSTS W/O AWAITS	AWAITS	DAILY TOTAL	TOTAL	CEILING	BALANCE	% REMAINING
TTD:	0.00	0.00	0.00	0.00	0.00	0.00			
6	698.24	171.78	294.29	5842.10	7006.41	7006.41	10000.00	2993.59	29.94
29	406.92	171.78	--	5842.10	6420.80	7585.11	10000.00	2414.89	24.15
30	--	--	--	--	--	--	--	--	--
31	--	--	--	--	--	--	--	--	--
TTD:	1105.16	343.56	294.29	5842.10	7585.11				
TTD:	1105.16	343.56	294.29	5842.10	7585.11				

*** Percentage of ceiling utilized as of 03/29/93: 75.851% ***