

ENVIRON

163367
0000045

January 2, 1997


VIA FACSIMILE AND US MAIL

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period December 1 through December 31, 1996. Please call me if you have any questions.

Sincerely,



Ranjit J. Machado, P.E.
Project Coordinator

cc: Reed Oslan
Christine M. Liszewski
Principal Womack

PROJECT STATUS

1.0 Site Security Plan

Pursuant to the requirements specified in the Site Security Plan, a visual inspection of the site's security fence was conducted by ENTACT on December 20, 1996. The integrity of the fence appeared to be fully intact and no damage was observed.

2.0 Sampling and Analysis Plan (SAP)

Implementation of the on-site portion of the SAP was initiated on December 16, 1996. Field work continued until December 20, 1996. Due to inclement weather, the on-Site portion of the SAP was not completed during the December sampling. It is expected, however, that this portion of the SAP will be completed during remobilization of the sampling team for the off-site sampling.

During the December 1996 sampling, deep soil cores (to 5 feet below the fill/native soil interface) were collected at nineteen locations. Shallow soil cores (to the base of the fill) were collected at fourteen locations. Surface soil samples were collected at forty five locations, and four samples were collected from the debris pile. All samples were submitted to Lancaster Laboratories for analysis of the appropriate constituent, as directed in the SAP.

Minor adjustments to the SAP (i.e., sampling locations or depths) were implemented during the December field work due to physical constraints or hazards encountered during sampling. All changes to the SAP will be documented in ENVIRON's Extent of Contamination (EOC) report.

ENVIRON

RECEIVED

JUL 30 1996

R. S. O.

July 31, 1996

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period July 1 through July 30.
Please call me if you have any questions.

Sincerely,



Ranjit J. Machado, P.E.
Project Coordinator

PROJECT STATUS

1.0 Site Security Plan

The Site Security Plan was finalized during this period and implemented. A fence has been erected at the site in accordance with the plan.

2.0 Sampling and Analysis Plan (SAP)

A draft SAP was submitted to EPA during this period. EPA comments are anticipated in the near future. Once the SAP is finalized, a laboratory will be selected and Standard Operating Procedures (SOPs) for the analytes will be submitted to EPA for approval.

ENVIRON

August 30, 1996


VIA FACSIMILE AND US MAIL

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period August 1 through August 30. Please call me if you have any questions.

Sincerely,



Ranjit J. Machado, P.E.
Project Coordinator

cc: Reed Oslan
Christine M. Liszewski
Principal Womack

PROJECT STATUS

1.0 Site Security Plan

The Site Security Plan was finalized during July 1996. A fence has been erected at the site in accordance with the plan.

2.0 Sampling and Analysis Plan (SAP)

Comments on the draft SAP were received from EPA on July 30, 1996. In response to these comments, a meeting was held on August 20, 1996 to discuss various issues regarding sampling objectives and methodologies. A letter outlining NL's understanding of the meeting was submitted to EPA on August 22, 1996. A formal response to EPA's comments will be submitted on or before September 9, 1986.

ENVIRON

September 30, 1996

VIA FACSIMILE AND US MAIL

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period September 1 through September 30. Please call me if you have any questions.

Sincerely,



Ranjit J. Machado, P.E.
Project Coordinator

cc: Reed Oslan
Christine M. Liszewski
Principal Womack

PROJECT STATUS

1.0 Site Security Plan

Pursuant to the requirements specified in the Site Security Plan, a visual inspection of the site's security fence was conducted by ENTACT on September 20, 1996. The integrity of the fence appeared to be fully intact and no damage was observed.

2.0 Sampling and Analysis Plan (SAP)

Comments on the draft SAP were received from EPA on July 30, 1996. In response to these comments, a meeting was held on August 20, 1996 to discuss various issues regarding sampling objectives and methodologies. A letter outlining NL's understanding of the meeting was submitted to EPA on August 22, 1996. A formal response to USEPA's comments on the draft SAP was submitted on September 9, 1996. A revised draft of the SAP was submitted on September 16, 1996.

ENVIRON

October 31, 1996


VIA FACSIMILE AND US MAIL

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period October 1 through October 31. Please call me if you have any questions.

Sincerely,



Ranjit J. Machado, P.E.
Project Coordinator

cc: Reed Oslan
Christine M. Liszewski
Principal Womack

PROJECT STATUS

1.0 Site Security Plan

Pursuant to the requirements specified in the Site Security Plan, a visual inspection of the site's security fence was conducted by ENTACT on October 26, 1996. The integrity of the fence appeared to be fully intact and no damage was observed.

2.0 Sampling and Analysis Plan (SAP)

Comments on the draft SAP (submitted on September 16, 1996) were received from U.S. EPA on October 3, 1996. In response to these comments, a revised draft of the SAP was submitted on October 18, 1996.

December 2, 1996

VIA FACSIMILE AND US MAIL

Edward H. Hanlon
United States Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Hanlon:

Enclosed is the monthly report regarding the Dutch Boy site for the period November 1 through November 30. Please call me if you have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Ranjit J. Machado". To the right of the signature, the word "for:" is written in a smaller, cursive script.

Ranjit J. Machado, P.E.
Project Coordinator

cc: Reed Oslan
Christine M. Liszewski
Principal Womack

PROJECT STATUS

1.0 Site Security Plan

Pursuant to the requirements specified in the Site Security Plan, a visual inspection of the site's security fence was conducted by ENTACT on November 21, 1996. The integrity of the fence appeared to be fully intact and no damage was observed.

2.0 Sampling and Analysis Plan (SAP)

Final approval of the SAP (as amended via facsimile on November 14, 1996) was received from U.S. EPA on November 20, 1996. In response to the approval letter, a final version of the SAP was submitted on November 20, 1996. Mobilization and preparation for field activities will begin immediately pending the resolution of off-site access issues.