

170143

**ERM-North Central, Inc.**
Environmental Resources Management

102 Wilmot Road • Suite 300 • Deerfield, Illinois 60015 • (708) 940-7200 • (708) 940-9280 Fax

October 15, 1991

Ms. Karen Vendl
Remedial Project Manager
U.S. Environmental Protection Agency
Region V (SHS-11)
230 South Dearborn Street
Chicago, IL 60604

RE: ECC Site
Progress Report
September 1991
ERM Project No. 91111

Dear Ms. Vendl:

The Enclosed Progress Report is being submitted on behalf of the Environmental Conservation and Chemical Corporation (ECC) site respondent Potentially Responsible Parties (PRPs) and describes the activities associated with the Consent Decree for the ECC site in Zionsville, Indiana.

The Progress Report for September indicates that the work is on schedule. However, we understand that the government may appeal Consent Decree. Notwithstanding, ERM-North Central Inc. is submitting this Progress Report and is proceeding with the design work on the assumption that the effective date of the Consent Decree is September 10, 1991.

If you have any questions or require additional information, please call me at (708) 940-7200.

Very truly yours,

ERM-NORTH CENTRAL, INC.

A handwritten signature in cursive script, appearing to read 'Robert E. Scheible', is written over the printed name.

Robert Scheible
Project Coordinator

dlh

**PROGRESS REPORT
SEPTEMBER 1991
ECC SITE
ZIONSVILLE, INDIANA**

I. ACTIVITIES DURING SEPTEMBER

The Consent Decree was entered in the United States Court for the Southern District of Indiana on September 10, 1991.

Robert Scheible from ERM-North Central, Inc. visited the site on September 20, 1991 to determine current site conditions.

II. ACTIVITIES SCHEDULED FOR OCTOBER

ERM-North Central Inc. will visit the site on October 3, 1991 to determine current conditions at the site and to locate utilities such as electricity, water and telephone.

In addition, ERM- North Central, Inc. will arrange to have the site photographed to produce a current aerial survey of the site. This survey will include topographic contours at 1-foot intervals. The new aerial survey will be used to create the base drawing for the detail design drawings.

ERM-North Central. Inc. will contact local utilities and will coordinate the design of new utility services for the site.

Other design activities required to produce the Bid Package will continue.

III. DELIVERABLES SUBMITTED

No deliverables were scheduled for September.

IV. KEY PERSONNEL CHANGES

Robert Scheible, a Project Manager with ERM-North Central Inc., has been named Project Coordinator.

V. PROJECT SCHEDULE

There were no events during the month of September that have prohibited the attainment of the schedule.