

102 Wilmot Road • Suite 300 • Deerfield, Illinois 60015 • (708) 940-7200 • (708) 940-9280 Fax

November 14, 1991

Ms. Karen Vendl
Remedial Project Manager
U.S. Environmental Protection Agency
Region V (5HS-11)
230 South Dearborn Street
Chicago, IL 60604

RE: ECC Site

Progress Report October 1991

ERM Project No. 91111

Dear Ms. Vendl:

The enclosed Progress Report is being submitted on behalf of the Environmental Conservation and Chemical Corporation (ECC) site respondent Potentially Responsible Parties (PRPs) and describes the activities associated with the Consent Decree for the ECC site in Zionsville, Indiana.

The Progress Report for October indicates that the work is on schedule. If you have any questions or require additional information, please call me at (708) 940-7200.

Very truly yours,

ERM-NORTH CENTRAL, INC.

Robert Scheible Project Coordinator

dlh

PROGRESS REPORT OCTOBER 1991 ECC SITE ZIONSVILLE, INDIANA

I. ACTIVITIES DURING OCTOBER

The ERM-North Central design team visited the ECC site on October 3, 1991. Aerial photographs and topographic surveys were obtained in October. Meetings were held with 3 soil vapor extraction firms and 2 prospective contractors for the project on October 15 and 16 and on October 23, 1991. A visit to two soil vapor extraction projects was made on October 23, 1991.

Project drawings and specifications were begun for all aspects of the project.

II. ACTIVITIES SCHEDULED FOR NOVEMBER

Completion of project drawings and specifications for review by the Trustees.

III. DELIVERABLES SUBMITTED

No deliverables were scheduled for October.

IV. KEY PERSONNEL CHANGES

No key personnel changes were made in October.

V. PROJECT SCHEDULE

There were no events during the month of October that have prohibited the attainment of the schedule.