

工,3 12-4-35

FAX TRANSMISSION SHEET

HARVEY GRQ

14601 South Wood Street Harvey, Illinois 60426

Date:	12-4-95	Total Number of Pages (including cover page):	
_			V <00 010F
To:		ngton, D.C	
	R. Karl, Branch Chief, EERL	B, Chicago, IL	2) <i>353-917</i> 6
	D. Bruce, Chief RS-II, EERB	3, Chicago, IL FAX (312	1) 353-9176
	B. Messenger, Chief ESS, Ch	hicago, IL	2) 353-9176
	-	nator, Chicago, IL FAX (312	•
		Chicago, IL FAX (312	
		,	
		vood, IL	
		nvironmental Control, Maywood, IL FAX (70)	

From: Cindy Nolan, Region V, U.S. EPA OSC

DEC SHALL STOLEN TO

Please Distribute to Appropriate Personnel

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

10

I. HEADING

Date: December 4, 1995

From: Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To:

- T. Johnson, OSWER, Washington, D.C.
- R. Karl, Branch Chief, EERB, Chicago, IL
- D. Bruce, Chief RS-II, EERB, Chicago, IL
- B. Messenger, Chief ESS, Chicago, IL
- J. Cisneros, Chicago Coordinator, Chicago, IL
- J. Kujawa, ORC, CM-29A, Chicago, IL
- T. Lesser, OPA, Chicago, IL
- F. Lebensorger, IEPA, Maywood, IL
- R. Roache, Department of Environmental Control, Maywood, IL

Subject:

Harvey GRQ, Harvey, Cook County, Illinois.

POLREP#: Four (4)

II. BACKGROUND

Site ID No.: 0V

Delivery Order No: 5001-05-655 Response Authority: CERCLA (ERB)

CERCLA Incident Category: Time-Critical Removal

CERCLIS ID #: ILD001128024

NPL Status: Non-NPL

Start Date: September 21, 1995

III. RESPONSE INFORMATION

A. Initial Situation:

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of November 27 through December 1, 1995:

- 1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove outside asbestos overhead piping insulation and asbestos-containing debris.
- 2. On 11-27, 1 rolloff box (25 yd³) of asbestos-containing material (ACM) were disposed of at Community Landfill, Morris, Illinois. Approximately 689 LF of asbestos pipe insulation and

- 100 yd3 of asbestos-containing debris and loose ACM were removed.
- 3. On 11-28, 6 rolloff boxes (119 yd³) of ACM were disposed of at Community Landfill.

 Approximately 265 LF of asbestos pipe insulation were removed from piping located over the CSX Railroad.
- 4. On 11-29, 2 rolloff boxes (41 yd³) of ACM were disposed of at Community Landfill.

 Approximately 634 LF of asbestos pipe insulation were removed from piping located over the CSX Railroad.
- 5. On 11-30, 2 rolloff boxes (34 yd³) of ACM were disposed of at Community Landfill.

 Approximately 145 LF of asbestos pipe insulation and 20 yd³ of asbestos-containing debris and loose ACM were removed.
- 6. On 12-1, 2 rolloff boxes (40 yd³) of ACM were disposed of at Community Landfill.

 Approximately 30 yd³ of asbestos-containing debris and loose ACM were removed.
- 7. ERCS collected and stacked tires lying around the site for easy access by IEPA.
- 8. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis.

IV. NEXT STEPS

- 1. Remove and dispose of all asbestos lying on the ground and from overhead piping outside of the buildings.
- 2. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
- 3. Sample contents of drums if necessary.
- 4. Crush and dispose of empty drums.

V. KEY ISSUES

1. IEPA has agreed to remove approximately 1,800 tires located on site.

VI. COSTS TO DATE as of 12/1/95

TOTAL	\$1,445,120	\$ 222,752	\$1,295,878
ERCS	\$1,200,000	\$ 196,293	\$1,077,217
TAT	\$ 80,000	\$ 8,365	\$ 71,635
US EPA	\$ 165,120	\$ 18,094	\$ 147,026
	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING

VII. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
4,115 LF (outside)	776 yd³ (outside)	977 yd³