I. 3 12-14-95

FAX TRANSMISSION SHEET

HARVEY GRQ

14601 South Wood Street Harvey, Illinois 60426

Date.	12-14-95	Total Number of Pages (including cover page):	3
To:	T. Johnson, OSWER, Washing	gion, D.C	603-9107
		Chicago, IL	
	—————————————————————————————————————	Chicago, IL	
	•	cago, IL	
	J. Cisneros, Chicago Coordina	ator, Chicago, IL FAX (312)	35 3-9 176
		hicago, IL FAX (312)	
	T. Lesser, OPA, Chicago, IL.	FAX (312)	<i>353-1155</i>
	F. Lebensorger, IEPA, Maywo	ood, IL FAX (708)	338-7930
	R. Roache, Department of Env	vironmental Control, Maywood, IL FAX (708)	865-6 361

From: Cindy Nolan, Region V, U.S. EPA OSC

BECTAR IN THE BEHALF OF O

Please Distribute to Appropriate Personnel

abe were not water of the

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

1:1200000 4: 5.02

I. HEADING

Date: December 14, 1995

From: Cindy Nolan, OSC, U.S. EPA, Region V, ERRB, RS-II

To: T. Johnson, OSWER, Washington, D.C.

- R. Kail, Branch Chief, EERB, Chicago, IL
- D. Bruce, Chief RS-II, EERB, Chicago, IL
- B. Messenger, Chief ESS, Chicago, IL
- J. Cisneros, Chicago Coordinator, Chicago, IL.
- J. Kujawa, ORC, CM-29A, Chicago, IL
- T. Lesser, OPA, Chicago, IL
- F. Lebensorger, IEPA, Maywood, IL
- R. Roache, Department of Environmental Control, Maywood, IL

Subject: Harvey GRQ, Harvey, Cook County, Illinois.

POLREP#: Five (5)

II. BACKGROUND

Site ID No.: 0V

Delivery Order No: 5001-05-655 Response Authority: CERCLA (ERB)

CERCLA Incident Category: Time-Critical Removal

CERCLIS ID #: ILD001128024

NPL Status: Non-NPL

Start Date: September 21, 1995

III. RESPONSE INFORMATION

A. Initial Situation:

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of December 4-8, 1995:

- 1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove outside asbestos overhead piping insulation and asbestos-containing debris.
- On 12-4, two rolloff boxes (37 yd³) of asbestos-containing material (ACM) were disposed of at Community Landfill, Morris, Illinois. Approximately 260 LP of asbestos pipe insulation and 8 yd³ of asbestos-containing debris and loose ACM were removed.

- 3. Ou 12-5, two rolloff boxes (42 yd³) of ACM were disposed of at Community Landfill. Approximately 156 LF of asbestos pipe insulation and 17 yd³ of asbestos-containing debris and loose ACM were removed.
- 4. On 12-6, approximately 217 LF of asbestos pipe insulation was removed.
- 5. On 12-7, one rolloff box (18 yd³) of ACM was disposed of at Community Landfill.

 Approximately 20 yd³ of asbestos-containing debris and loose ACM were removed. All outside abatement activities were completed on this date. Inside abatement activities started in Building HH with approximately 200 LF of asbestos piping insulation removed.
- 6. On 12-8, three rolloff boxes (59 yd³) of ACM were disposed of at Community Landfill. Approximately 770 LF of asbestos pipe insulation and 20 yd³ of asbestos-containing debris and loose ACM were removed from Building HH.
- 7. ERCS subcontractor, Superior Environmental, demobilized on 12 8.
- 8. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis.
- 9. Numerous laboratory chemicals were found in Building V.

IV. NEXT STEPS

- 1. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
- Sample contents of drums if necessary.
- 3. Crush and dispose of empty drums.
- Secure and dispose of laboratory chemicals.

V. KEY ISSUES

1. IEPA has agreed to remove approximately 1,800 tires located on site.

VI. COSTS TO DATE as of 12/8/95

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 25,108	\$ 140,012
TAT	\$ 80,000	\$ 11,435	\$ 68,565
ERCS	\$1,200,000	\$ 220,700	\$ 979,300
TOTAL	\$1,445,120	\$ 257,243	\$1,187,877

VII. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
4,648 LF (outside)	821 yd³ (outside)	1,094 yd3 (outside)
200 I.F (inside)	20 yd³ (inside)	39 yd ¹ (inside)