FAX TRANSMISSION SHEET

12-18-95

HARVEY GRQ

EPA Region 5 Records Ctr.

14601 South Wood Street Harvey, Illinois 60426

Date: 12-18-95 Total Number of Pages (including cover page): ____3__

To:	E. Watkins, OSWER, Washington, D.C	AX (703)	603-9107
	R. Karl, Branch Chief, EERB, Chicago, IL		
	D. Bruce, Chief RS-II, EERB, Chicago, IL		
	B. Messenger, Chief ESS, Chicago, IL F.		
	I. Cisneros, Chicago Coordinator, Chicago, IL F.	AX (312)	353-9176
	J. Kujawa, ORC, CM-29A, Chicago, IL		
	T. Lesser, OPA, Chicago, IL F.	AX (312)	353-1155
	F. Lebensorger, IEPA, Maywood, IL		
	R. Roache, Department of Environmental Control, Maywood, IL F.		

From: Cindy Nolan, Region V, U.S. EPA OSC

and the second of the second of the

Please Distribute to Appropriate Personnel

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

I. HEADING

Education of the state of the

Date: December 18, 1995

From: Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: E. Watkins, OSWER, Washington, D.C.

- R. Karl, Branch Chief, EERB, Chicago, IL
- D. Bruce, Chief RS-II, EERB, Chicago, IL
- B. Messenger, Chief ESS, Chicago, IL
- J. Cisneros, Chicago Coordinator, Chicago, IL
- J. Kujawa, ORC, CM-29A, Chicago, IL
- T. Lesser, OPA, Chicago, IL
- F. Lebensorger, IEPA, Maywood, IL
- R. Roache, Department of Environmental Control, Maywood, IL

Subject: Harvey GRQ, Harvey, Cook County, Illinois.

POLREP#: Six (6)

II. BACKGROUND

Site ID No.: OV

Delivery Order No: 5001-05-655
Response Authority: CERCLA (ERB)

CERCLA Incident Category: Time-Critical Removal

CERCLIS ID #: ILD001128024

NPL Status: Non-NPL

Start Date: September 21, 1995

III. RESPONSE INFORMATION

A. Initial Situation:

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of December 11-15, 1995:

- 1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings
- 2. On 12-11, approximately 980 LF of asbestos pipe insulation, 40 ft² of thermal system insulation (TSI) on air ducts, and 34 yd³ of asbestos-containing debris and loose ACM were removed.
- 3. On 12-12, four rolloff boxes (68 yd³) of ACM were disposed of at Community Landfill, Morris, Illinois. Approximately 320 LF of asbestos pipe insulation and 50 yd³ of asbestos-containing debris and loose ACM were removed. Asbestos abatement work in Building HH was completed.

- On 12-13, one rolloff box (20 yd³) of ACM was disposed of at Community Landfill.

 Approximately 1,000 LF of asbestos pipe insulation, 400 ft² of TSI on air ducts, 800 TSI on tanks, and 47 yd³ of asbestos-containing debris and loose ACM were removed.
- 5. On 12-14, seven rolloff boxes (127 yd²) of ACM were disposed of at Community Landfill. Approximately 80 LF of asbestos pipe insulation, 350 ft² of TSI on air ducts, and 60 yd³ of asbestos-containing debris and loose ACM were removed. Approximately 282 tires were cleaned and placed in caged trailers for IEPA disposal.
- 6. On 12-15, approximately 100 LF of asbestos pipe insulation, 100 ft² of TSI on air ducts, and 76 yd³ of asbestos-containing debris and loose ACM were removed. Asbestos abatement work in Buildings CC and FF was completed.
- 7. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis.
- 8. Numerous laboratory chemicals were collected from Building V and staged for disposal.

IV. NEXT STEPS

- 1. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
- Sample contents of drums if necessary.
- 3. Arrange for disposal of laboratory chemicals.

V. KEY ISSUES

1. IBPA has agreed to remove approximately 1,800 tires located on site.

VI. COSTS TO DATE as of 12/15/95

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 31,685	\$ 133,435
TAT	\$ 80,000	\$ 14,537	\$ 65,463
ERCS	\$1,200,000	\$ 620,360	\$ 579,640
TOTAL	\$1,445,120	\$ 666,582	\$ 778,538

VII. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
Outside: 4,648 LF	Outside: 821 yd ³	Outside: 1,094 yd ³
Inside 3,450 LF 800 $\dot{\pi}^2$ - TSI on tanks 890 $\dot{\pi}^2$ - TSI on air ducts	Inside: 287 yd ^s	Inside: 354 yd ³