



**United States Environmental Protection Agency
Region 5
POLLUTION REPORT**

Date: Tuesday, December 07, 2004

From: Jon J. Gulch, On-Scene Coordinator

To: Jason El-Zein, U.S. EPA William Messenger, U.S. EPA Afif Marouf, U.S. EPA Mick Hans, U.S. EPA N. Seif, MDEQ Michael Chezik, DOI Tracy Johnson, U.S. EPA Tracy Kecskemeti, MDEQ	Michelle Jaster, U.S. EPA Beverly Kush, U.S. EPA Virginia Narsete, EPA, ERB-CIC Stuart Hill, U.S. EPA Duty Officer, USCG U.S. Coast Guard Case Officer, USCG John Maritote, U.S. EPA
--	--

Subject: Final POLREP

Mystery Oil Spill-Rouge River Upstream

Rouge River-Upstream of Schaefer Street, Dearborn, MI

POLREP No.: 2	Site #: Z5ER
Reporting Period: 05/25/04 - 12/07/04	D.O. #:
Start Date: 5/22/2004	Response Authority: OPA
Mob Date: 5/22/2004	Response Type: Emergency
Completion Date: 12/7/2004	NPL Status: Non NPL
CERCLIS ID #:	Incident Category: Removal Action
RCRIS ID #:	Contract #
Federal Project # E04515	Reimbursable Account # 05F0XER302D91C

Site Description

The site is located in Dearborn, Wayne County, Michigan. The impacted area begins about 1/4 mile north of the Severstal North American Inc. (Former Rouge Steel) Wastewater Treatment Plant (WWTP) outfall on the west side of Schaefer Road and continues south down the Rouge River.

Current Activities

On June 25, 2004, the laboratory results from the United States Coast Guard Marine Safety Laboratory were completed. The results show that the material collected contained traces of petroleum compounds, but the sample consisted primarily of non-petroleum contamination. It noted that the petroleum oil was not sufficient for identification purposes.

Planned Removal Actions

None.

Next Steps

None.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
BOA - Cleanup Contractor	\$15,000.00	\$600.00	\$14,400.00	96.00%
USCG-MSL	\$5,000.00	\$800.00	\$4,200.00	84.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$5,000.00	\$1,350.00	\$3,650.00	73.00%
Total Site Costs	\$25,000.00	\$2,750.00	\$22,250.00	89.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/rougeriverupstream