United States Environmental Protection Agency Region V POLLUTION REPORT

EPA Region 5 Records Ctr.

Date: Tuesday, July 12, 2005 Kevin Turner, OSC From:

To: Kevin Turner, USEPA

> Dana Stalcup, USEPA Bill Bolen, USEPA Bill Ryczek, USEPA Virginia Narsete, USEPA

Stuart Hill, USEPA

Bruce Everetts, IEPA

Tom Binz, Tetra Tech EMI

Linda Nachowicz, USEPA William Messinger, USEPA

John Maritote, USEPA

Peter Felitti, USEPA

Dave Webb, Illinois Dept. of Public

Health

Tammy Mitchell, IEPA

Subject: POLREP #5

St. Louis Smelting and Refining - a.k.a. Collinwood Subdivision

Pine Lake Road, Collinsville, IL, IL

Latitude: 38.6911 Longitude: -89.9597

POLREP No.:

5

Site #:

1065

Reporting Period:

D.O. #:

Start Date: Mob Date:

9/20/2004

Response Authority: CERCLA **Response Type:**

Non-Time-Critical

Completion Date:

9/13/2004

NPL Status:

Non NPL

CERCLIS ID #:

ILD980607006 Incident Category:

RCRIS ID #:

Contract #

Site Description

See POLREP #1

Current Activities

To date:

- 252 home lots have been sampled (*)
- 265 homeowners have granted access
- 105 home lots have been completed with regards to soil removal requirements
- 102 home lots have been backfilled (10 with structural fill only)
- 91 home lots have been sodded
- 3 sink holes have been filled with concrete

- * Please note that the number of homes requiring sampling will increased due to the expansion of the buffer zone along California Street.
- To date, ENTACT has treated 49,818 cubic yards of lead impacted soil of which 55,111 cubic yards have been delivered for off-site disposal to a Subtitle Class □D□ sanitary landfill.
- Geo-construction activities of the large storm-water swale just south of Pine Lake Road was initiated on June 17, 2005.

Planned Removal Actions

- U. S. EPA/IEPA Community Relations Program personnel will make final contacts with residents who have previously refused formal access for sampling and remediation.
- Delineation sampling is nearing completion. AGC continues to spearhead the effort related to obtaining formal access for sampling/removal needs.
- The project completion date is anticipated to be the Summer of 2005.

Next Steps

Removal activities will continue as planned, weather depending.

Key Issues

None

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
RST/START	\$99,480.00	\$84,356.40	\$15,123.60	15.20%
Intramural Costs		to an analysis of the second s		
USEPA - Direct (Region, HQ)	\$0.00	\$47,461.00	(\$47,461.00)	0.00%
Total Site Costs	\$99,480.00	\$131,817.40	(\$32,337.40)	-32.51%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not

claim for cost recovery.

www.epaosc.net/StLouisSmeltingandRefining