

I-3
9/6/06

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

EPA Region 5 Records Ctr.



261751

Date: Wednesday, September 06, 2006

From: Michael Harris, OSC

To: David Chung, U.S. EPA
Beverly Kush, U.S. EPA
Sam Borries, ERB 2 Section 2

Afif Marouf, U.S. EPA
Sally Jansen, EPA
John Maritote, U.S. EPA

Linda Nachowicz, US EPA
Mick Hans, U.S. EPA
Ross Delrosario, ERB Enforcement
Support
Tom Krueger, EPA
Fushi Cai, U.S. EPA
Carol Ropski, Emergency Response
Branch

Subject: Final POLREP

Universal Form Clamp Fire
840 25th Street, Bellwood, IL
Latitude: 41.8772
Longitude: -87.8636

POLREP No.:	5	Site #:	B5EH
Reporting Period:	8/4/06 TO 8/31/06	D.O. #:	
Start Date:	6/14/2006	Response Authority:	CERCLA/OPA
Mob Date:	6/14/2006	Response Type:	Emergency
Completion Date:	8/31/2006	NPL Status:	Non NPL
CERCLIS ID #:	ILN000510095	Incident Category:	Removal Action
RCRIS ID #:		Contract #	
FPN#		Reimbursable Account #	

Site Description

See POLREP #2

Current Activities

On August 9, 2006, Commonwealth Edison (ComEd) contractors, SET Environmental Inc. (SET) received the analytical confirmation soil data for the re-excavated transformer area, which is located east of the transformer concrete pad and west of the building wall. All samples had no detections of PCBs. On August 18, 2006, SET mobilized back to the site and back filled the excavated transformer area with CA6 stone.

On August 31, 2006, the 25 cubic yard roll-off box containing forensic evidence debris from the west room was transported by EQ Industrial Services and disposed of at EQ Detroit Inc. in Detroit, Michigan.

Castle's fire watch personnel are onsite 24 hours per day, seven days per week, until the fire sprinkler and alarm system is operational.

Planned Removal Actions

None

Next Steps

None

Key Issues

Universal needs to submit Poracky's Phase I Clean-up Report and U.S. Risk Management Phase II Clean-up Report to U.S. EPA.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
PRP- Transportation & Disposal	\$370,000.00	\$370,000.00	\$0.00	0.00%
PRP- Technical Contractors	\$90,000.00	\$90,000.00	\$0.00	0.00%
PRP- Cleanup Contractors	\$250,000.00	\$250,000.00	\$0.00	0.00%
RST/START	\$27,000.00	\$25,020.00	\$1,980.00	7.33%
Intramural Costs				
Total Site Costs	\$737,000.00	\$735,020.00	\$1,980.00	0.27%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

Waste Stream	Quantity	Manifest #	Disposal Facility
Non-Hazardous Non Regulated	25 cubic	MI9604701	EQ Detroit Inc. in Detroit,

Solid/ Debris Waste	yard		Michigan.
---------------------	------	--	-----------

www.epaossc.net/UniversalFormClampFire