5/2/94

POLREP 6

To:

T. Johnson, HQ

T. Brannigan, ORC

U.S. EPA Office of Public Affairs

R. Karl, EERB

F. Rollins, ERS III

G. Dunn, IEPA

From:

Ken Theisen, Region V OSC

Site:

A-A Waste Oil, Rock Island, Illinois (ID# RT)

Contract #:
Delivery Order #:

68-S2-5001 5001-05-342

Date:

May 2, 1994

Site Location:

Latitude 41°26'34.3", Longitude 90°35'37.7"

POLREP #:

6

Weather:

Temp. early in week was 70°F dropping to 40°F by w/e, Rain occurred sporadically throughout week.

Background:

See Initial POLREP dated January 14, 1994.

EPA Region & Records Cfr.

272691

Current Activities:

All oil on-site has been consolidated into tank T12 with the exception of the oil in T16 and the PCB-contaminated oil in T3 and 19. A total to date of 69.4 tons of scrap steel has been sent to E & J Metals, Rock Island, Illinois. Disposal acceptance was granted from Clark Oil, Dayton, Ohio for tank T16 oil. The first load (5,500 gal) of non-regulated waste oil was sent via Fort Transfer to Clark Processing, Dayton, Ohio for fuels blending on 4/28/94. Disposal acceptance was granted from Aptus, Coffeyville, Kansas for the PCB-contaminated waste oil on 4/28/94. Scheduling of the waste shipment is yet to be determined. The U.S. EPA mobile water treatment system, the "Springfield Belle", was mobilized to site on 4/28/94. The "Springfield Belle" will treat the waste water decanted from the tanks on-site. On 4/29/94, composite samples of the petroleum contaminated soil wastestream and the solidified tank sludge wastestream were sent for analysis of TCLP metals, TCLP VOAs & SVOAS, PCBs, and reactive sulfides and cyanides for disposal acceptance. On 4/29/94, the site was demobilized for a mid-project break.

Future Activities:

Dispose of PCB-contaminated oil and sludge.

Disposal of oil to fuels blender.

Disposal of solidified sludge to landfill.

I.3

Ship scrap metal to scrap dealer.

Treat on-site water decanted from tanks with the U.S. EPA mobile water treatment system.

Personnel:

ERCS 8

TAT 1

EPA 1

Costs: (as of April 29, 1994)

Project Ceiling Current Cost Funds Remaining ERCS 465,000 27,207 183,866 281,134 TAT 75,000 47,793 EPA 62,000 23,779 38,221 TOTAL 602,000 234,852 367,148