United States Environmental Protection Agency Region V POLLUTION REPORT

EPA Region 5 Records Ctr.

Date: Wednesday, September 19, 2007 **From:** Jon Gulch, On-Scene Coordinator

To: David Chung, U.S. EPA Linda Nachowicz, U.S. EPA

Jason El-Zein, U.S. EPA

Ruth Woodfork, U.S. EPA

Cheryl Allen, U.S. EPA

Afif Marouf, U.S. EPA

Mark Durno, U.S. EPA

Tom Williams, U.S. EPA

Denise Gawlinski, U.S. EPA

William Messenger, U.S. EPA

Virginia Narsete, EPA, ERB-CIC Mick Hans, U.S. EPA
Joe Walczak, MDEQ Don Bussey, EPA

Steve Ostrodka, U.S. EPA Tracy Johnson, U.S. EPA

Amy Keranen, MDEQ

Subject: Continuation of Removal Action

Florida Gas Plant Site

55996 Lake Linden Ave., Calumet Township, MI

Latitude: 47.22881 Longitude: -88.44119

POLREP No.: 3 Site #: B529

Reporting August 29 to September 19, **D.O.** #: 0039 & 0040

Period: 2007

Start Date: 8/1/2007 Response Authority: CERCLA

Mob Date: 8/1/2007 Response Type: Time-Critical

Completion
Date:

NPL Status: Non NPL

CERCLIS ID #: MI0002055150 Incident Category: Removal Action

RCRIS ID #: 68-S5-03-01

Site Description

See POLREP 1 for a full Site Description.

Current Activities

On August 29, 2007, installation of sheetpiling continued along the M-26 side of the site property, after removing and backfilling a path through the concrete pad found on the southwest corner of the property. A total of 28 panels were installed to complete the barrier wall on the west side of the property. The west barrier wall consists of a total of 99 total panels.

From August 30, 2007 to September 14, 2007, a total of 147 vinyl sheetpile panels were installed on the north side of the ditch along Franklin Street. Sheetpile panels were installed at varying depths down to 15 feet below ground surface (bgs) using 16 foot panels, with the exception of the side of a site building, where depths down to 17 feet bgs were achieved using 18 foot panels. A total of 257 panels have been driven on-site.

On September 10, 2007, a drilling crew began installing 5 recovery wells and 6 monitoring wells on-site.

On September 18-19, 2007, the sheetpile wall barrier along the Franklin Street was completed. A total of 182 panels were installed along the Franklin Street ditch, and 14 panels were inverted north onto the site property.

On September 19, 2007, the sheetpile wall barrier was completed and the last monitoring and recovery well were developed.

Planned Removal Actions

- Excavate the remaining 220 feet of ditch along Franklin Street adjacent to the property on the south and restore ditch to ensure proper flow.
- Complete several rounds of shallow water monitoring from the monitoring wells to observe potential movement of contamination.

Next Steps

- Continue excavation and restoration of the remaining 220 feet of ditch from second gate entrance east along Franklin Street.
- Dispose of stockpiled non-hazardous waste materials.

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$600,000.00	\$442,525.00	\$157,475.00	26.25%

ERRS - Initial D.O.	\$20,000.00	\$17,500.00	\$2,500.00	12.50%
RST/START	\$55,000.00	\$42,100.00	\$12,900.00	23.45%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$63,000.00	\$46,216.00	\$16,784.00	26.64%
Total Site Costs	\$738,000.00	\$548,341.00	\$189,659.00	25.70%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/FloridaGas