



281828

**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

I. HEADING

Date: January 21, 1999
Subject: Michigan Chrome and Chemical Removal Site, Detroit, Wayne
County, Michigan
From: P.C. Lall, OSC, U.S. EPA, RSl, Grosse Ile, MI
To:

K. Mould, USEPA, OSWER, Washington, D.C. (LAN_MAIL)
W. Carney, Chief, EERB, Chicago, IL (LAN_MAIL)
J. El-Zein, Chief RSl, Grosse Ile, MI (LAN_MAIL)
W. Messenger, Chief ESS, Chicago, IL (LAN_MAIL)
W. Ryczek, ESS, Chicago, IL (LAN_MAIL)
R. Smith, ORC, Chicago, IL (LAN_MAIL)
V. Narsete, EERB, Chicago, IL (LAN_MAIL)
L. Fabinski, ATSDR, Chicago, IL (LAN_MAIL)
J. Russell, MDEQ, Detroit, MI (E-mail)
B. Boyle, MDCH, Lansing, MI (E-mail)
S. Lile, City of Detroit, Detroit, MI (E-mail)
M. Chezick, DOI, Philadelphia, PA (E-mail)
Duty Officer, National Response Center, Washington, D.C. . . . (E-mail)

POLREP No.: 2

II. BACKGROUND

Site No.: B550
Delivery Order Numbers: 0011
Response Authority: CERCLA
Cerclis Number: MID005378161
NPL Status: No
MDEQ Notification: Yes
Latitude/Longitude: 42° 23' 50" North/83° 00' 5" West
Start Date: December 10, 1998
Completion Date: NA

III. SITE INFORMATION**A. Incident Category**

CERCLA fund removal site.

B. Site Description

See POLREP #1.

IV. RESPONSE INFORMATION**A. Situation****1. Current situation**

The U.S. EPA, START and a partial crew of the Environmental Rapid Response Services (ERRS) contractor Earthtech, Richmond, Virginia, re-mobilized to site on January 20, 1999. Snow removal was completed from

the drive and parking areas of the site. A support zone is being set up. Based upon analytical data generated from prior sampling and hazard categorization activities, waste groups have been developed for disposal purposes, and a draft plan of work for removal activities has been written.

2. Removal activities to date: January 20, 1999.

On Wednesday, January 20, 1999, U.S. EPA, START and a partial crew of the ERRS contractor Earthtech remobilized to site to begin removal operations. CM Construction completed snow removal from the drive and parking areas of the site.

B. Planned Removal Activities

Set up support zone. Complete installation of utilities. ERRS contractor Earthtech will arrange for the transportation and disposal of the contents of the aboveground storage tanks (ASTs), vats, trenches, drums, and containers on the site.

C. Next Steps

Initiate consolidation, packaging, and disposal of waste onsite.

D. Key Issues

None.

V. **COST INFORMATION**

Estimated START costs as of 1/20/99 = \$11,000
Estimated ERRS costs as of 12/11/98 = \$9,724.48

VI. **DISPOSITION OF WASTES**

No waste has been disposed of at this time.