

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

Date: November 3, 1995

Subject: North Shore Group Site, Chicago, Illinois From: Steve Faryan, OSC, U.S. EPA, Region 5, EERB

To: T. Johnson, U.S. EPA, OSWER FAX 703-603-9107

R. Karl, Chief, U.S. EPA, EERB FAX 312-353-9176

D. Bruce, Chief, RS II, U.S. EPA, EERB FAX 312-353-9176 B. Messenger, Chief, U.S. EPA, ESS FAX 312-353-9176

M. Berman, U.S. EPA, ORC FAX 312-886-7160

S. Ettleson, IEPA FAX 217-782-3258

J. Schuessler, City of Chicago FAX 312-744-5272

POLREP No.: POLREP 2

Reporting Period: October 28, 1995 to November 3, 1995

Site No.: VE

Delivery Order No.: 5001-05-377 Smith Environmental

Response Authority: CERCLA Removal Action (Time Critical)

CERCLIS No.: Not Applicable NPL Status: Not on the NPL

State Notification: IEPA Notified Action Memorandum Status: Approved

Start Date: October 17, 1995

Site Information:

The North Shore Group site is an abandoned 4-story building containing scattered containers of pesticides and solvents (see polrep 1 for more detailed information).

Current Situation:

Removal activities continued throughout this reporting period. Weather conditions throughout this reporting period: windy, some rain, with temperatures ranging from 40°F to 60°F.

Removal Activities To Date:

During this reporting period, the construction of the transition zone shed was completed. All containers in the basement were staged and separated according to their various lab packing groups (solids, liquids and aerosols). Inventorying of chemicals in the basement was begun. Staging of containers on the first floor was begun. Security continued at the site during off-hours.

Enforcement:

Notice Letters and information requests have been mailed to the former owners and operators of North Shore.

Planned Removal Activities:

See POLREP 1.

Next Steps:

- -- Stage, inventory, and overpack appropriately all containers containing hazardous material.
- -- Sample and hazard categorize unknown materials.
- -- Dispose of all hazardous material.
- -- Sample and remove underground storage tanks.
- -- Continue off-hours armed security.

Key issues:

March

All tall

Large quantities of asbestos remain in the building and will have to be removed prior to demolition. U.S. EPA and the City of Chicago will have to meet to discuss removal of this asbestos material.

Cost Information:

	<u>Costs To Date</u>	<u>Ceiling</u>
ERCS Contractor	\$101,064*	\$200, 00 0
TAT Contractor	\$ 83 4 5**	\$ 17,500
U.S. EPA	\$ 8727**	\$ 25,000
* as of October 29.	1995	-

* as of October 29, 1995
** as of November 1, 1995