# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY REGION V EPA Region 5 Records Ctr.

**DATE:** 07/16/92

FROM:

"Man 67

Minus 8'

Thomas Basso, OSC, Region V, Chicago, IL

TO: D. Dietrich - Attn: T. Johnson, U.S. EPA, Wash., D.C.

R. Bowden, Chief, Emergency Response Branch 5HS T. Geischecker, Chief, Response Section 3, 5HS

M. O'Mara, Acting Chief, Emergency Support Division

P. Shutte, Off. Pub. Aff., 5PA

C. Kawakami, ORC, U.S. EPA, Region V

U.S. Coast Guard, District 2

U.S. Fish and Wildlife Service, Illinois

Bob Wengrow, IEPA, Rockford, IL

SUBJECT: Park Plating site, Loves Park, Winnebago County, IL

D.O. No.: 7460-05-234, Site ID No.: PX

Latitude: 42° 18' 38" Longitude: 89° 2' 53"

POLREP: POLREP 2

TIME PERIOD: 06/23/92 to 07/02/92

Response Authority: CERCLA

NPL Status: Non-NPL

### SITUATION:

U.S. EPA's EERB initiated a removal action at the Park Plating site, a former electroplating facility, on 6/22/92. Work began on 6/23/92. Weather conditions for the first week ranged from cool and rainy on 6/22/92 to sunny and warm (75 to  $85^{\circ}F$ ) the rest of the week. On the second week (6/29 to 7/2) weather was sunny and warm (upper 80s)

## ACTIONS TAKEN:

- 1) Staged and sampled over 200 drums and containers which contained corrosive, caustic, cyanide bearing, and heavy metal materials.
- 2) 30 drums were overpacked with 85 gallon steel overpacks.
- TAT completed hazcatting and compatability testing of each collected sample.
- 4) Pumped 1000 gallons of standing liquid from sumps and loading dock area into poly tank.
- 5) Sealed six existing sumps with concrete.
- 6) Rockford Water Reclamation District inspected and plugged the sewer line on the upstream side.
- 7) Completed decon of excess debris remaining from previous clean-up activity.
- 8) Filled one 30 yard and two 20 yard roll-offs with

- sanitary debris and shipped to the Malard Ridge Landfill, a Waste Management affliate.
- 9) Secured the site and demobed ERCS crew and equipment on 7/01/92.
- 10) TAT completed compositing samples and demobed from site on 7/02/92.

### FUTURE ACTIONS:

- 1) Arrange for disposal of waste streams
- Conduct soil sampling at perimeter of site
   Mobe to site in August to continue removal activity.

#### COSTS:

THE MADE AT

4-m#

	Costs	<u>Ceiling</u>	Amt. Remaining
$\mathtt{TAT}$	13,604.18	16,000.00	2,395.82
ERCS	58,394.63	75,000.00	16,605.37
TOTAL	71,998.81	91,000.00	19,001.19