



297207

DATE: AUGUST 13, 1992

FROM: PETER GURIA, OSC REGION V, RSL, GROSSE ILE, MI  
TO:

D. DIETRICH/ATIN: T. JOHNSON, USEPA, OSWER, WASH. D.C. .... (VIA FAX)  
 R. BOWDEN, CHIEF, EERB, CHICAGO, IL. .... (VIA FAX)  
 R. POWERS, EERB, CHIEF RS-1, (MI-OH), GROSSE ILE, MI. .... (VIA FAX)  
 M. McCUE/ATIN: L. LEVEQUE, OFF. PUB. AFF. CHICAGO, IL. .... (VIA FAX)  
 T. KRUEGER-ATIN: T. BRANIGAN, ORC, CHICAGO, IL. .... (VIA FAX)  
 L. BEASELY, EERB, ESS, CHICAGO, IL. .... (VIA FAX)  
 P. OLILLA, MINR ERD, P.O. BOX 30028, LANSING, MI 48909. .... (US MAIL)  
 M. VANDERLAAN, MINR, 38980 SEVEN MILE RD, LIVONIA, MI 48152. (US MAIL)  
 DEPUTY CHIEF FIRE OPER., DETROIT FIRE DEPT. .... (VIA FAX)  
 P. MAX, DETROIT DEPT. COMM. & IND. HYGIENE, CITY OF DET. .... (VIA FAX)

SUBJECT: ENTERPRISE OIL REMOVAL ACTION, DETROIT, MI  
 POLREP NO.: #8 SITE ID: PG D.O.: 7640-05-232  
 RESPONSE AUTHORITY: CERCLA NPL STATUS: NO  
 LATITUDE: 42°23'47" LONGITUDE: 83°07'28"  
 START DATE: 06/16/92  
 COMPLETION DATE:

## 1. SITUATION:

- A. WEATHER: SUNNY AND WARM, TEMPERATURES RANGING FROM UPPER 70'S TO LOW 90'S. MODERATE WEST-NORTHWEST WINDS 5 - 10 MPH. SCATTERED SHOWERS WEDNESDAY AND THURSDAY EVENING.
- B. SECURITY SERVICE PROVIDING 24 HOUR GUARD PROTECTION; SITE HAS REMAINED SECURE.
- C. PHASE I ACTIVITIES NEARING COMPLETION. EXTENT OF CONTAMINATION (EOC) STUDY SCHEDULED TO BEGIN 8/17.

## 2. ACTIONS TAKEN:

- A. TWO TAT FIELD CHEMISTS MOBILIZED TO SITE FOR SET UP OF PORTABLE GAS CHROMATOGRAPH TO BE UTILIZED FOR FIELD SCREENING DURING EOC STUDY 8/10. SET UP OF FIELD SCREENING INSTRUMENTS COMPLETED 8/12. ONE TAT FIELD CHEMIST DEMOED 8/12.
- B. REMOVAL OF FREE LIQUIDS FROM ON-SITE CONTAINMENT AREAS ONGOING. LIQUIDS PROCESSED THROUGH OIL/WATER SEPARATOR AND CONSOLIDATED INTO DESIGNATED HOLDING TANKS.
- C. CREW GRUBBED ON-SITE SOIL TO LOCATE MISCELLANEOUS METAL DEBRIS AND PROCESS PIPING. DECON OF METAL DEBRIS COMPLETED. LOADED AND SHIPPED ONE 60 YD3 ROLLOFF BOX OF DECONNED SCRAP METAL FOR RECLAMATION ON 8/11. 36 ROLLOFFS HAVE BEEN SHIPPED TO DATE.
- D. COLLECTED AND SHIPPED TWO SUB-SURFACE SOIL COMPOSITE SAMPLES FOR SITE CHARACTERIZATION ANALYSIS 8/11.
- E. REMOVED ACCUMULATED SLUDGE AND DEBRIS FROM SUMP IN MAINTENANCE GARAGE 8/11. SLUDGE STAGED FOR BIO-REMEDIATION.
- F. REMOVED DEBRIS FROM ABANDONED EAST BUILDING 8/11. COMPLETED DECONTAMINATION OF FLOOR 8/12.
- G. DECONNED FRONT END LOADER FOR DEMO. RENTAL COMPANY TO CONDUCT PREVENTATIVE MAINTENANCE. REPLACEMENT FRONT END LOADER MOVED 8/12.

ADN 7640-01-317-7388

2088 901

GENERAL SERVICES ADMINISTRATION

FAX TRANSMITTAL		1 of pages 2	
To: R. Bowden	From: P. Guria		
L. Beasley	Phone: 8		
Fax: 0	Fax: 0		

- H. OSC AND OPA ATTENDED LOCAL NEIGHBORHOOD ASSOCIATION MEETING FOR SITE RELATED ACTIVITIES BRIEFING ON 8/11.
- I. SITE ENFORCEMENT PHOTODOCUMENTATION LOG PREPARED FOR DOJ 8/12.
- J. BEGAN DECONTAMINATION OF CONCRETE DEBRIS FOR REMOVAL 8/13.

3. PLANS:

- A. DRILLING SUBCONTRACTOR TO MOBILIZE 8/17 TO BEGIN SOIL BOREHOLE PLACEMENT AND SAMPLING FOR EOC STUDY. FINAL GRID SAMPLING POINTS TO BE PLACED AT THIS TIME. EXPECT SAMPLING TO BE COMPLETED 8/19.
- B. BEGIN FIELD SCREENING OF SOIL SAMPLES TO MINIMIZE NUMBER TO BE SENT TO LAB FOR CONFIRMATION ANALYSIS.
- C. CONTINUE SKIMMING OIL FROM PONDED WATER, CONTAINMENT STRUCTURES AND INTERCEPTOR TRENCH AS NEEDED. OIL TO BE PROCESSED THROUGH OIL/WATER SEPARATOR.
- D. AWAITING ANALYTICAL RESULTS FOR PPE/PLASTIC, COAL FINE/#2 OIL DEBRIS WASTESTREAMS, AND SOIL COMPOSITE SAMPLES. APPROVAL AND SHIPMENT OF COAL FINE/#2 OIL DEBRIS EXPECTED WEEK OF 8/17.
- E. RECLARIFICATION OF RFP SPECIFICATIONS TO PROSPECTIVE BIOREMEDIATION SUBCONTRACTORS. BEST AND FINAL OFFERS TO BE RECEIVED 8/18. SELECTION OF BIO CONTRACTOR TO FOLLOW IMMEDIATELY UPON REVIEW OF PROPOSALS.
- F. DECON GROSS CONTAMINATED CONCRETE. SUBCONTRACTOR TO PULVERIZE AND REMOVE DECONNED CONCRETE WEEK OF 8/17 FOR RECYCLING.
- G. IT CORP., OSC, AND TAT DEMO 8/13 FOR WEEKEND. SITE ACTIVITIES TO RESUME 8/17 AT 0800 HOURS.

4. KEY ISSUES:

- A. IT CORP. CONTINUES TO DELAY PHASE II OF CLEAN UP - BIOREMEDIATION. BID PROPOSAL STILL UNDER REVIEW BY THE CINCINNATI OFFICE. RECLARIFICATION TO RFP BEFORE SUBCONTRACTOR CAN BE SELECTED.

5. ESTIMATED COSTS: (AS OF 8/11/92 - 1900-55):

	BUDGETED	TOTAL TO DATE	REMAINING
ERCS	\$1,200,000.00	*\$325,660.47	\$ 874,339.53
TAT	\$ 342,000.00	**\$ 81,933.77	\$ 260,066.23
EPA	\$ 163,400.00	\$ 13,020.00	\$ 150,380.00
TOTAL:	\$1,705,400.00	\$420,614.24	\$1,284,785.76

\* THIS INCLUDES \$ 99,369.69 IN AWAIT BILLS.

\*\* TAT COST INCLUDES MULTIPLIER