DATE: JULY 31, 1992

FROM: PETER GURIA, OSC REGION V, RS1, GROSSE ILE, MI

TO:

D. DIETRI(H/ATTN: T. JOHNSON, USEPA, OSWER, WASH.D.C.....(VIA FAX)

R. BOWDEN, CHIEF, EERB, CHICAGO, IL......(VIA FAX)

R. POWERS, EERB, CHIEF RS-1, (MI-OH), GROSSE ILE, MI.....(VIA FAX)

M. McCUE/ATIN: L. LEVEQUE, OFF, PUB. AFF.CHICAGO, IL......(VIA FAX)

T. KRUEGER-ATIN: T. BRANIGAN, ORC, CHICAGO, IL........(VIA FAX)

L. BEASELY, EERB, ESS, CHICAGO, IL...............(VIA FAX)

P. CLILLA, MINR ERD, P.O. BOX 30028, LANSING, MI 48909....(US MAIL)

M. VANDERLAAN, MINR, 38980 SEVEN MILE RD, LIVONIA, MI 48152. (US MAIL)

P. DAMIANI, DEPUTY CHIEF FIRE OPER., DETROIT FIRE DEPT....(VIA FAX)

P. MAX, DETROIT DEPT. COMM. & IND. HYGIENE, CITY OF DET...(VIA FAX)

SUBJECT: ENTERPRISE OIL REMOVAL ACTION, DETROIT, MI FOLFEP NO.: #6 SITE ID: PG D.O.: 7640-05-232

RESPONSE AUTHORITY: CERCLA NPL STATUS: NO

LATITUDE: 42 23'47" LONGITUDE: 83 07'28"


STATE DATE: 06/16/92 COMPLETION DATE:

## 1. STAUATION:

- A. WEATHER: SUNNY AND WARM, TEMPERATURES RANGING FROM MID 60'S TO LOW 80'S, STEADY RAIN THURSDAY AND PART OF FRIDAY. MODERATE WEST-NORTHWEST WINDS 5 10 MPH
- B. CREW CONTINUES WITH SUCCESSFUL "WATER MANAGEMENT". SITE VIRTUALLY DRY PRIOR TO RAIN 7/30-7/31. RAIN RECREATING SLOPPY CONDITIONS. 20,000 CALLON FRAC TANK FULL 7/29.
- C. SECURITY SERVICE PROVIDING 24 HOUR GUARD PROJECTION; SITE HAS REMAINED SECURE.
- D. MAJOR SITE ACTIVITIES WINDING DOWN. PREPARATIONS BEING MADE FOR PHASE II OF THE CLEAN UP BIOREMEDIATION.

## 2. ACTIONS TAKEN:

- A. SLITE ACTIVITIES WINDING DOWN. TWO CREW MEMBERS PERMANENTLY DEMOBED FROM SLITE 7/23.
- B. RIMAINING CREW MEMBERS REMOBED 7/27 AND RESUMED ON-SITE ACTIVITIES AT 0700 HOURS.
- C. CIAL FINES/#2 OIL SLUDGE CONSOLIDATED INTO SEVEN 1 YD3 BOKES AND SHIPPED TO CLARK PROCESSING, DAYTON, OHIO, FOR FUELS BLENDING 7/27.
- D. LOADED AND SHIPPED 5-60 YD3 ROLLOFF BOKES OF DECONNED SCRAP METAL FOR RECLAMATION. 127 TONS SHIPPED AS OF 7/16, AND 34 ROLLOFFS SHIPPED TO DATE. CREW CONTINUES TO GRUB SITE FOR METAL/PROCESS PIPING FOR DECON AND REMOVAL.
- E. FUMPED APPROXIMATELY 33,000 GALLONS OF FREE LIQUIDS AND SLUDGES FROM TWO USTS, A SUMP, AND ON-SITE CONDAINMENT AREAS UTILIZING A VAC TRUCK 7/28-7/30. MATERIAL PROCESSED THROUGH OIL/WATER SEPARATOR AND CONSOLIDATED IN DESIGNATED SLUDGE TANK AND FRAC TANK. APPROXIMATELY 50,000 GALLONS OF OIL/SLUDGE HAVE BEEN RECOVERED AND TEMPORARILY STORED TO DATE.
- F. COMPLETED CUTTING SCRAP METAL FOR DECON 7/29. DECONNED SHEARS FOR DEMORE 7/31.



- G. FRONT END TRACK LOADER BREAKDOWN 7/31. MECHANIC UNABLE TO REPAIR
  ON-SITE. LOADER DECONNED FOR DEMORE 8/3. VENDOR TO REPLACE. EQUIPMENT
  HAS CAUSED DELAY IN SOME SITE ACTIVITIES.
- 3. PLANS:
- A. CONTINUE "WATER MANAGEMENT" MAINTENANCE OF ON-SITE CONTAINMENT
  SIRUCTURES, INTERCEPTOR TRENCH, AND LOW LYING AREAS. OIL TO BE SKIMMED
  THROUGH OIL/WATER SEPARATOR AND CONSCILLIATED IN TEMPORARY HOLDING TANKS.
  THIS MATERIAL TO BE BIOREMEDIATED DURING PHASE II OF THE CLEAN UP.
- B. COMPLETE DECON OF MISCELLANEOUS METAL AND PROCESS PIPING. LOCAL DEALER TO CONTINUE TO PROVIDE DEDICATED ROLLOFF BOXES FOR RECLAMATION OF SCRAP METAL. ESTIMATED COMPLETION 8/3.
- C. AWAITING ANALYTICAL RESULTS FOR PPE/PLASTIC AND CONCRETE WASTESTREAMS.
  PROFILE FOR DISPOSAL ONCE ANALYTICAL IS RECEIVED FROM LAB. APPROVAL FOR COAL FINES/# 2 OIL DEBRIS EXPECTED WEEK OF 8/3. ESTIMATE SHIPMENT OF WASTE BY 8/10.
- D. OPA TO FINALIZE COMMUNITY RELATIONS FACT SHEET WEEK OF 8/3. MEETING WITH LOCAL NEIGHBORHOOD ASSOCIATION TO BE ATTENDED BY OSC AND OPA 8/11.
- E. EOC STUDY: CURRENILY EVALUATING FIELD SCREENING MEASURES FOR SOIL CONTAMINANTS, AND FINALIZE SITE GRID IN PREPARATION OF SOIL AND SLUDGE BICKEMEDIATION. COLLECT BIDS FOR DRILL RIG TO BE USED DURING EOC STUDY.
- F. BIDS FROM BIOREMEDIATION SUBCONTRACTORS TO BE RECEIVED BY 1200 HOURS 7/31. IT PERSONNEL AND OSC TO REVIEW AND SELECT CONTRACTOR BY 8/7. PRE-CONSTRUCTION MEETING SCHEDULED FOR WEEK OF 8/10.
- 4. ESTIMATED COSTS: (AS OF 7/30/92 1900-55):

•	BUDGETED	TOTAL TO DATE	REMAINING
ERC5	\$1,200,000.00	<b>*\$ 283,388.2</b> 6	\$ 916,611.74
TAT	\$ 342,000.00	<b>**\$</b> 59,810.63	\$ 282,189.37
EPA	\$ 163,400.00	\$ 9,992.50	\$ 153,407.50
TOTAL:	\$1,705,400.00	\$ 353,191.39	\$1,352,208.61

<sup>\*</sup> THIS INCLUDES \$ 126,459.79 IN AWAIT BILLS.

<sup>\*\*</sup> TAT COST INCLUDES MULTIPLIER