

# United States Environmental Protection Agency Region V POLLUTION REPORT

Date:

Saturday, August 02, 2008

From:

Jon Gulch, On-Scene Coordinator

To:

David Chung, U.S. EPA

Jason El-Zein, U.S. EPA Michael Chezik, DOI Tom Williams, U.S. EPA Afif Marouf, U.S. EPA

William Messenger, U.S. EPA

Duty Officer, USCG Don Bussey, EPA Linda Nachowicz, U.S. EPA

Mark Durno, U.S. EPA Ruth Woodfork, U.S. EPA Jeff Kelley, U.S. EPA

Carol Ropski, EPA-ESS Mick Hans, U.S. EPA Joe Walczak, MDEQ

Amy Keranen, MDEQ

Subject: Final POLREP

Florida Gas Plant Site

55996 Lake Linden Ave., Calumet Township, MI

Latitude: 47.22881 Longitude: -88.44119

POLREP No.:

o.: 4

Site #:

B529

Reporting

Period:

September 10, 2007 - July 30,

2008

**D.O.** #:

0039 & 0040

**Start Date:** 

8/1/2007

Response Authority:

CERCLA

Mob Date:

8/1/2007 ·

Response Type:

Time-Critical

Completion Date:

7/10/2008 ·

**NPL Status:** 

Non NPL

**CERCLIS ID #:** MI0002055150

Incident

Removal

**RCRIS ID #:** 

Category: Contract #

Action 68-S5-03-01

Site Description

See POLREP 1 for a full Site Description.

## **Current Activities**

On September 20, 2007, backfill of vinyl sheet piling panels completed the barrier wall installation activities. From August 20, 2007 through September 19, 2007, a total of 306 vinyl sheetpile panels were installed to complete the project, for a total of 612 linear feet of sheetpile. A summary by section of panels is as follows: the west barrier wall consists of a total of 99 total panels, the south barrier wall consists of 196 panels, and the north barrier wall consists of 11 panels. Sheetpile panels were installed at varying depths down to 15 feet

below ground surface (bgs) using 16 foot panels, with the exception of the side of a site building, where depths down to 17 feet bgs were achieved using 18 foot panels.

From September 24, 2007 through September 25, 2007, 220 feet of ditch along Franklin Street adjacent to the south boundary of the property was excavated to remove grossly contaminated soil and coal tar. The 220 feet of ditch was restored by placing sand, geofabric liner, and a rip rap top dressing. The initial 90 feet of Franklin Street ditch was excavated and restored from August 14 through August 16, 2007.

On September 26, 2007, the newly installed monitoring wells and recovery wells were gauged for total well depth, groundwater level, and the presence of free product.

On September 26, 2007, a total of 89.78 tons, and on September 27, 2007 a total of 230 Tons of stockpiled non-hazardous waste soil was hauled to K&W landfill in Ontonagon, MI.

On September 27, 2007, the ERRS crew demobilized from the site after site restoration activities were completed.

START subsequently conducted three rounds (October 2007, January 2008, April 2008) of groundwater monitoring and monthly static water level/free product checks. The groundwater monitoring and free product checks provided a baseline to determine current/future contaminant movement, if any. The results of the monitoring and product checks indicated the sheet pile barrier is effective in preventing further off-site migration of gross contamination; and contaminants did not move beyond the margins of the barrier during the monitoring period. The final field activity was conducted on July 10, 2008.

## **Planned Removal Actions**

Removal action is complete.

### **Next Steps**

Removal action is complete.

#### **Key Issues**

None.

#### **Estimated Costs \***

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$600,000.00	\$492,000.00	\$108,000.00	18.00%
ERRS - Initial D.O.	\$20,000.00	\$17,500.00	\$2,500.00	12.50%
RST/START	\$102,500.00	\$100,000.00	\$2,500.00	2.44%

Intramural Costs							
USEPA - Direct (Region, HQ)	\$63,000.00	\$46,216.00	\$16,784.00	26.64%			
	-						
Total Site Costs	\$785,500.00	\$655,716.00	\$129,784.00	16.52%			

<sup>\*</sup> The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/FloridaGas