



321490

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 10/29/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 88**CONTRACT NO.:** DACW45-94-0005**DATE:** October 28, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue to procure TSD facilities and trucking companies in addition to back up sources.

Hire a temp. to start work on Friday the 30th.

Contact the Railroad and have them inspect the excavation on their property.

Make the necessary plans to complete the excavation outside the creek. Barricades, 580 Case backhoe, mini-excavator, compactor.

Meet with the BFI representative and A-1 transporter to discuss future T & D activities and requirements.

Continue with excavation of the Non-Haz soil from the creek and relocate the soils with the other Non-Haz creek soils.

Continue to have backfill delivered, placed and graded.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue to install, adjust, and maintain silt fence including the exclusion fence as needed.

Complete stabilizing pile batch #7.

Collect and stockpile and have the scrap metal removed from the site. (Recycling)

Have JEI take the pallets off site.

Insure the wood chip road is ready for T & D, scheduled for Friday.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Keep the stabilizer securely covered.

Amend the SHSP as needed to address the project's needs.

Complete the sampling of the Creek.

Don't screen PCB samples unless specifically directed to.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Obtain sorbent boom, remove the old sorbent boom, and install the new sorbent boom in the creek.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ/JJennings	OPERATORS	JHester/VM/JC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
---------------	-------	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the stabilizing, excavating, and backfilling activities.

F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 10/30/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 89
DATE: October 29, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue to procure TSD facilities and trucking companies in addition to back up sources.
Bring in the temporary office assistant and orientate them to their responsibilities.
Meet with Com Ed and have them take a look at their conduit line.
Complete the necessary preparations to excavation outside the fence line on Saturday. Barricades, 580 Case backhoe, compactor.
Re-excavate the creek slopes that failed the verification sampling on the north side of the bridge.
Complete the excavation of the Non-Haz soil from the creek slopes and relocate the soils with the other Non-Haz creek soils.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Sampling the excavated areas needs to happen as soon as possible, especially the creek samples.

Continue to load the concrete out for recycling.

Continue to have backfill delivered and placed.

Complete the excavation outside the fence line where the equipment can't reach and backfill post verification sampling.

Continue to install, adjust, and maintain silt fence including the exclusion fence as needed.

Collect and stockpile and have the scrap metal removed from the site. (Recycling)

Obtain additional wood chips for the haul road and place as needed.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Amend the SHSP as needed to address the project's needs.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Daily responsibilities: dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water usage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all vendors or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ/JJennings	OPERATORS	JHester/VM/GD
TRUCK DRIVERS	GH/KH	SECURITY GUARD	BP

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
The pallets will be removed on Saturday the 31st of October by JEI Inc.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY

THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 CO 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 10/31/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 90

CONTRACT NO.: DACW45-94-0005

DATE: October 30, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Sampling the excavated areas needs to happen as soon as possible, especially the creek samples.

Set up the road closed signs shutting down Commonwealth Ave.

Complete the excavation outside the fence line where the equipment can't reach and backfill post verification sampling.

Continue to install, adjust, and maintain silt fence including the exclusion fence as needed.

Obtain additional wood chips or if necessary rip rap stone for the haul road and place as needed.

Insure the haul road will be ready for T & D activities on Monday.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Check to make sure the Lab is sending us the analytical results in the time frame specified and if not contact them to make sure they perform as required by their contract.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Make sure all of the equipment has been filled up with fuel by the end of the day.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Make sure all of the pallets that we don't need are set aside for JEI Inc. to remove them.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS		OPERATORS	JHester/VM
TRUCK DRIVERS	GD/JJ	SECURITY GUARD	BP

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Barricades	Assortment	1day
			Compactor	1	1day
			580 Backhoe	1	1day

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
The pallets will be removed on Saturday the 31st of October by JEI Inc.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

457391 /
James Lee
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 11/01/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 91
DATE: October 31, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Provide 24 hour site security.
Great Lakes Lab sample analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.


5. ADDITIONAL COMMENTS/REMARKS
The area inbetween Commonwealth Ave. and our west side gate was not excavated so this area would not pose a problem for the loading activities on Monday. With all of the rain recently, the on site backfill being placed would not be compactable, which would not have allowed for heavy truck traffic. This area will be removed at a later date.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 11/02/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 92

CONTRACT NO.: DACW45-94-0005

DATE: November 1, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Start up the loading operations. The treated waste is being shipped to Kestrell Hawk Park Landfill, a Waste Management facility.

Orientate the new truck drivers to the site Health and Safety plan in addition to orientating them to the job site and loading activities.

Re-excavate the slopes of the creek 6" where it failed to pass the clean up guidelines. This means; North end of the creek, 0' to 160' west side slope and North end of the creek, 160' to 320' east side slope.

Continue to install, adjust, and maintain silt fence including the exclusion fence as needed.

Make sure all of the equipment has been filled up with fuel by the end of the day for the next day.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BP
T&D COORDINTR	JJennings	TOTAL PERS.	(11) ELEVEN

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, and loading activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
The pallets will be removed on Monday the 2nd of November by JEI Inc.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

057391

 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 11/03/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 93
DATE: November 2, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Chambers Excavating	Backfill Supplier and backfilling.

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue with the loading operations. The treated soils are being shipped to Kestrell Hawk Park Landfill, a Waste Management facility.
Continue to orientate the new truck drivers to the site Health and Safety plan in addition to orientating them to the job site and loading activities.
Relocate the excavated creek soils to the Non-Haz creek soil stockpile.
Complete the decon of the long stick excavator and start excavating the Non-Haz soils from the south end of the creek.
Relocate the excavated Non-Haz creek soils to the Non-Haz creek soil stockpile via dump truck.
Build a containment area for the Haz creek soils to be stockpiled in.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Sample the creek slopes that were re-excavated, verification samples.

Remove and ship concrete out for recycling.

Grade the backfilled areas to minimize puddling and to provide for dump truck traffic.

Continue to install, adjust, and maintain all site fencing as needed.

Make sure all of the equipment has been filled up with fuel by the end of the day for the next day.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BP
T&D COORDINTR	JJennings	TOTAL PERS.	(11) ELEVEN

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, and loading activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Make note that when north and south creek locations are given, the mid-division is the bridge.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 11/04/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 94

DATE: November 3, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue with the loading operations. The treated soils are being shipped to Kestrell Hawk Park Landfill, a Waste Management facility.

Continue to orientate the new truck drivers to the site Health and Safety plan in addition to orientating them to the job site and loading activities, as needed.

Complete relocating the excavated North end, Non-Haz creek soils, to the Non-Haz creek soil stockpile.

Excavate the Non-Haz creek soils and truck them over to the Non-Haz creek soil stockpile.

Build a containment cell for the Haz creek soils.

Continue to install, adjust, and maintain all site fencing as needed.

Make sure all of the equipment has been filled up with fuel by the end of the day for the next day.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating, loading activities, and stabilization.

F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS

Make note that when north and south creek locations are given, the mid-division is the bridge.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE

PROJECT MANAGER.

957391
James Lee
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE**CONTRACTOR'S REPRESENTATIVE**

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 11/05/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 95

CONTRACT NO.: DACW45-94-0005

DATE: November 4, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Provide an inventory of all PPE and an estimate of how much more we will need to finish out the project.

Provide manufacturer names of the PPE, who was contacted, informing us that we can not purchase directly from them.

Purchase 120 rolls of visqueen.

Continue with the loading operations. The treated soils are being shipped to Kestrell Hawk Park Landfill, a Waste Management facility.

Continue with manifesting and tracking activities.

Clean up the CRZ area and the work area within the exclusion zone around the CRZ.

Ship all of the PPE and the tree stumps out with the treated wastes.

Obtain steps that are safe for the decon trailer.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Make the necessary changes and get the necessary approvals to stop the site air monitoring.

Re-install sorbent boom around the EMCO discharge pipe and maintain.

Re-install the coffer dam and maintain.

Continue to excavate the Haz creek soils from grid #7 along with the creek sediments, then stockpile them.

Continue to build the containment cell for the Haz creek soils as the Haz soils accumulate.

Complete the stabilization of the Haz creek soil stockpile #8, trying to maintain a 1% ratio mix.

Sample the creek slopes that are done along with the stabilized soils from stockpile #8.

Update the site overview map daily.

Post a legend for the site sampling data.

Install silt fence along the creek where it is needed and maintain it.

Make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Continue with washing the site perimeter streets with the water truck.

Do not run the propane heater all of the time, only when needed.

Use the flammable storage cabinet as intended.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Computer	1	1mth


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, loading activities, and stabilization.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
All creek grid identifications must be used to identify locations.
No more than 10 hours a day will be allowed unless prior approval has been given by the on-site Corp rep.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 857391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 11/06/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 96

CONTRACT NO.: DACW45-94-0005

DATE: November 5, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Install one way signs and do not enter signs as needed.

Purchase a chain saw and materials to build steps for the decon trailer.

Provide an estimate of how much more PPE we will need to finish out the project.

Continue with the loading operations. The treated soils are being shipped to Kestrell Hawk Park Landfill, a Waste Management facility.

Continue with manifesting and tracking activities.

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Continue to ship all of the PPE and the tree stumps out with the treated wastes.

Decon the dump trucks so they can be demobilized at the end of the day.

Have the propane heater replaced.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Collect and stage all of the scrap metal up close to the decon pad so it can be quickly washed off and loaded out for recycling.

Purchase a cable for the printer and start generating additional manifests.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Check on availability and then return the air monitoring pumps if we can get them back when we need them.

Continue to excavate the Haz creek soils from along the west side of the creek sediments, then stockpile them in the containment cell.

Build the containment cell for the Haz creek soils.

Continue with the excavation of the northern grids, #18, 19, etc. and stockpiling them in a proper containment cell up towards the CRZ area.

Make sure all stockpiled soils are covered with visqueen by the end of the day.

Sample the creek slopes and grids excavated as soon as possible.

Complete updating the site overview map.

Post a legend for the site sampling data, and information to help identify where the samples' results we receive have been taken from.

Complete installing silt fence along the creek where it is needed and maintain it.

Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Continue to make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Continue with washing the site perimeter streets with the water truck.

Continue to use the flammable storage cabinet as intended.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Computer	1	1mth


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, loading activities, and stabilization.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
All creek grid identifications must be used to identify locations. When referring to the creek locations areas will be identified as sections instead of grids.
No more than 10 hours a day will be allowed unless prior approval has been given by the on-site Corp rep.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 11/07/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 97

CONTRACT NO.: DACW45-94-0005

DATE: November 6, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Collect and stage all of the scrap metal up close to the decon pad so it can be quickly washed off and loaded out for recycling.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Check on availability and then return the air monitoring pumps if we can get them back when we need them.

Continue to excavate the Haz soils and creek sediments from along the east side of the creek then stockpile them in the containment cell.

Re-excavate section #6 of the creek making sure to remove all of the visible contamination.

Relocate the #8 stockpile up front for convenient load out on Monday the 9th.

Continue with the excavation of the northern grids, #18, 19, etc. and stockpiling them in a proper containment cell up towards the CRZ area.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Make sure all stockpiled soils are covered with visqueen by the end of the day.

Sample the creek slopes and grids excavated as soon as possible.

Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Continue to make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Decon and remove the 320 excavator for scheduled service on Sunday the 8th of November.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BS
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
---------------	---	--------	--------------	---	--------

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Computer	1	1mth

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, loading activities, and stabilization.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
All creek grid identifications must be used to identify locations. When referring to the creek locations, areas will be identified as sections instead of grids so as not to create confusion. Sections start with #13, through and including #18, North to South.
Working hours will be from 0600 hours to 1430 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

0957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 11/08/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 98**CONTRACT NO.:** DACW45-94-0005**DATE:** November 7, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Provide 24 hour site security.

Great Lakes Lab sample analysis.

Patton Tractor to service the 320 Excavator.

Orientate the machanics to the site Safety and Health plan.

Manifests to be generated for T & D.

Administrative and sampling documentation.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	4	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Computer	1	1 mth

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Monitor the machanics servicing the excavator.


5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

9573911

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 11/09/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 99

CONTRACT NO.: DACW45-94-0005

DATE: November 8, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
Jack Gray	Transportation provider
Waste Management	Disposal Facility
Accustaff	Office Assistant provider

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Collect and stage all of the scrap metal up close to the decon pad so it can be quickly washed off and loaded out for recycling.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Order another 22-1 ton bags of Envirophos from American Minerals.

Continue to excavate the Haz soils and creek sediments from along the east side of the creek then stockpile them in the containment cell.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Re-excavate section #1 and 3 of the creek making sure to remove all of the visible contamination such as building debris.
Complete relocating the #8 stockpile up front for convenient load out on Monday the 9th.
Continue with the excavation of the northern grids, #18, 19, etc. and stockpiling them in a proper containment cell up towards the CRZ area.
Make sure all stockpiled soils are covered with visqueen by the end of the day.
Sample the creek slopes and grids excavated as soon as possible.
Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.
Continue to make sure <u>all</u> hand tools are picked up, deconned, and put away everyday by the end of the day.
Obtain costs for street sweeping.
Bring in a fork lift to relocate the pallets outside of the fence line and move the enviromag.
Continue having daily analytical/operational meetings to help coordinate the site activities.
Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.
<u>Daily responsibilities</u> ; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, <u>turn off the water supply</u> in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure <u>everybody</u> signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS	GD/KH	SECURITY GUARD	BS
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	4	2 mths	12x60 trailer	1	2 mths
Printers	3	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths	Computer	1	1mth

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating and loading activities.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS


All creek grid identifications must be used to identify locations. When referring to the creek locations, areas will be identified as sections instead of grids so as not to create confusion. Sections start with #13, through and including #18, North to South.

Working hours will be from 0545 hours to 1415 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

9573911

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 11/10/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 100

DATE: November 9, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
Accustaff	Office Assistant provider

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Collect and stage all of the scrap metal up close to the decon pad so it can be quickly washed off and loaded out for recycling.

Bring in a roll of box for the scrap metal on site to recycle.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Continue to excavate the Haz soils and creek sediments from along the east side of the creek then stockpile them in the containment cell.

Continue to re-excavate section #1 and 3 of the creek, along with grids #18 and 19, making sure to remove all of the visible contamination such as building debris. Note: Continue to keep Non-Haz slope soils separate from the Haz grid soils.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Complete relocating the #8 stockpile, relocated the PERC stockpile into the Haz soil stockpile staged up front.

Mobilize another excavator for stabilizing.

Start stabilizing the stockpiled Haz soils, which are staged towards the front, with a 1/2% mix ratio. (1 tote of Envirophos for every 140CY of Haz soils)

Relocate all of the pallets outside the west side fence line.

Decon the dump trucks and demobilize them.

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Continue to sample the creek slopes and grids excavated as soon as possible.

Check on the status with all remaining lab analysis that we are due.

Continue with resourcing a new lab.

Continue to keep the site sampling overview map updated.

Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Continue to make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BS
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	Dump Truck	2	1 mth
Radios	17	1 mth	GMC Jimmie	1	1 mth
Radio charg'r	11	1 mth	Frt end Loadr	2	1 mth
6pk charg'r	1	1 mth	Pr. Washer	1	1 mth
320excavator	1	1 mth	Lg Stk Excvtr	1	1 mth
Pick up	1	1mth	Computer	1	1mth
Van	2	1mth			
2K, Polytank	1	1mth			
Pumps	5	1 mth			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating and stabilizing activities.

F-Follow up inspections of the EMCO discharge. and of the job site.

5. ADDITIONAL COMMENTS/REMARKS


All creek grid identifications must be used to identify locations. When referring to the creek locations, areas will be identified as sections instead of grids so as not to create confusion. Sections start with #1, through and including #18, North to South.

Working hours will be from 0700 hours to 1730 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 11/11/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 101
DATE: November 10, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
Accustaff	Office Assistant provider

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Provide a project activity schedule.
All time cards will be done over in the crew trailer from now on.
Make plans to demobilize November 20th all of the support trailers and any equipment where we would recognize a cost savings for the week the project is scheduled to be shut down, bringing the needed equipment back.
Resource an recreational vehicle with a generator to work out of after the Thanksgiving holidays. Scheduled to return on November the 30th.
Purchase a color printer and banker boxes to start packing files up in.
Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.
Collect and stage all of the scrap metal up close to the decon pad so it can be quickly washed off and loaded out for recycling.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Bring in a roll of box for the scrap metal on site to recycle.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Complete excavating the Haz soils and creek sediments from the creek then excavate the Non Haz soils, stockpile them in the containment cell.

Continue to re-excavate section #1 of the creek, along with parallel grids, making sure to remove all of the visible contamination such as building debris.

Complete relocating the #8 and 9 stockpile in preparation for T&D.

Stabilize the Haz soils as they are being excavated then relocated them for T& D activities.

Continue stabilizing the stockpiled Haz soils, which are staged towards the front, with a ½% mix ratio. (1 tote of Envirophos for every 140CY of Haz soils)

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Continue to sample the creek slopes and grids excavated as soon as possible.

Keep a tight handle on the Lab insuring that they will met our turn around times as needed or start shipping these samples to a lab that will.

Grid out the site map identifying grid numbers ahead of out excavation activities in addition to keeping the overview map updated.

Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Continue to make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BS
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	2	1mth			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)


F-Follow up inspection on the excavating and stabilizing activities.

F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS

Working hours will be from 0700 hours to 1630 hours, 9 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

9573911

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 11/12/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 102
DATE: November 11, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
Accustaff	Office Assistant provider
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Complete the project activity schedule.
Bring in backfill, backfilling section #11 of the creek.
Remove the last of the concrete, sending it off for recycling.
Continue making plans to demobilize November 20th all of the support trailers and any equipment where we would recognize a cost savings for the week the project is scheduled to be shut down.
Continue resourcing a recreational vehicle with a generator to work out of after the Thanksgiving holidays, November the 30th.
Get the cost to properly disconnect the trailers in preparation for demobilization
Complete repairing and or reinstalling the needed exclusion zone fencing and the silt fencing.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Have the scrap metal loaded out for recycling.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Complete excavating the Haz soils and creek sediments from the creek then excavate the Non Haz soils, stockpile them in the containment cell.

Continue to re-excavate section #1-6", creek slope, along with parallel grids 2'.

Relocate 9 stockpile in preparation for T&D.

Stabilize the Haz soils as they are being excavated then relocate them for T& D.

Complete stabilizing the stockpiled Haz soils.

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Measure all of the stockpiles daily.

Continue to sample the creek slopes and grids excavated as soon as possible.

Obtain the well point measurements and get costs to properly abandon them.

Contact the lab prior shipping samples to them to verify they will be able to meet the required analytical turn around times, and if not then send them to a lab that will.

Review the Lab's invoice with the sampling log and make sure we are getting what we are paying for. Include the Corp rep with this review.

Grid out the site map identifying grid numbers ahead of out excavation activities in addition to keeping the overview map updated.

Continue to make sure all of the equipment has been filled up with fuel at the end of the day for the next day.

Continue to make sure all hand tools are picked up, deconned, and put away everyday by the end of the day.

Continue having daily sampling activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water usage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all vendors or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	BS
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth			
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and stabilizing activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be from 0600 hours to 1730 hours, 11 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

 CONTRACTOR'S REPRESENTATIVE

**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 11/13/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 103

DATE: November 12, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
Accustaff	Office Assistant provider
Jack Gray Transport	Special Waste Hauler
Kestrel Hawk Park Lan.	Waste Management Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Complete the project activity schedule.

Identify the type of stone the Railroad wants for backfill then obtain prices.

Install silt fencing along the excavation slopes as excavating continues.

Manifest and document special waste shipments.

Load trucks with stockpile #9 and #8 for disposal.

Clean the roadway, Martin Luther King Jr. Drive.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue making plans to demobilize November 20th all of the support trailers and any equipment where we would recognize a cost savings for the week the project is scheduled to be shut down.

Continue resourcing a recreational vehicle with a generator to work out of after the Thanksgiving holidays, November the 30th.

Get the cost to properly disconnect the trailers in preparation for demobilization

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Complete excavating the Haz soils and creek sediments from the creek then excavate the Non Haz soils, stockpile them in the containment cell.

Fence off the containment area for the Haz creek soils.

Continue to re-excavate section #1-6", creek slope, along with parallel grid #22, 2'.

Rescrape grid #20 wash out.

Complete stabilizing the Haz soils staged ontop of the PCB area, then relocate this pile to another staging area.

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Measure all of the stockpiles daily.

Continue to sample the creek slopes and grids excavated as soon as possible.

Obtain disposable cameras and take pictures of the sampling activity.

Obtain the well point measurements and get costs to properly abandon them.

Contact the lab prior shipping samples to them to verify they will be able to meet the required analytical turn around times, and if not then send them to a lab that will.

Review the Lab's invoice with the sampling log and make sure we are getting what we are paying for. Include the Corp rep with this review.

Continue having daily sampling activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	LB
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and stabilizing activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be from 0600 hours to 1730 hours, 11 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

1957381

 CONTRACTOR'S REPRESENTATIVE

**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 11/14/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 104

CONTRACT NO.: DACW45-94-0005

DATE: November 13, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Complete the project activity schedule.

Identify the type of stone the Railroad wants for backfill then obtain prices.

Install silt fencing along the excavation slopes as excavating continues.

Manifest and document special waste shipments.

Load trucks with stockpile #9 and #8 for disposal.

Clean the roadway, Martin Luther King Jr. Drive.

Continue making plans to demobilize November 20th all of the support trailers and any equipment where we would recognize a cost savings for the week the project is scheduled to be shut down.

Continue resourcing a recreational vehicle with a generator to work out of after the Thanksgiving holidays, November the 30th.

Get the cost to properly disconnect the trailers in preparation for demobilization

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Keep the CRZ area and the work area within the exclusion zone around the CRZ clean.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Complete excavating the Haz soils and creek sediments from the creek then excavate the Non Haz soils, stockpile them in the containment cell.

Fence off the containment area for the Haz creek soils.

Continue to re-excavate section #1-6", creek slope, along with parallel grid #22, 2'.

Rescrape grid #20 wash out.

Complete stabilizing the Haz soils staged ontop of the PCB area, then relocate this pile to another staging area.

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Measure all of the stockpiles daily.

Continue to sample the creek slopes and grids excavated as soon as possible.

Obtain disposable cameras and take pictures of the sampling activity.

Obtain the well point measurements and get costs to properly abandon them.

Contact the lab prior shipping samples to them to verify they will be able to meet the required analytical turn around times, and if not then send them to a lab that will.

Review the Lab's invoice with the sampling log and make sure we are getting what we are paying for. Include the Corp rep with this review.

Continue having daily sampling activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS	GD/KH	SECURITY GUARD	LB
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED**ITEM (0HM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION**

2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating and stabilizing activities.

F-Follow up inspections of the EMCO discharge, and of the job site.


5. ADDITIONAL COMMENTS/REMARKS

Working hours will be from 0600 hours to 1730 hours, 11 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE_____
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 11/15/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 105
DATE: November 14, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS
T&D COORDINTR			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY

5. ADDITIONAL COMMENTS/REMARKS


None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

RAPID RESPONSE DAILY WORK ORDER
for Monday, 11/16/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 106
DATE: November 15, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Complete the project activity schedule.
Order the stone for the Railroad property, Wednesday delivery.
Install silt fencing along the excavation slopes as excavating continues.
Print up additional manifests for signatures.
Manifest and document special waste shipments.
Load trucks with stockpile #8 for disposal then start loading stockpile #13.
Clean the roadway, Martin Luther King Jr. Drive.
Offload and stage the delivery of stabilizer, Envirophos mixture. (22-1 ton totes)
Make preparations to stabilize stockpile #14, and start, if necessary.
Have the response truck bring up a supplied air system, so we can investigate the unknown 1" line, uncovered last Friday.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Generate a letter identifying work agreed upon, from Belski Electric, in regards to disconnection and reconnection services. (Total cost of \$700.00)

Continue excavating grids #22, 18, and 19.

Return the pump and the generator that was used on Saturday.

Decon the fork lift and the long stick excavator.

Demobilize the long stick excavator, the forklift to be demobilized on Tuesday morning.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Continue to make sure all stockpiled soils are covered with visqueen by the end of the day.

Measure all of the stockpiles daily.

Sample all areas excavated on a daily basis, regardless a grid has been finished or not.

Obtain disposable cameras and take pictures of the sampling activity.

Contact the lab prior shipping samples to them to verify they will be able to meet the required analytical turn around times, and if not then send them to a lab that will.

Review the Lab's invoice with the sampling log and make sure we are getting what we are paying for. Include the Corp rep with this review.

Continue having daily sampling activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Protect everything from freezing.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ/KH	OPERATORS	JHester/VM/JC/GD
TRUCK DRIVERS		SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating and stabilizing activities.

F-Follow up inspections of the EMCO discharge, and of the job site.


5. ADDITIONAL COMMENTS/REMARKS

Working hours will be from 0600 hours to 1730 hours. 11 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 11/17/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 107

CONTRACT NO.: DACW45-94-0005

DATE: November 16, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Order the stone for the Railroad property, Wednesday delivery.

Install silt fencing along the excavation slopes as excavating continues and where missing.

Print up additional manifests for signatures.

Manifest and document special waste shipments.

Load trucks with stockpile #13 and the south end of stockpile #14.

Wash the roadway with the water truck, Martin Luther King Jr. Drive.

Stabilize the northern two-thirds of stockpile #14 and the soils as they are being excavated.

Obtain a supplied air system, so we can investigate the unknown 1" line, uncovered last Friday.

Generate a letter identifying work agreed upon, from Belski Electric, in regards to disconnection and reconnection services. (Total cost of \$700.00)

Continue excavating grids #25 and 27.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Demobilize the long stick excavator and the forklift.

Bust up the stumps and mix them up with the waste being shipped out for disposal.

Backfill and finish grading the west side along with grid #11.

Empty the poly tank and keep it empty on a daily basis.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Resource Illinois EPA and Wisconsin DNR approved Labs, obtain quotes. Preferably same day delivery by courier if possible.

Complete the sample tracking log with summary sheet and reconcile with the job cost reports.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Continue with sampling all areas excavated on a daily basis, regardless a grid has been finished or not.

Mark stockpiles as they are being made and keep a current map of their site locations.

Keep the site sampling map updated.

Continue with daily activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Remove the safety fence from around the creek as soon as the creek slopes have been confirmed clean.

Protect everything from freezing.

Disconnect 3 phone lines on Friday the 20th of November; 4098, 1696, and Joe's modem.

Turn off the USACE cellular phone.

Provide prices to close the monitoring wells.

Provide the weekly report with the forward look.

Provide status of close out of all Purchase Orders.

Job to be shut down on Friday the 20th of November, make the necessary plans.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ/KH	OPERATORS	JHester/VM/JC/GD
TRUCK DRIVERS		SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating and stabilizing activities.

F-Follow up inspections of the EMCO discharge, and of the job site.


5. ADDITIONAL COMMENTS/REMARKS

Working hours will be from 0545 hours to 1645 hours, 10.5 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

95739/

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 11/18/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 108

CONTRACT NO.: DACW45-94-0005

DATE: November 17, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Chambers Excavating	Backfill Supplier
Jack Gray Transp.	Special Waste Hauler
Waste Management	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Schedule the stone delivery, for the Railroad property, Thursday delivery.

Finish installing silt fencing along the excavation slopes as excavating continues and where missing.

Order another load of Envirophos mix, 44 bags.

Print up additional manifests for signatures.

Manifest and document special waste shipments.

Load trucks with stockpile #13, south end of stockpile #14, stockpile #15, and the Non-Haz Non-Treated stockpile.

Wash the roadway with the water truck, Martin Luther King Jr. Drive.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Stabilize the northern two-thirds of stockpile #14 and the soils as they are being excavated.

Continue excavating grids #27, 26, and 29.

Locate by hand the 10" gas line within the area in which we need to excavate.

Start backfilling grid #11, the low areas on the west side of the creek, and place backfill in preparation for installing a road to the Railroad property.

Install fencing around the investigative dig, located in grid #22, until we have identified the chemical hazard.

Demobilize the long stick excavator, light plant, and the rented breathing air equipment.

Bust up the stumps and mix them up with the waste being shipped out for disposal.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Resource Illinois EPA and Wisconsin DNR approved Labs, obtain quotes. Preferably same day delivery by courier if possible.

Complete the sample tracking log with summary sheet and reconcile with the job cost reports.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Continue with sampling all areas excavated on a daily basis, regardless a grid has been finished or not.

Mark stockpiles as they are being made and keep a current map of their site locations.

Relocate all excavated soils towards the front for stabilization.

Keep the site sampling map updated.

Continue with daily activity meetings.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Remove the safety fence from around the creek the clean areas of the creek slopes.

Protect everything from freezing.

Disconnect 3 phone lines on Friday the 20th of November; 4098, 1696, and Joe's modem.

Make sure the USACE cellular phone to be turned off at the close of it's monthly billing.

Provide prices to close the monitoring wells.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide the weekly report.

Complete the PCB profile and submit it to the USACE Corp.

Provide status of close out of all Purchase Orders.

Job to be shut down on Friday the 20th of November, make the necessary plans.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ/KH	OPERATORS	JHester/VM/JC/GD
TRUCK DRIVERS		SECURITY GUARD	BP
T&D COORDINTR	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, loading, and stabilizing activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be from 0545 hours to 1645 hours, 10.5 hours a day, due to T & D.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY

MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

8573911
James Lee
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 11/19/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 109
DATE: November 18, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Chambers Excavating	Backfill Supplier
Jack Gray Transport.	Special Waste Hauler
Waste Management	Disposal Facility
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Have the stone delivered for the Railroad property and backfill.
Bring in backfill, grade roadway, and place dirt along the northern fence line.
Continue installing silt fencing along the excavation slopes as excavating continues and where missing.
Disconnect the main office trailer, relocate, and reconnect
Print up additional manifests for signatures.
Load out the last of the Special waste.

RAPID RESPONSE DAILY WORK ORDER

for Friday, 11/20/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 110

CONTRACT NO.: DACW45-94-0005

DATE: November 19, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Chambers Excavating	Backfill Supplier
Jack Gray Transport.	Stone supplier
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Have stone delivered for the Railroad property and backfill.

Bring in backfill and place dirt along the northern fence line.

Disconnect trailer and demobilize it. (Williamscottzman's trailer)

Reinstall silt fence where it is needed, all of it. Purchase the needed silt fence if necessary.

Wash the roadway with the water truck, Martin Luther King Jr. Drive.

Complete stabilizing the northern two-thirds of stockpile #14.

Load out the last of the concrete.

Fine tune the forward look as soon as possible.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Fax Tom Westtenburg an up to date Manifest tracking form.

Continue to relocate all of the stockpiles, including the PCB stockpile, into containment dikes and cover with visqueen.

Delineate the PCB area.

Continue excavating grids working around the PCB area.

Mobilize in another front end loader for 1 day then demobilize it.

Demobilize the local crew at the end of the day and send the out of town crew home tomorrow.

Provide security guard with emergency phone numbers, contacts, and list of deliveries and or services.

Continue with boxing up all of the files, preparing for demobilization and store any office items staying in the Satelite trailer for the break.

Move all of the water into the Satelite trailer for the break.

Complete the corrections to the site Health and Safety Plan and submit it to the on-site Corp Rep for his review.

Resource Illinois EPA and Wisconsin DNR approved Labs, obtain quotes. Preferably same day delivery by courier if possible.

Complete the sample tracking log with summary sheet and reconcile with the job cost reports.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Continue with sampling everything possible prior leaving for the break and ship them to the lab.

Mark stockpiles as they are being made and keep a current map of their site locations.

Remove the woodchip roadway and grade the west side completely for proper drainage.

Keep the site sampling map updated.

Remove the dirt dam within the creek, placing this dirt along the banks of the creek.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Remove the safety fence from around the creek the clean areas of the creek slopes.

Protect everything from freezing.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Disconnect 3 phone lines on Friday the 20th of November; 4098, 1696, and the Corp's modem.

Make sure the USACE cellular phone to be turned off at the close of it's monthly billing.

Provide prices to close the monitoring wells.

Provide the weekly report.

Identify the best method to dispose of the ≤ 1 cubic yard of diesel fuel contaminated soils collected.

Place geotech fabric down and stone in front of the office trailer that is staying.

Provide a variance report for all overruns.

Disconnect the water lines from Fansteel, drain all hoses and lines, remove all water lines to the decon trailer, preparing for cold weather.

Bring all equipment and tools up to the support area, securing them for the break.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water usage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	JJ/KH	OPERATORS	JHester/VM/JC/GD
TRUCK DRIVERS		SECURITY GUARD	BP
T&D COORDINTR		OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	2	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Dosimeter	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Pr. Washer	1	1 mth
6pk charg'r	1	1 mth	Lg Stk Excvtr	1	1 mth
320excavator	1	1 mth	Computer	1	1mth
Pick up	1	1mth	Excavator	1	1mth
Van	1	1mth	Excavator	1	1wk
2K, Polytank	1	1mth			
Pumps	5	1 mth			
Flow meter	1	1 mth			
Fire Hose	800'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and stabilizing activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be from 0600 hours to 1630 hours, 10.0 hours a day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957371 60

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 11/21/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 111

CONTRACT NO.: DACW45-94-0005

DATE: November 20, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue to backfill the Railroad property until the front end loader is picked up.

Place geotech fabric and spread a little stone in front of the office trailer.

Complete the activity and emergency contact letter to the security guards.

Fine tune the forward look and fax to Tom Westenburg an Joe Nolan on Monday the 23rd of November.

Fax Tom Westenburg an up to date Manifest tracking form.

Complete the sample tracking log with summary sheet and fax them to Tom Westenburg and Joe Nolan on Monday the 23rd of November.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Provide Lab quotes from more local labs, to include the Milwaukee area.

Provide Haz Cat analysis, and follow up analysis to identify the unknown contaminant.

Provide analytical results obtained from all of the samples shipped to the lab.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Provide an overrun variance report.

Provide a property tracking listing for consumables, expendables, and government property the IT way.

Provide well closure prices for the remaining five (5) wells.

Demobilize the front end loader that was scheduled for 1 day.

Demobilize the non-local crew today.

Continue with boxing up all of the files, preparing for demobilization.

Maintain the site Waste Management program.

Mark stockpiles as they are being made and keep a current map of their site locations.

Keep the site sampling map updated.

Protect everything from freezing.

Secure job site for the week hiatus.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS	KH	OPERATORS	JC
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	8x45 trailer	1	1 mth
Computers	4	1 mth	12x60 trailer	1	1 mth
Printers	3	1 mth	C-landCont.	1	1 mth
Fax Machine	1	1 mth	Trailer steps	4	1 mth
First Aid St.	2	1 mth	Port a johns	4	1 mth
Eye Wash	1	1 mth	Dumpster	1	1 mth
PID	1	1 mth	H/C coolers	1	1 mth
LEL/O ₂	1	1 mth	Photocopier	1	1 mth
Miniram	1	1 mth	Water Truck	1	1 mth
Radios	17	1 mth	GMC Jimmie	1	1 mth
Radio charg'r	11	1 mth	Frt end Loadr	2	1 mth
6pk charg'r	1	1 mth			
320excavator	1	1 mth			
Pick up	1	1mth	Computer	1	1mth
Van	1	1mth	Excavator	1	1mth
2K, Polytank	1	1mth	Excavator	1	1wk
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
The out of town personnel are to be demobilized today.
The site needs to be secured for the scheduled week shut down.

5. ADDITIONAL COMMENTS/REMARKS


All of the Hertz rental equipment will not be charged for during this week shut down and still remain on site.

Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 11/22/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 112**CONTRACT NO.:** DACW45-94-0005**DATE:** November 21, 1998**DELIVERY ORDER NO.:** 55


Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

No on-site work today. **2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**


SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

 11/30/22
ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391 1/60

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 11/23/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 113
DATE: November 22, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
ECC Labs	Haz Cat Analytical Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Fine tune the forwardlook and fax to Tom Westenburg and Joe Nolan.
--

Fax Tom Westenburg an up to date Manifest tracking form.
--

Fax Tom Westenburg and Joe Nolan the sample tracking log with summary sheet.
--

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Provide Lab quotes from more local labs, to include the Milwaukee area.

Provide Haz Cat analysis.

Provide analytical results obtained from all of the samples taken and shipped to the lab.

Provide an overrun variance report.

Provide a property tracking listing for all consumables, expendables, and government property the IT way.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide well closure prices for the remaining five (5) wells.

Complete the daily work orders and QC reports as needed.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	GG
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.

5. ADDITIONAL COMMENTS/REMARKS

All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.


Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.

Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 11/24/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 114

CONTRACT NO.: DACW45-94-0005

DATE: November 23, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
ECC Labs	Haz Cat Analytical Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Fine tune the forwardlook and fax to Tom Westenburg and Joe Nolan.

Fax Tom Westenburg an up to date Manifest tracking form.

Fax Tom Westenburg and Joe Nolan the sample tracking log with summary sheet.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Provide Lab quotes from more local labs, to include the Milwaukee area.

Provide Haz Cat analysis.

Provide analytical results obtained from all of the samples taken and shipped to the lab.

Provide an overrun variance report.

Provide a property tracking listing for all consumables, expendables, and government property the IT way.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide well closure prices for the remaining five (5) wells.

Complete the daily work orders and QC reports as needed.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	GG
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINATOR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-land Cont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Front end Loader	2	1 mth
Radio charger	11	1 mth	Computer	1	1 mth
6pk charger	1	1 mth	Excavator	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.
Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 11/25/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 115
DATE: November 24, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
ECC Labs	Haz Cat Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility
Chambers Excavating	Providing a truck to relocate the backfill stone.

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Mobilize the complete crew back from the week hiatus.
Bring in the replacement Supervisor and orientate him to the project.
Bring in the fork lift to offload the Envirophos reagent.
Order adequate expendables to complete the project.
Fine tune the forwardlook and fax to Tom Westenburg and Joe Nolan.
Fax Tom Westenburg an up to date Manifest tracking form.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Fax Tom Westenburg and Joe Nolan the sample tracking log with summary sheet.
Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.
Provide Lab quotes from more local labs, to include the Milwaukee area.
Provide Haz Cat analysis.
Provide analytical results obtained from all of the samples taken and shipped to the lab.
Update the site sampling map and the waste management map, keeping it current.
Provide an overrun variance report.
Provide a property tracking listing for all consumables, expendables, and government property the IT way.
Provide well closure prices for the remaining five (5) wells.
Complete the daily work orders and QC reports as needed.
Receive, offload, and stage Envirophos reagent for stabilization.
Start stabilizing stockpiles that exceeded the 4.9PPM TCLP analysis.
Decon the a front end loader and use it to load a truck, relocating the stone from up front to the rear of the property.
Complete backfilling the Railroad property with the stone being relocated from up front.
Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.
Start loading trucks out for disposal with the both the excavator and the front end loader.
Come up with solutions on how to dispose of the stumps.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	GG
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.


5. ADDITIONAL COMMENTS/REMARKS

Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 11/26/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 116
DATE: November 25, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
No work today due to the Thanksgiving Holiday.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.
Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 11/27/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 117
DATE: November 26, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
No work today due to the Thanksgiving Holiday.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.
Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 11/28/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 118**CONTRACT NO.:** DACW45-94-0005**DATE:** November 27, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
No work today due to the temporary project shut down.


2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.
Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 11/30/98

29

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 119

CONTRACT NO.: DACW45-94-0005

DATE: November 28, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

No work today due to the temporary project shut down.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**


SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1mth
6pk charg'r	1	1 mth	Excavator	1	1mth
320excavator	1	1 mth			
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Hertz rental equipment will not be charged for, during this week shut down, and still remain on site.
Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.
Mobilization for the replacement supervisor will be on Sunday the 29th of November.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391 / 1 60

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 11/30/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 120
DATE: November 29, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
ECC Labs	Haz Cat Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility
Chambers Excavating	Providing a truck to relocate the backfill stone.

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Mobilize the complete crew back from the week hiatus.
Bring in the replacement Supervisor and orientate him to the project.
Bring in the fork lift to offload the Envirophos reagent.
Order adequate expendables to complete the project.
Fine tune the forwardlook and fax to Tom Westenburg and Joe Nolan.
Fax Tom Westenburg an up to date Manifest tracking form.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Fax Tom Westenburg and Joe Nolan the sample tracking log with summary sheet.
Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.
Provide Lab quotes from more local labs, to include the Milwaukee area.
Provide Haz Cat analysis.
Provide analytical results obtained from all of the samples taken and shipped to the lab.
Update the site sampling map and the waste management map, keeping it current.
Provide an overrun variance report.
Provide a property tracking listing for all consumables, expendables, and government property the IT way.
Provide well closure prices for the remaining five (5) wells.
Complete the daily work orders and QC reports as needed.
Receive, offload, and stage Envirophos reagent for stabilization.
Start stabilizing stockpiles that exceeded the 4.9PPM TCLP analysis.
Decon the a front end loader and use it to load a truck, relocating the stone from up front to the rear of the property.
Complete backfilling the Railroad property with the stone being relocated from up front.
Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.
Start loading trucks out for disposal with the both the excavator and the front end loader.
Come up with solutions on how to dispose of the stumps.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH/TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	KH\GD	OPERATORS	JCVH\VM
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	JJennings	OFFICE ASSIST.	VM

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth			
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the backfilling, stabilization, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS

Mobilization to the job site will be on Monday the 30th of November, departing the local office at 0600 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391 11/30/98

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 12/01/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 121

CONTRACT NO.: DACW45-94-0005

DATE: November 30, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
ECC Labs	Haz Cat Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility
Chambers Excavating	Providing a truck to relocate the backfill stone.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Orientate the new supervisor to the project.

Have an informational meeting to discuss the latest sampling information and project direction.

Generate a letter to Great Lakes in regards to their non-performance, not meeting the requested turn around time and provide the USACE Corp rep with a copy of this letter.

Provide Lab quotes from more local labs, to include the Milwaukee area.

Provide Haz Cat analysis.

Provide analytical results obtained from all of the samples taken and shipped to the lab.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Update the site sampling map and the waste management map, keeping it current.

Provide an overrun variance report.

Provide a property tracking listing for all consumables, expendables, and government property the IT way.

Submit the well closure prices for the remaining five (5) wells.

Complete the daily work orders and QC reports.

Continue with stabilizing stockpiles, utilizing both excavators, that exceeded the 4.9PPM TCLP analysis.

Make sure all stabilized soils are sampled by the end of the day.

Review the potential need for additional reagent and order if determined necessary.

Decon the a front end loader and use it to load a truck, relocating the stone from up front to the rear of the property.

Complete backfilling the Railroad property with the stone being relocated from up front.

Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.

Continue with loading trucks out for disposal with the front end loader.

Take an additional set of samples from grids #26, 27, and 29 at 3 and 4' depths.

Come up with solutions on how to dispose of the stumps.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH\TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH\GD	OPERATORS	JC\JH\VM
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	JJennings	OFFICE ASSIST.	VM

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the backfilling, stabilization, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
Working hours to be 0600 hours to 1630 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 12/02/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 122

CONTRACT NO.: DACW45-94-0005

DATE: December 1, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue to orientate the new supervisor to the project.
Have a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Provide an overrun variance report.
Provide a 2 week project schedule identifying personnel and equipment requirements.
Provide a property tracking listing for all consumables, expendables, and government property the IT way.
Remove the remaining five (5) wells.
Complete the daily work orders and QC reports.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Complete the stabilizing activities.

Make sure all stabilized soils are sampled by the end of the day and shipped to the lab.

Order an additional 44 bags of reagent for delivery as soon as possible.

Contact RMT and work out arrangements that they would take back any remaining reagent that might not get used on this project.

Complete emptying the drums into the Non-PCB stockpile, clean them out and crush them for recycling.

Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.

Continue T&D of all treated soils including the Non-PCB treated stockpile if approval have been given.

Start excavating the PCB contaminated area, stockpiling it in a containment cell.

Run PCB screens, take confirmation samples of the PCB area and sample the PCB pile for PCB analysis and TCLP metal analysis.

Return to excavating grids #26, 27, and 29 after the PCB area has been excavated. Remove 1' unless the sample analysis dictates that we need to remove additional soils.

Make a roadway between the roadway exclusion zone fence and the treated stockpiles.

Adjust and make exclusion zone fencing repairs.

Recontact Fence Masters and have them complete their fencing contract obligations.

Start installing the silt fence properly, along the creek, digging in the 6" skirt.

Resource cutting equipment that will shear up the stumps and railroad ties on site.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH\TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH\GD	OPERATORS	JC\JH\VM


2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	JJennings/GN	OFFICE ASSIST.	VM

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the stabilization, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 12/03/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 123

CONTRACT NO.: DACW45-94-0005

DATE: December 2, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Provide an overrun variance report.

Generate additional information identifying personnel scheduling in relationship with the proposed project schedule.

Provide a property tracking listing for all consumables, expendables, and government property the IT way.

Remove the remaining five (5) wells, removing the ones (3) in the clean area first before moving the excavator into the exclusion zone.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Complete excavating the PCB area.

Decon the equipment used to remove the PCB contaminated soils.

Start excavating grid #26-2' deep, #27 and 29-1' deep, stockpiling them in a bermed containment area at the south end of the site.

Have 3 loads of CA#11 stone delivered for the Railroad property.

Backfill the Railroad property with the CA #11 stone being delivered.

Place the backfill stockpiled on grid #18 along the Railroad property line to support the stone.

Contact RMT and work out arrangements that they would take back any remaining reagent that might not get used on this project.

Complete the dam removal from the north part of the creek.

Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.

Continue T&D of the Non-PCB treated stockpile, batch #11.

Compile all of the scattered stumps into a pile, preparation to load them out.

Ship all of the stumps and railroad ties accumulated on site to the disposal facility. (An estimated 3 truck loads)

Run PCB screens, take confirmation samples of the PCB area and sample the PCB pile for PCB analysis and TCLP metal analysis.

Continue to adjust and make exclusion zone fencing repairs.

Start installing the silt fence properly, along the creek, digging in the 6" skirt.

Purchase another 1,000' of silt fence.

Demobilize the supervisor.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH/TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH\GD	OPERATORS	JC\JH\VM
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	JJennings/GN	OFFICE ASSIST.	VM

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 12/04/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 124
DATE: December 3, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Provide an overrun variance report.
Generate additional information identifying personnel scheduling in relationship with the proposed project schedule.
Provide a property tracking listing for all consumables, expendables, and government property the IT way.
Removing (2) monitoring wells in exclusion zone.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Connex Box, Decon Trailer, Support Tent, Port o Jon,s,and trash dumpster need to be located next to Office trailer.

Decon the equipment used to remove the PCB contaminated soils.

Start excavating grid #26-2' deep, #27 and 29-1' deep, stockpiling them in a bermed containment area at the south end of the site.

Order 2 loads of rock for move of trailers,and support tent next to office.

Backfill the Railroad property with the CA #11 stone being delivered.

Place the backfill stockpiled on grid #18 along the Railroad property line to support the stone.

Contact RMT and work out arrangements that they would take back any remaining reagent that might not get used on this project.

Mixing retreated material in Batch 17, 18, 19, 20.

Complete backfilling the front section of Grid #1, inbetween the fence and the sidewalk.

Continue T&D of the Non-PCB treated stockpile, batch #11.

Finishing stump removal.

Ship all of the stumps and railroad ties accumulated on site to the disposal facility. (An estimated 3 truck loads)

Run PCB screens, take confirmation samples of the PCB area and sample the PCB pile for PCB analysis and TCLP metal analysis.

Continue to adjust and make exclusion zone fencing repairs.

Start installing the silt fence properly, along the creek, digging in the 6" skirt.

Purchase another 1,000' of silt fence.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KHGD	OPERATORS	JC\JHVM
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	GN	OFFICE ASSIST.	VM

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.


6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):


ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 12/05/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 125**CONTRACT NO.:** DACW45-94-0005**DATE:** December 4, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue to update the site sampling map and the waste management map, keeping it current.

Provide a property tracking listing for all consumables, expendables, and government property the IT way.

Removing (2) monitoring wells in exclusion zone.

Complete the daily work orders and QC reports.

Connex Box, Decon Trailer, Support Tent, Port o Jons, and trash dumpster need to be located next to Office trailer.

Decon the equipment used to remove the PCB contaminated soils.

Backfill soil around Eller Sign along main road.

Remove all orange fence that are not needed on job site.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Drain water tank in decon trailer.

Drain water truck and pump in case of a freeze.

Set flagging for area needed to be excavated underneath gate area.

Spread rock near office trailer to set up support zone.

Continue to adjust and make exclusion zone fencing repairs.

Excavate soil underneath gate area. Truck Entrance.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	JC\VM/GD
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	3	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	2	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 12/06/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 126

CONTRACT NO.: DACW45-94-0005

DATE: December 5, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE

None at this time

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

No work at this time.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	WS/LB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	3	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	2	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 12/07/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 127

CONTRACT NO.: DACW45-94-0005

DATE: December 6, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Excavate 1' depth from grid 27-29 approx. 500-600CY

Load trucks for disposal from batch 22 and 21.

Areas that need stabilization are Batch18(Comp61, approx. 300cy) Batch 17(Comp58&59,approx. 600cy). Batch 19(Comp 65, approx. 150cy).Areas 1% reagent

PCB stockpile 550cy at 2% reagent.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	KH\GD	OPERATORS	JCVH\VM
TRUCK DRIVERS		SECURITY GUARD	CB/BS
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth			
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for TUESDAY, 12/08/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 128

CONTRACT NO.: DACW45-94-0005

DATE: December 7, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Excavate 1' depth from grid 27,28,29 approx. 500-600CY. Equipment being used in the digging. One excavator, rubber tire loader and terex articulated dump truck.
Completed grid 26.
Grids 27,28 and 29 need stabilization using reagent at 2%. Next Batch will be 25.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Grad haul road and spread rock on each side of bridge.

Weld 12"x36" plate to bucket to have a straight edge on kolebco excavator.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ


2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	KH\GD	OPERATORS	JC\JH\VM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 12/09/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 129

CONTRACT NO.: DACW45-94-0005

DATE: December 8, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Excavate 1' depth from grid 27,28,29 approx. 500-600CY. Equipment being used in the digging. One excavator, rubber tire loader and terex articulated dump truck.
Completed grid 26.
Grids 27,28 and 29 need stabilization using reagent at 2%. Next Batch will be 25.
Completed 27, Half Completed 28,29 grids.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Grade haul road and spread rock on each side of bridge.

Weld 12"x36" plate to bucket to have a straight edge on kolebco excavator.

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	KH\GD	OPERATORS	JC\JH\VM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 12/10/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 130**CONTRACT NO.:** DACW45-94-0005**DATE:** December 9, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

EPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Excavate 1' depth from grid 28,29 approx. 250CY. Equipment being used in the digging. One excavator, and terex articulated dump truck.

T&D Piles 82,83,84,85,86,87,and 88. Called Neil to set up trucking for Thursday and Friday. For Thursday we will receive approx. 12-15 trucks and will adjust for trucks on Friday. Approx. 1700cy to haul.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Grids 27,28 and 29 need stabilization using reagent at 2%. Next Batch will be 91.

Complete 28,29 grids. Start on Grid 30.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	KH\GD	OPERATORS	JCVH\VM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

RAPID RESPONSE DAILY WORK ORDER
for Friday, 12/11/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 131

DATE: December 10, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Grid 30,31 and 32 consist of approx. 1,900 CY. Grids will be dug 2 Feet. Equipment being used in the digging. One excavator, and terex articulated dump truck.
T&D Piles 85,86,87,88,89 and 90. Called Neil to set up trucking for Friday. For Friday we will receive approx. 12-15 trucks. Approx. 1200cy to haul.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
EMT		TECHNICIANS	JJ
LABORERS	KH\GD	OPERATORS	JCVJHVM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

for Saturday, 12/12/98

OHM Remediation Services Corp.

North Chicago, Illinois

DATE: December 11, 1998

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

USEPA
USACE, Rapid Response

Continue with site security.

Demobilization of personnel due to funding issue.

[illegible]

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	KH, GD
LABORERS		OPERATORS	VM, JH, JC
TRUCK DRIVERS		SECURITY GUARD	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR	GN	OFFICE ASSIST.	VW
---------------	----	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

No on-site work scheduled.

5. ADDITIONAL COMMENTS/REMARKS
None

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

for Sunday, 12/13/98

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 133

CONTRACT NO.: DACW45-94-0005

DATE: December 12, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

No other work due to funding issue.

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)


No on-site work scheduled.

5. ADDITIONAL COMMENTS/REMARKS
None

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 12/14/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 134

CONTRACT NO.: DACW45-94-0005

DATE: December 13, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Project account and project manager to up-date project tracking system.
Project clerk to work ½ day to up-date manifest files and project daily report and work order file.
No other work due to funding issues.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS		PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)


No on-site work scheduled.

5. ADDITIONAL COMMENTS/REMARKS
None

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 12/15/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 135

DATE: December 14, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Grid 31 and 32 consist of approx. 711 CY. Grids will be dug 2 Feet. Equipment being used in the digging. One excavator, and terex articulated dump truck.
T&D Piles 89, 90,93,94,and95. Called Neil to set up trucking for Tuesday. For Tuesday we will receive approx. 8 trucks. Approx. 900cy to haul.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Comp 91 and 92 failed TCLP and need to be re-stabilized using reagent at 1%.

Remobilize crew from funding shutdown.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Solidify batches 99 and 100 using 1% reagent.

Sample piles as needed.

Clean sampling equipment.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

EMT		TECHNICIANS	JJ
LABORERS	KH\GD	OPERATORS	JCVH\VM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)		QUANTITY	DURATION	ITEM (RENT'L)		QUANTITY	DURATION
Decon trailer	1	1	1 mth	12x60 trailer	1	1	1 mth
Computers	4	1	1 mth	C-landCont.	1	1	1 mth
Printers	3	1	1 mth	Trailer steps	2	1	1 mth
Fax Machine	1	1	1 mth	Port a johns	4	1	1 mth
First Aid St.	2	1	1 mth	Dumpster	1	1	1 mth
Eye Wash	1	1	1 mth	H/C coolers	1	1	1 mth
PID	1	1	1 mth	Photocopier	1	1	1 mth
LEL/O ₂	1	1	1 mth	Water Truck	1	1	1 mth
Miniram	1	1	1 mth	GMC Jimmie	1	1	1 mth
Radios	17	1	1 mth	Frt end Loadr	2	1	1 mth
Radio charg'r	11	1	1 mth	Computer	1	1	1 mth
6pk charg'r	1	1	1 mth	Excavator	1	1	1 mth
320excavator	1	1	1 mth	Fork Lift	1	1	1 day
2K, Polytank	1	1	1mth	Press. Washer	1	1	1 mth
Pumps	3	1	1 mth	Terex	1	1	2 wks.
Flow meter	1	1	1 mth				
Fire Hose	600'	1	1 mth				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 12/16/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 136

DATE: December 15, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Grid 33 consist of approx. 350 CY. Grids will be dug 2 Feet. Equipment being used in the digging. One excavator, and terex articulated dump truck.
T&D Piles 90,93 and 94. Called Neil to set up trucking for Wednesday. For Wednesday we will receive approx. 12 trucks. Approx. 1200cy to haul.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Grids 31,32 and 33 need stabilization using reagent at 1%.

Pre-Treat pile No# 103.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

EMT courier will pick up samples

Package samples for delivery.

Sample grids that are excavated.

Sample treated piles using reagent.

Decon sampling equipment gear

Observe direct excavation area.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
EMT		TECHNICIANS	JJ
LABORERS	KH\GD	OPERATORS	JCVH\VM
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 12/17/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 137

DATE: December 16, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Grid 34 consist of approx. 550 CY. Grids will be dug 2 Feet. Equipment being used in the digging. One excavator, and terex articulated dump truck.
T&D Pile 94. Called Neil to set up trucking for Thursday. We will receive approx. 4 trucks. Approx. 300cy to haul.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.			
Grid 34 needs stabilization using reagent at 1%.			
Pre-Treat pile#104. Reagent use 1%.			
Complete the daily work orders and QC reports.			
Continue to adjust orange fence for exclusion zone.			
EMT courier will pick up samples			
Package samples for delivery.			
South end of site, crew will dig gravel area (40'x80'). Soil will not need to be solidified with reagent. Crew will loads trucks direct when on site. No trucks on site operator will pile material.			
Sample treated piles using reagent.			
Decon sampling equipment gear.			
Observe direct excavation area.			
Order a D-6 dozer for grading site and getting area across road to set up berms along canal and visqueen area to haul contaminated soil over to area. Are will be set up for no run off to canal.			
Order a case unloader 1850 for Friday delivery to scrap soils from fences on site.			

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC/KM

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	KH\GD	OPERATORS	JC/BF
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth			
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 12/18/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 138

DATE: December 17, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
T&D material to landfill.
Build berm along canal near road to place visqueen and place dirty soil from grids so we can

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 12/19/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 139

DATE: December 18, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Bobcat will be used to remove dirt from surrounding fence area and also outside of fence area will be graded.
D-6 dozer will be used to grade site and grade access road for trucks to continue load out of stabilized material to landfill.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Stockpile all debris in one area for load out

Build berm along canal near road to place visqueen and place dirty soil from grids so we can continue to dig and solidify material.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Cover piles at end of day.

South end of site, crew will dig 2' in depth and continue to dig Grids 43, 42, and 40. Soil will need to be stabilized with reagent 1%. Crew will load articulated truck with excavator and haul to berm area along canal. Using rubber tire loader also to carry material over to berm area along canal.

Sample piles of stabilized material with 1% reagent.

Decon sampling equipment gear.

Observe direct excavation area.

Operating a D-6 dozer for grading site and getting area across road to set up berms along canal and visqueen area to haul contaminated soil over to area. Area will be set up for no run off to canal.

Remove silk fence from canal banks and along fenced area to grade with dozer

Fuel Equipment on site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS

TL

PROJ. MGR.

TW

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD/CT	OPERATORS	JC\BF/DS
TRUCK DRIVERS		SECURITY GUARD	WS
T&D COORDINTR		OFFICE ASSIST.	


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Fire Hose	600'	1 mth	Bobcat	1	2days


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 12/20/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 140**CONTRACT NO.:** DACW45-94-0005**DATE:** December 19, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Bobcat will be used to remove dirt from surrounding fence area and also outside of fence area will be graded.

D-6 Dozer will grade area along railroad track and along canal.

Stockpile all debris in one area for load out

Excavator will finish 1/2 of grid 39. Excavator will clean off fence line along grids 39-43.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Complete the daily work orders and QC reports.
Continue to adjust orange fence for exclusion zone.
Cover piles at end of day.
Soil will need to be stabilize with reagent 1%.
Sample pile of stabilize material with 1% reagent.
Decon sampling equipment gear.
Observe direct excavation area.
Remove silk fence from canal banks and along fenced area to grade with dozer
Fuel Equipment on site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD/CT	OPERATORS	BF/DS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
TRUCK DRIVERS		SECURITY GUARD	WS
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1 -	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.
Fire Hose	600'	1 mth	Bobcat	1	2days

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 12/21/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 141**CONTRACT NO.:** DACW45-94-0005**DATE:** December 20, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Continue to use Bobcat to remove dirt from surrounding fence area and also outside of fence area will be graded.

D-6 Dozer will grade area along railroad track and push backfill material along rock area.

Stockpile all debris in one area for load out

Receiving 12-15 trucks to load out piles 101,102,103 and 100.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Cover piles at end of day.

Soil will need to be stabilize with reagent 1%. Piles 107 and 108.

Decon sampling equipment gear.

Observe daily stabilization procedure.

Remove silk fence from canal banks and along fenced area to grade with dozer

Fuel Equipment on site.

Sample grid 31 and 28 in the ravine. Total lead.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD/CT	OPERATORS	BF/DS/JC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS		SECURITY GUARD	WS
T&D COORDINTR		OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):


ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 12/22/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 142

CONTRACT NO.: DACW45-94-0005

DATE: December 21, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map, keeping it current.

Continue to use Bobcat to remove dirt from surrounding fence area and also outside of fence area will be graded.

D-6 Dozer will grade area along railroad track and grade east side of canal.

Receiving 12-15 trucks to load out piles 101,105,106

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Cover piles at end of day.

Continue air monitoring.

Excavate grid 39,37,36 and 34.

Stabilize material using 1% reagent.

Decon sampling equipment gear.

Observe daily stabilization procedure.

Remove silk fence from canal banks and along fenced area to grade with dozer

Fuel Equipment on site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD/CT	OPERATORS	BF/DS/JC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.


6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 12/23/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 143

DATE: December 22, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Demod bobcat.
D-6 Dozer will be demobed.
Receiving 12-15 trucks to load out piles 101,105,106

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Continue to adjust orange fence for exclusion zone.

Cover piles at end of day. Site ready for holiday.

Continue air monitoring.

Excavate grid 37.

Stabilize material using 1% reagent.

Decon sampling equipment gear.

Observe daily stabilization procedure.

Fuel Equipment on site.

Site will be locked down for the four day holiday.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD/CT	OPERATORS	BF/DS/JC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

for Wednesday, 12/24-27/98

OHM Remediation Services Corp.

North Chicago, Illinois

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE

[illegible]

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS		OPERATORS	JC
TRUCK DRIVERS		SECURITY GUARD	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
T&D COORDINTR		OFFICE ASSIST.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (0HM)	QUANITY	DURATION	ITEM (RENT'L)	QUANITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS


Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.

5. ADDITIONAL COMMENTS/REMARKS
Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Fuel equipment on site.

Decon sampling equipment.

Set asphalt separately from piles of material.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	LB/FW

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 12/31/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 148

CONTRACT NO.: DACW45-94-0005

DATE: December 30, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map, keeping it current.
Called Neil to cancel trucks on Thursday.
Digging road from each end using two excavators and rubber tire loaders. One terex truck will be used.
Continue air monitoring.
Start equipment and let run for 30 minutes. Due to cold weather.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete the daily work orders and QC reports.

Fuel equipment on site.

Decon sampling equipment.

Set asphalt separately from piles of material.

Asphalt will need to be 3'X3' to haul to landfill.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	LB/FW

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, Saturday, Sunday 1/01-3/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO: 149

CONTRACT NO.: DACW45-94-0005

DATE: December 31, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Site security will be 24 hrs. around the clock.
Friday – site security 24 hrs.
Saturday due to the blizzard, crew will not work. 24 hr. security.
Sunday due to the blizzard, crew will not work. 24 hr security.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	LB/FW
T&D COORDINTR		OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a Johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.


5. ADDITIONAL COMMENTS/REMARKS

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday 1/4/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 150

CONTRACT NO.: DACW45-94-0005

DATE: January 3, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Monday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Load out pile 111 to landfill.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD
TRUCK DRIVERS		SECURITY GUARD	LB/FW
T&D COORDINTR		OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.


5. ADDITIONAL COMMENTS/REMARKS

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday 1/5/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 151

CONTRACT NO.: DACW45-94-0005

DATE: January 4, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Thursday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Finish digging road, grid 037.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Stabilize all piles.

Scrape asphalt, break pieces into 3'x3' pieces and stock pile separate.

Dry Decon Terex truck.

Dry Decon Kobelco Excavator.

Call Hertz to take excavator off rent.

Call Patten to take Volvo off rent.

Mob Phil to site.

Mob John to site.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS

TL

PROJ. MGR.

TW

PROJ. ACCT.

JG

FOREMAN

ENGINEERS

CHEMIST

PC

GEOLOGISTS

H & S OFFICER

EMT

TECHNICIANS

JJ

LABORERS

CT

OPERATORS

BF/GD

TRUCK DRIVERS

SECURITY GUARD

CB

T&D COORDINTR

OFFICE ASSIST.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.


5. ADDITIONAL COMMENTS/REMARKS

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.			
continue to dig and stabilize material.			
Complete the daily work orders and QC reports.			
Continue to adjust orange fence for exclusion zone.			
South end of site, crew will dig 2' in depth and continue to dig Grids 43, 42, and 40. Soil will n need to be stabilize with reagent 1%. Crew will load articulated truck with excavator and haul to berm area along canal. Using rubber tire loader also to carry material over to berm area along canal.			
Decon sampling equipment gear.			
Observe direct excavation area.			
Operating a D-6 dozer for grading site and getting area across road to set up berms along canal and visqueen area to haul contaminated soil over to area. Area will be set up for no run off to canal.			
Recieved a case unloader 1850 to scrap soils from fences on site.			

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
ENGINEERS		CHEMIST	PC/KM
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	GD	OPERATORS	JC/BF
TRUCK DRIVERS		SECURITY GUARD	CB
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	1	1 mth
Miniram	1	1 mth	GMC Jimmie	1	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	1	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	1	1 mth
Pumps	3	1 mth	Terex	1	2 wks.
Flow meter	1	1 mth	D-6 Dozer	1	1wk.
Fire Hose	600'	1 mth	Bobcat	1	2days

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0700 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday 1/6/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 152

DATE: January 5, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Thursday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Open fence area along Commonwealth Ave. When trucks arrive on site they can enter site with

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

out having to back up. They can pull up to bridge entrance get loaded and exit through new exit from fenced area.

Stabilize all piles.

Scrape asphalt, break pieces into 3'x3' pieces and stock pile separate.

Demob Terex truck.

Backfill area near gate entrance to office trailer using three piles of backfill along railroad track.

Call Hertz to place excavator on rent. Needed to break asphalt.

Call Patten to demob volvo.

Remove snow along fenced area near office trailer.

Operator needs to fix area along canal bridge so trucks can pull up to bridge.

Operator needs to cut ground area along stockpiled material so loaders can get up to the pile.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR		OFFICE ASSIST.	VW
---------------	--	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday 1/7/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 153

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

DATE: January 6, 1998

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Friday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Load piles 109, 110 and mix with asphalt pieces.

Manifest Trucks.

Scrape asphalt, break pieces into 3'x3' pieces and stockpile separate.

Load box truck with not needed materials from storage box.

Scrape ground area of piles with excavator and load out. Area where piles 109 and 110 was clean before we placed visqueen and placed soils from road area.

Purchase 6-10 loads of rock C-6 to repair gate area and along fence if we can not get backfill.

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	CB

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR	GN	OFFICE ASSIST.	VW
---------------	----	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday 1/8/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 154

CONTRACT NO.: DACW45-94-0005

DATE: January 7, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Friday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Load piles 109,112 and mix with asphalt pieces.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Manifest Trucks.

Scrape asphalt, break pieces into 3'x3' pieces and stockpile separate.

Load box truck with not needed materials from storage box.

Scrape ground area of piles with excavator and load out. Area where piles 109 and 112 was clean before we placed visqueen and placed soils from road area.

Purchase 6-10 loads of rock C-6 to repair gate area and along fence.

Demob equipment- Storage trailer, Mini Decon Date 1-11-98/

Call Hertz to take off rent forklift.

Call electrician to disconnect electrical on decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
-------------	----	------------	----

PROJ. ACCT.	JG	FOREMAN	
-------------	----	---------	--

ENGINEERS		CHEMIST	PC
-----------	--	---------	----

GEOLOGISTS		H & S OFFICER	
------------	--	---------------	--

EMT		TECHNICIANS	JJ
-----	--	-------------	----

LABORERS	CT	OPERATORS	BF/GD/JC
----------	----	-----------	----------

TRUCK DRIVERS		SECURITY GUARD	CB
---------------	--	----------------	----

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR	GN	OFFICE ASSIST.	VW
---------------	----	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (0HM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	4	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	1	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS


5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.


Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday 1/9/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 155

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

DATE: January 8, 1998

Subcontractor	Service
Metro Security	Providing Security Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map keep it current.

Call Neil to have trucks on Saturday.

Continue air monitoring. Due to cold weather air monitoring equipment does not work correctly.

Complete the daily work orders and QC reports.

Start equipment and let run for 30 minutes. Due to cold weather.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Load piles 112,113 and mix with asphalt pieces.
Manifest Trucks.
Scrape asphalt, break pieces into 3'x3' pieces and stockpile separate.
Load box truck with not needed materials from decon trailer
Rock has not been delivered.
Demob equipment- Storage trailer, Mini Decon Date 1-11-98/
Check all rental equipment that has been taken off rent.
Clean interior of decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	CB/WS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

GN

OFFICE ASSIST.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	2	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.


5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

DATE: January 9, 1998

Subcontractor	Service
Metro Security	Providing Security Services

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

[illegible]

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	LB/WS

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	LB/WS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR

OFFICE ASSIST.

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	2	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.


5. ADDITIONAL COMMENTS/REMARKS

None at this time.


5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday 1/11/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 157

CONTRACT NO.: DACW45-94-0005

DATE: January 10, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Monday.
Continue air monitoring.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.
Load piles 109,112 and mix with asphalt pieces.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Manifest Trucks.

Scrape asphalt, break pieces into 3'x3' pieces and stockpile separate.

Load box truck with not needed materials from decon trailer.

Scrape ground area of piles with excavator and load out. Area where piles 109 and 112 was clean before we placed visqueen and placed soils from road area.

Purchase 6-10 loads of rock C-6 to repair gate area and along fence.

Demob equipment- Storage trailer, Mini Decon Date 1-11-98/

Electrician to disconnect electrical on decon trailer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	-
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	LB/WS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR	GN	OFFICE ASSIST.	VW
---------------	----	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday 1/12/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 158

DATE: January 11, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE
USEPA
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue coordinating all site activities.
Continue having a meeting to discuss the latest sampling information and project direction.
Continue to update the site sampling map and the waste management map keep it current.
Call Neil to have trucks on Tuesday.
Continue air monitoring. Due to cold weather we have not been able to get any readings. Freezing weather.
Complete the daily work orders and QC reports.
Start equipment and let run for 30 minutes. Due to cold weather.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Load piles 112,114 and mix with asphalt pieces.

Manifest Trucks.

Load out remaining debris.

Load box truck with not needed materials from office trailer.

Scrape ground area of piles with excavator and load out.

Purchase 6-10 loads of rock C-6 to repair gate area and along fence.

Demob equipment- Storage trailer, Mini Decon Date 1-12-98.

Unload orange fence and put in dumpster.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	TL	PROJ. MGR.	TW
-------------	----	------------	----

PROJ. ACCT.	JG	FOREMAN	
-------------	----	---------	--

ENGINEERS		CHEMIST	PC <i>nb</i> <i>Mr</i>
-----------	--	---------	-----------------------------------

GEOLOGISTS		H & S OFFICER	
------------	--	---------------	--

EMT		TECHNICIANS	JJ
-----	--	-------------	----

LABORERS	CT	OPERATORS	BF/GD/JC
----------	----	-----------	----------

TRUCK DRIVERS		SECURITY GUARD	LB/WS
---------------	--	----------------	-------

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

the 1990s, the number of people in the United States who are 65 years of age or older is projected to increase from 20 million to 35 million, and the number of people 75 years of age or older is projected to increase from 10 million to 15 million (U.S. Census Bureau, 1996). The number of people 85 years of age or older is projected to increase from 2 million to 4 million (U.S. Census Bureau, 1996). The number of people 90 years of age or older is projected to increase from 500,000 to 1 million (U.S. Census Bureau, 1996). The number of people 95 years of age or older is projected to increase from 100,000 to 200,000 (U.S. Census Bureau, 1996). The number of people 100 years of age or older is projected to increase from 10,000 to 20,000 (U.S. Census Bureau, 1996).

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T&D COORDINTR	GN	OFFICE ASSIST.	VW
---------------	----	----------------	----

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	1 mth	12x60 trailer	1	1 mth
Computers	4	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	1	1 mth	Photocopier	1	1 mth
LEL/O ₂	1	1 mth	Water Truck	0	1 mth
Miniram	1	1 mth	GMC Jimmie	0	1 mth
Radios	17	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	11	1 mth	Computer	1	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	1	1mth	Press. Washer	0	1 mth
Pumps	3	1 mth	Terex	0	2 wks.
Flow meter	1	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS


5. ADDITIONAL COMMENTS/REMARKS
No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.
Working hours to be 0600 hours to 1630 hours.
Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

RAPID RESPONSE DAILY WORK ORDER
for Wednesday 1/13/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 159

DATE: January 12, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map keep it current.

Call Neil to have trucks on Wednesday.

Continue air monitoring. Due to cold weather we have not been able to get any readings.
Freezing weather.

Complete the daily work orders and QC reports.

Start equipment and let run for 30 minutes. Due to cold weather.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Load piles 114,115 and mix with asphalt pieces.

Manifest Trucks.

Load out remaining debris.

Load box truck with not needed materials from office trailer.

Scrape ground area of piles with excavator and load out.

Purchase 6 loads of rock C-6 to repair gate area and along fence.

Demob equipment- Storage trailer, Excavator Date 1-13-98.

Unload orange fence and put in dumpster.

Remove orange fence along fence on Martin Luther King Blvd.

Rocks-Ann trucking will deliver 300yds. Of backfill along fence and railroad track.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS

TL

PROJ. MGR.

TW

PROJ. ACCT.

JG

FOREMAN

ENGINEERS

CHEMIST

GEOLOGISTS

H & S OFFICER

EMT

TECHNICIANS

II

LABORERS

CT

OPERATORS

BF/GD/JC

TRUCK DRIVERS

SECURITY GUARD

LB/WS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (0HM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	0	1 mth	12x60 trailer	1	1 mth
Computers	1	1 mth	C-landCont.	1	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	0	1 mth	Photocopier	1	1 mth
LEL/O ₂	0	1 mth	Water Truck	0	1 mth
Miniram	0	1 mth	GMC Jimmie	0	1 mth
Radios	9	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	2	1 mth	Computer	2	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	0	1mth	Press. Washer	0	1 mth
Pumps	0	1 mth	Terex	0	2 wks.
Flow meter	0	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS

5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.

Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

RAPID RESPONSE DAILY WORK ORDER
for Thursday 1/14/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO: 160

CONTRACT NO.: DACW45-94-0005

DATE: January 13, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
EMT Labs	Analytical Services
Jack Gray	Special Waste Transporter
Kestrel Hawk Landfill	Disposal Facility

GOVERNMENT AGENCIES ON-SCENE

USEPA

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue coordinating all site activities.

Continue having a meeting to discuss the latest sampling information and project direction.

Continue to update the site sampling map and the waste management map keep it current.

Call Neil to have trucks on Thursday.

Continue air monitoring. Due to cold weather we have not been able to get any readings. Freezing weather.

Complete the daily work orders and QC reports.

Start equipment and let run for 30 minutes. Due to cold weather.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Load piles 115 and mix with asphalt pieces.
Manifest Trucks.
Load out remaining debris.
Load box truck with not needed materials from office trailer.
Scrape ground area of piles with excavator and load out.
Grade entrance way with rubber tire loader that is located on Martin Luther King Blvd.
Demob copy machine, 2port-o-jon
Spread dirt along concrete wall underneath bill board sign.
Remove orange fence along fence on Martin Luther King Blvd.
Load box truck with office supplies, desk, chairs, filing cabinets and files.
Deliver box truck to Romeoville shop.
Scrape area around office trailer for Monday. Trailer will be demobed on Monday.
Throw all trash in dumpster.
Call lab to pick up samples.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	TL	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	JJ
LABORERS	CT	OPERATORS	BF/GD/JC
TRUCK DRIVERS		SECURITY GUARD	LB/WS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
T&D COORDINTR	GN	OFFICE ASSIST.	VW

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	0	1 mth	12x60 trailer	1	1 mth
Computers	1	1 mth	C-landCont.	0	1 mth
Printers	3	1 mth	Trailer steps	2	1 mth
Fax Machine	1	1 mth	Port a johns	3	1 mth
First Aid St.	2	1 mth	Dumpster	1	1 mth
Eye Wash	1	1 mth	H/C coolers	1	1 mth
PID	0	1 mth	Photocopier	1	1 mth
LEL/O ₂	0	1 mth	Water Truck	0	1 mth
Miniram	0	1 mth	GMC Jimmie	0	1 mth
Radios	9	1 mth	Frt end Loadr	2	1 mth
Radio charg'r	2	1 mth	Computer	2	1 mth
6pk charg'r	1	1 mth	Excavator	0	1 mth
320excavator	1	1 mth	Fork Lift	0	1 day
2K, Polytank	0	1mth	Press. Washer	0	1 mth
Pumps	0	1 mth	Terex	0	2 wks.
Flow meter	0	1 mth	D-6 Dozer	0	1wk.
Fire Hose	600'	1 mth			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up inspection of the excavation, and loading activities.

5. ADDITIONAL COMMENTS/REMARKS


5. ADDITIONAL COMMENTS/REMARKS

No excavation will be done around the gas line that runs through the site. We are to excavate up to 2' of this high pressure line.

Working hours to be 0600 hours to 1630 hours.


Non T & D days the hours will be 0630 to 1700 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S