



VACANT LOT SITE NORTH CHICAGO, ILLINOIS

**APPENDIX K
DAILY WORK ORDERS**

VACANT LOT SITE NORTH CHICAGO, ILLINOIS

APPENDIX K
DAILY WORK ORDERS

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James L. How 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

NONE AT THIS TIME

ON-SITE CORPS REPRESENTATIVE

James L. How 957391
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER FOR TUESDAY 8/4/98

PRIMARY CONTRACTOR'S NAME: ONM REMEDIATION SERVICES CORP.
NORTH CHICAGO ILLINOIS
 (SITE NAME AND LOCATION)

REPORT NO. 02 CONTRACT & D.O. NO. DACW45-94-0005 DATE MONDAY 8/3/98
 SUBCONTRACTOR(S):
NONE AT THIS TIME OTHER THAN METRO
MEETING SCHEDULED WITH FENING CONTRACTOR

GOVERNMENT AGENCIES ON-SCENE:
USACE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

RETURN TRIP DEMOSE TRUCK DRIVER AND 2 TON TRUCK
CLEARING & GRUBBING
MEETING WITH FENING CONTRACTOR
GEOTECH FABRIC DELIVERY SCHEDULED
DEMPOSE TRUCK DRIVER

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
ENT	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>TRUCK DRIVER</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James L. Hain 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

NONE AT THIS TIME

ON-SITE CORPS REPRESENTATIVE

James L. Hain 957391
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Wednesday 8/5/98

PRIMARY CONTRACTOR'S NAME: OTUM REMEDIATION SERVICES CORP

NORTH CHICAGO ILLINOIS

(SITE NAME AND LOCATION)

DAW45-94-0005

TUESDAY

REPORT NO. 03 CONTRACT & D.O. NO.

D.O. #55

DATE 8/4/98

SUBCONTRACTOR(S):

FELIX MARTENS

A-1 TRANSPORT

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID RESPONSE

USEPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

PLEAVING & GRUBBING

MOBILIZE A PROTECT ACCOUNTANT

MOBILIZE A SAMPLE TECH

BLOODWORK FOR THE P.A. & SAMPLER

GEOTECH FABRIC DELIVERY

ROAD MIX STONE DELIVERY SCHEDULED

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS 1
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS 2

FOREMAN _____
CHEMIST 1
SAFETY 1
TECHS _____
OPERATORS 1

OTHERS (SPECIFY):

Rest. Acct. 1

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICKUP TRUCK	1	3 MONTHS	P.O.V. PROT. AGT.	1	1 DAY
VAN	1	3 MONTHS	P.O.V. SAWAGE	1	3 DAYS
2-TON PRINTER	2	3 MONTHS	BUSHING	1	1 WEEK
GRAPPLER	1	AS NEEDED	500 GGE BACKHOE	1	2 WEEKS
COMPUTER	2	3 MONTHS	TRACTOR BUSHING	1	1 WEEK
BECON TRAILER	1	3 MONTHS			
FIRST AID STATION	2	3 MONTHS			
EMERGENCY GEAR	1	3 MONTHS			
WEED EATER	1	3 MONTHS			
PID	1	3 MONTHS			
LEL/OZ	1	3 MONTHS			
CHOW CAW	2	2 WEEKS			
MINI RAM	1	3 MONTHS			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

PREPARATORY FOR FENCE INSTALLATION

5. ADDITIONAL COMMENTS/REMARKS:

GEOTECH FABRIC DID NOT SHOW UP TODAY TUESDAY 8/4/88. CALLED TO INSURE IT WOULD BE HERE WEDNESDAY AM, FROM STONE TRUCKS.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Horn 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

REQUEST FOR A TRACTOR BASH HOG DELIVERY SCHEDULED FOR LATE
TODAY 2/4/98
COST TO MOBILIZE THE PROTECT ACCOUNT WILL BE REVIEWED DUE
TO THE METHOD IN WHICH HE IS MOBILIZING TO THE JOB SITE.
P.O.V. INSTEAD OF FLYING

ON-SITE CORPS REPRESENTATIVE

James Horn 957391
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER Fee Thursday 8/6/98

PRIMARY CONTRACTOR'S NAME: ONUM CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 04 CONTRACT & D.O. NO. D.O. #55 DATE 8/5/98 Wednesday

SUBCONTRACTOR(S):

METRO SECURITY
FEUER MASTER
BELSKI ELECTRIC

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID RESPONSE
US EPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

TRAILER DELIVERY & SET-UP
CONTINUE CLEARING & GRUBBING
CONTINUE WITH SUPPORT ZONE SET-UP

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>PROJ. MGT.</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP TRUCK	1	3 MONTHS	1/2 V. SAMPLES	1	3 DAYS
VAN	1	3 MONTHS	REPAIR HOG	1	1 WEEK
PRINTER	2	3 MONTHS	500 GHP BACKHOE	1	2 WEEKS
GRAPPLER	1	AS NEEDED	TRACTOR BUILT HOG	1	1 WEEK
COMPUTER	2	3 MONTHS	BEAVER AUGER	1	2 DAYS
DECON-TRAILER	1	3 MONTHS	8x45 OFFICE TRAILER	1	3 MONTHS
FIRST AID STATION	2	3 MONTHS	OFFICE TRAILER STEPS	2	3 MONTHS
EMERGENCY EYE WASH	1	3 MONTHS	POTIA TOWNS	2	3 MONTHS
WEED SATEL	1	3 MONTHS			
PEP	1	3 MONTHS			
LEL/O2 METER	1	3 MONTHS			
MULTI RAM	1	3 MONTHS			
CHAIN SAW	2	2 WEEKS			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

PREPARATORY FOR PRECONTRACTUALIZATION SAMPLING

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Loo 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

James Loo 957391
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Friday 8/7/98

PRIMARY CONTRACTOR'S NAME: CHM CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 05 CONTRACT & D.O. NO. DACW45-94-0005 DATE 8/6/98 Thursday
SUBCONTRACTOR(S):

FENCE MASTERS
METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CLEARING & GRUBBING
REMOVE SAMPLE TECH
DELIVER REMAINS TO IAB
CONTINUE SITE REEP
CONTINUE FENCE INSTALLATION

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>POST. ADCT.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>POST. MGR.</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP TRUCK	1	3 MONTH	P.O.V. SAMPLER	1	LAST DAY
VAN	1	3 MONTH	BATH HOG	1	DENIED
PRINTER	2	3 MONTH	CBO CAPE RICHIE	1	2 WEEK
GRAPPLE	1	AS NEEDED	TRACTOR BATH HOG	1	LAST DAY
COMPUTER	2	3 MONTH	BEAVER AUGER	2	1 DAY
BEAVER TRUCK	1		OFFICE CHAIR	1	3 MONTH
FIRST AID STATION	2		STEPP/ OFFICE TR.	2	3 MONTH
EMERGENCY SUPPLY	1		PORTA POTT	2	3 MONTH
(WEEK) EATER	1				
PID	1				
LEL/O ₂ METER	1				
MINI PUMP	1	3 MONTH			
CHAIN SAW	2	2 WEEK			
RADIOS	7				
RADIO CHARGER	1				
OPIC CHARGER	1				


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE AT THIS TIME

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Kov 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

6

RAPID RESPONSE DAILY WORK ORDER For Saturday 8/2/88

PRIMARY CONTRACTOR'S NAME: CKM Construction
NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 06 CONTRACT & D.O. NO. DAW45-94-0005 DATE 8/2/88 Friday
SUBCONTRACTOR(S): D.O. #55
METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:
URACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

PURCHASE EQUIPMENT FOR PROJECT
SUPPORT ZONE SET UP
POSTING

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	_____
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	_____
EMI	_____	TECHS	_____
LABORERS	_____	OPERATORS	_____

OTHERS (SPECIFY):

<u>PROT. ACCOUNT.</u>	<u>1</u>	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP	1	3 MONTH	BOOMER BACKHOE	1	2 WEEKS
VAN	1		TRACTOR BACKHOE	1	
PRINTER	2		PORTA TOILET	2	3 MONTH
COMPUTER	2		OFFICE TRAILER 8x5	1	3 MONTH
DECON TRAILER	1		OFFICE TR. SEPS	2	3 MONTH
FIRST AID STATION	2				
EMERGENCY EFP 6000	1				
GREASE TRAP	1				
PID	1				
LEL/O ₂ METER	1				
MINI PUMP	1				
RADIOS	2				
RADIO CHARGER	1				
LOPK CHARGER	1				
CANINE PAW	2	5 MONTH			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE AT THIS TIME

5. ADDITIONAL COMMENTS/REMARKS:

CANINE PAWS AND ACCESSORIES NEEDED TO CONTINUE THE
CLEANING & REPAIRING ACTIVITIES

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Hon 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Sunday 8/9/98

PRIMARY CONTRACTOR'S NAME: CNM Corporation

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

NEW45-94-0005

REPORT NO. 07 CONTRACT & D.O. NO. D.O. #55 DATE Saturday 8/8/98
SUBCONTRACTOR(S):

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

NONE AT THIS TIME

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

SITE SECURITY

NO ON-SITE WORK @ THIS TIME

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS _____
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS _____

FOREMAN _____
CHEMIST _____
SAFETY _____
TECHS _____
OPERATORS _____

OTHERS (SPECIFY):

SECURITY GUARDS 2

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP TRUCK	1	3 MONTH	SPRINKLER/BACKHOE	1	2 WEEKS
VAN	1		TRACTOR BACKHOG	1	
PRINTER	2		PORTA JAWS	2	3 MONTH
COMPUTER	2		EX-15 TRAILER	1	3 MONTH
DECON TRAILER	1		OFFICE STEPS	2	3 MONTH
FIRST AID STATION	2				
EMERGENCY EYE WASH	1				
WHEEL EDCS	1				
CHAIN SAW	2				
PID	1				
LEL/D2	1				
MINI RAN	1				
RADIO	2				
RADIO CHARGER	1				
GPIC CHARGER	1	3 MONTH			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE AT THIS TIME

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Low 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Monday 8/10/98

PRIMARY CONTRACTOR'S NAME: JOHN MORRISON

NORTH CHICAGO ILLINOIS

(SITE NAME AND LOCATION)

DAW45-94-0005

REPORT NO. 08 CONTRACT & D.O. NO. D.O. #55 DATE 8/8/98 Saturday

SUBCONTRACTOR(S):

FACE MASTER BEISKI ELECTRIC
METRO SECURITY
A-1 TRANSPORT

GOVERNMENT AGENCIES ON-SCENE:

USEPA
USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CLEARING & GRUBBING CONTINUED
SUPPORT ZONE SET-UP ROCKY PLACEMENT
ROAD MIX PLACEMENT - DELIVER
SAFETY FENCE INSTALLATION
MOBILIZE EXCAVATOR
INSTALL/HOOK-UP ELECTRIC TO 2 TRAILERS (OFFICE & DECON TRAILER)
CONTINUE FENCE INSTALLATION

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
ENT	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>PROJ. MGR</u>	<u>1</u>	<u> </u>	<u> </u>
<u>TRUCK DRIVER</u>	<u>1</u>	<u> </u>	<u> </u>
<u>SECURITY GUARD</u>	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP	1		TRUCK	1	1 DAY
VAN	1		OTR TRACTOR	1	1 DAY
PRINTER	2		PORTA JUNKY	2	3 MONTH
COMASTER	2		8X45 TANKER	1	1
DEMOS TRUCK	1		OFFICE, STEEL	2	↓
FRUIT AND STATION	2		2 CY DUMPSTER	1	3 MONTH
EMERGENCY EYE WASH	1		SICU STEEL LASTER	1	1 WIC
WEEP EATER	1		RENTAL VEHICLE	1	3 MONTH
CUTAW SAW	2				
PEH	1				
LEC/O2	1				
MINI RAN	1				
RADIO	7				
RADIO CHARGER	1				
LOPIC CHARGER	1				


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

~~AT THE AT THE TIME~~
 FOLLOW UP FOR INSPECTION

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THE TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Lee 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Tuesday 8/11/98

PRIMARY CONTRACTOR'S NAME: MM CORPORATION
NORTH CHICAGO ILLINOIS
 (SITE NAME AND LOCATION)

REPORT NO. 09 CONTRACT & D.O. NO. DACW45-94-0005 DATE 8/10/98 MONDAY
 SUBCONTRACTOR(S):
FENCE MATERIALS AMERICAN PHONES
METRO SECURITY
COMM ED

GOVERNMENT AGENCIES ON-SCENE:
USACE RAPID RESPONSE CITY OFFICIALS
USEPA CITY EMERGENCY SERVICES

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CONTINUE FENCE INSTALLATION
CONTINUE CLEARING & GRUBBING AS NEEDED
MOBILIZE A SAMPLE TECH & CHEMIST
MOBILIZE THE EXCAVATOR
MOBILIZE SITE 2-WAY RADIOS
OFFICE TRAILER DELIVERY & SET-UP
STONE DELIVERY PLACE & SPREAD SUPPORT ZONE
DEMOLISH TRACTOR W/ BLAST HOG
OBTAIN ANOTHER CHAIN SAW REPAIR OTHERS
CALL TOM WOODEN TO GET AN OPERATOR & LABORER
SITE PRECON MEETING
PROCUREMENT RESOURCING CONTINUED

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
EMI	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>PROJECT MGR.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>PROJECT ACT.</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
PICK UP TRUCK	1		TRACTOR ⁴ /BELM/H/EX	1	
VAN	1		GENERATOR	1	
PRINTER	2		12X60 OFFICE	1	
COMPUTER	9		8X45 OFFICE	1	
DECON TRAILER	1		OFFICE STEPS	4	
POSTAL STATION	1		2 CY HUMIDIFIER	1	
EMERGENCY EYE WASH	1		SIGN STEPS (WALK)	1	
WEED EATER	1		ROOTH VEHICLE	1	
CHAIN SAW	4		PART A JOINT	2	
FED	1				
LEC / O ₂	1				
MINI RAIN	1				
RADIO	2				
RADIO CHARGER	1				
LOAC CHARGER	1				
EXCAVATOR	1				
2K POLY TANK	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTION OF THE FENCE

5. ADDITIONAL COMMENTS/REMARKS:

SITE MEETING @ 1300 HRS

OBTAINED A 4 PASSENGER VEHICLE (RENTED) FOR J.H. T.T. & J.K.


RENTED A 2,500 WATT GENERATOR 8/10/98

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 (00) 957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Wednesday 8/12/98

PRIMARY CONTRACTOR'S NAME: CHM CORPORATION
NORTH CHICAGO ILLINOIS
 (SITE NAME AND LOCATION)

REPORT NO. 10 CONTRACT & D.O. NO. DARW45-94-0005 DATE 8/12/98 Tuesday
 D.O. # 55

SUBCONTRACTOR(S):
FEUCE MASTERS
METRO SECURITY
COM ED

GOVERNMENT AGENCIES ON-SCENE:
USEPA
USACE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CONTINUE FENCE INSTALLATION
CONTINUE CONTINUE CLEARING & GRUBBING
Mobilize "C" LAND STORAGE CONTAINERS
Mobilize SCALPS
RELOCATE CONCRETE & ASH PILE
MARK OFF THE PCB AREA
HOOKE UP THE ELECTRIC POWER
PROUREMENT & RESOURCING
BELOW PAD SURVIES
SILT FENCE TRENCHER
RENDER SPREADER/CHIPPER CONTRACTOR
SCRAP DISPOSAL
SITE LAYOUT MAP URL/ELECTRICAL PLAN
PROVIDE ALL PAPERWORK BY THE 14TH
CONFERENCE CALL TO IDENTIFY SAMPLING & SAMPLING

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u>1</u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>PROJ. Asst.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>Security Guard</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Lee 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Thursday 8/13/98

PRIMARY CONTRACTOR'S NAME: CH2M CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 11 **CONTRACT & D.O. NO.** DACW45-94-0005 **DATE** 8/12/98
SUBCONTRACTOR(S): D.O. # 55

FENCE MATERIALS
METAL SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USEPA
USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

RELOCATE ASH PILE (DUST CONTROL IMPLEMENTED)
INSTALL WATER LINES FOR DUST CONTROL & DEMONSTRATION
CONTINUE FENCE INSTALLATION
Mobilize SCALP
CONTINUE PROCUREMENT & RESOURCING
SUPREMA CHICAGO SUBCONTRACTOR
SCRAP DISPOSAL WATER TREATMENT
PROVIDE ALL PAPERWORK BY THE 14th
DEMOLISH THE
CONTINUE CLEANING & GRUBBING AS NEEDED
DELIVERY OF STONE ROAD MIX (SPREAD) FILLING IN SUPPORT ZONE (LOW SPOTS)
INSTALL POLY TANKS 2000 GAL

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMT	<u> </u>	TECHS	<u> </u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>Prot. Asst.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>Security Guard</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James L. Brown 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Friday 8/14/98

PRIMARY CONTRACTOR'S NAME: CLM / IT CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 12 CONTRACT & D.O. NO. DAW 45-94-0005 DATE 8/13/98
SUBCONTRACTOR(S): D.O. # 55

METRO SECURITY
MILPERS SURVEYING

GOVERNMENT AGENCIES ON-SCENE:

USEPA
USACE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CLEARING BRUSHING STOCKPILING TIMBER
SUBMIT CREEK ROADWAY CROSSING DIAN SCHEMATIC
ESTABLISH SAMPLE GPS POINTS & GRID POINTS PER USEPA'S POINTS
MOBILIZE CHEMIST (PHIL CONLEY)
ORDER HDPE FOR DELIVERY ASAP
OBTAIN POLY TANK RAILROAD TIES
SCALE DELIVERY
STONE DELIVERY
CHASTE WATER SUPPLY Hook UP

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
EMT	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>Pres. Acct.</u>	<u>1</u>		
<u>Security Guard</u>	<u>1</u>		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
EXCAVATOR	1	3 MONTH	Auto cooler	1	3 MONTH
VAN	1		Generator		
PICKUP	1		SABOTE BACKHOE	1	2 WKS
SEMI TRAILER	1		BLAZER PENTON	1	3 MONTH
FAX	1		C-LAND CONTAINER	1	3 MONTH
COMPUTER	2		HYDRA TOWNS	2	3 MONTH
PRINTERS	2		CEFCO TRAILER	2	3 MONTH
CHAINSAWS	4		ELE. GENERATOR	1	1 WK
WEED EATER	1		OFFICE SEAT	4	3 MONTH
RADIO	7		H/C WATER COOLER	2	3 MONTH
RADIO CHARGER	1		SKID STEER	1	1 WK
LIPO CHARGER	1		GILLIAN PUMPS	2	3 MONTH
2000 G. GUY TANK	1		GILLIAN CALIBRATOR	1	3 MONTH
RED					
LCL/O2					
MINI RAM					


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

ESTABLISH SITE GRID POINT LOCATIONS AS DETERMINED BY THE USEPA'S RECORDS

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James K. Low 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

James K. Low 957391
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Saturday 8/15/98

PRIMARY CONTRACTOR'S NAME: CHM CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 13 CONTRACT & D.O. NO. DACW45-94-0005 DATE 8/14/98
SUBCONTRACTOR(S): D.O. # 55
MEERO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USACE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

GENERATE PLANS FOR CROSSING CREEK
GENERATE SITE PLAN
CONTINUE CLEARING & GRUBBING
RELOCATE CUT TREES TO STOCKPILE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
EMT	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>2</u>	OPERATORS	<u>1</u>

OTHERS (SPECIFY):

<u>Security</u>	<u>GUARD</u>	<u>1</u>	<u>1</u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

[illegible]

NONE AT THIS TIME

SITE PROTECT ACCOUNTANT DENIED TODAY 8/14/98 @
CLOSE OF THE DAY'S ACTIVITIES

[Signature]

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James L. Hor 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

James L. Hor
CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Sunday 8/16/98

PRIMARY CONTRACTOR'S NAME: OKM CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 14 CONTRACT & D.O. NO. 55 DATE 8/15/98
SUBCONTRACTOR(S):

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USA NONE AT THIS TIME

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

PICK UP A 2,000 GAL. PLY TANK FOR DECON H₂O STORAGE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u> </u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u> </u>	OPERATORS	<u> </u>

OTHERS (SPECIFY):

<u>Security Guards</u>	<u>2</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
2000 GAL. POLY TANK	1	3 MONTH	SBO BACKHOE	1	2 WEEK
EXCAVATOR	1		SKID STEER	1	1 WEEK
VAN	1		BLADES	1	3 MONTH
PICKUP	1		P-LAND MOWER	1	3 MONTH
NEON TRAILER	1		HOT A TANK	2	3 MONTH
FAX	1		OFFICE TRAILER	2	3 MONTH
COMPUTER	2		GENERATOR	1	2 WEEK
PRINTER	2		H/C WATER COOLER	2	3 MONTH
CHAIN SAW	4		PHOTOCOPIER	1	3 MONTH
WEED EATER	1		GILLIAM PUMPS	2	3 MONTH
RADIO	7		GILLIAM CALIBRATOR	1	3 MONTH
RADIO CHARGER	1				
COPIER CHARGER	1				
PID	1				
LEL O2	1				
MINI BUS	1				


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE AT THIS TIME

5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

600
James L. Horn 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Monday 8/17/98

PRIMARY CONTRACTOR'S NAME: CHUM CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 15 CONTRACT & D.O. NO. SACW45-94-0005. DATE 8/16/98
55

SUBCONTRACTOR(S):

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USEPA

USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CONTINUE CLEANUP & GRUBBING ACTIVITIES

CONSTRUCT THE DECON PAD

RESOURCING & PROGRAMMENT ACTIVITIES:

SCISSOR HAULER & CHIPPING CONTRACTOR

WATER TANK

CONVERT PIPES

BACKFILL

RAILROAD TIES

FIX WATER SUPPLY CEMENT

MOBILIZE LOCOMOTIVE / TRUCK DRIVER & 1 CHEMIST

REVIEW SHSP WITH NEW EMPLOYEES

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.


SUPERVISORS 1
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS 2-3

FOREMAN _____
CHEMIST 1
SAFETY 1
TECHS 10
OPERATORS 2

OTHERS (SPECIFY):

PROTECT MGR 1

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


600
James Lee 957891
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Tuesday 8/18/98

PRIMARY CONTRACTOR'S NAME: Oltun Corp
North Chicago, IL.
 (SITE NAME AND LOCATION)

REPORT NO. 14 CONTRACT & D.O. NO. DACLW 45-94-0005 DATE 8/17/98
 SUBCONTRACTOR(S): Metro Security

GOVERNMENT AGENCIES ON-SCENE:

USEPA
USACE Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- Continue clearing of trees from ditch.
- Set up decontamination pad.
- Sample fence contamination areas.
- Obtain quote for chipping of trees.
- Move 1 dump truck
- Continue surveying of supplies & materials
- Up date schedule
- Complete weekly reports to date.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>2</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
ENT	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>3</u>	OPERATORS	<u>2</u>

OTHERS (SPECIFY):

<u>Project Mgr</u>	<u>1</u>		

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 8/17/98

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Wednesday 8/19/98

PRIMARY CONTRACTOR'S NAME: OHM Remediation Services

Vacant Lot, North Chicago IL
(SITE NAME AND LOCATION)

DAFW 45-94-0005

REPORT NO. 17 CONTRACT & D.O. NO. D.O. 55 DATE 8/18/98

SUBCONTRACTOR(S):
- Metro Security

GOVERNMENT AGENCIES ON-SCENE:

USEPA

USACE Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- Continue clearing and grubbing of trees.
- Continue sampling of source area.
- Laid out sampling grid.
- Mobilized 1-chip truck.
- Obtained bids for chipping.
- Completed Remediation Pool.
- Tied down 2nd volume of material.
- Obtained quotes for Temp service.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS 1
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS 2

FOREMAN _____
CHEMIST _____
SAFETY 1
TECHS 1
OPERATORS 2

OTHERS (SPECIFY):

Project Mgr 1

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
Down Tackle	1				
Office Tackle	2				
Pick up Trucks	1				
VAC	1				
Rental Car	1				
Computer	2				
Printer	2				
Copy machine	1				
Car	1				
320 Excavator	1				
Backhoe	1				
Dump Truck	1				
Radios	2				
Portable Toilets	2				
Seal and Containment	1				
Trash Sealer	1				
PID	1				
Lab/O2 Meter	1				
Pressure Washer	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

- Sample Source Area 12 - Soil samples for PCB.
 - Preliminary Inspection for creek crossing.


5. ADDITIONAL COMMENTS/REMARKS:

- Continue set up & admin support.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

For 8/20/98

PRIMARY CONTRACTOR'S NAME: OHM Remediation Services
North Chicago Vernal Ponds
 (SITE NAME AND LOCATION)

REPORT NO. 18 CONTRACT & D.O. NO. DACH 45-94-0005 P.O. # 55 DATE 8/19/98 For 8/20/98
 SUBCONTRACTOR(S): - Metro Security

GOVERNMENT AGENCIES ON-SCENE:

USEPA

Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- Complete clearing and grubbing of trees
- Install Road crossing over creek
- Deliver 300 c-bags yard of soil
- Deliver 4-yds. Gravel
- Clean all debris from creek
- Install Temp Service

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS

1

ENGINEERS

0

GEOLOGIST

0

EMT

0

LABORERS

2

FOREMAN

0

CHEMIST

0

SAFETY

1

TECHS

1

OPERATORS

2

OTHERS (SPECIFY):

P.M.

1

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
Decon Trailer	1	2 months	Comptons	2	1 Day
Oil Free Tools	2				
Blow up Truck	1				
Man	1				
Rental Car	1				
Comptons	2				
Pump	2				
Camp material	1				
Box	1				
320 Eraser	1				
Bottle	1				
Pump Truck	1				
Pottery	2				
Pottery Tool	2				
Sea Land Canvas	Canvas 1				
Truck scales	1				
PIB	1				
LEL / O2 Meter	1				
Prime Water	1				
Water Truck	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):


- Inspection of Road crossing near

- General site inspection

5. ADDITIONAL COMMENTS/REMARKS:

- Continue set up of Admin support tent

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For 8/21/98

PRIMARY CONTRACTOR'S NAME: OHM/IT CORPORATION
NORTH CHICAGO ILLINOIS
 (SITE NAME AND LOCATION)

REPORT NO. 19 CONTRACT & D.O. NO. 55 DATE 8/20/98
 SUBCONTRACTOR(S):
IMPRO SECURITY SITE SECURITY
RECRU CLASS ANALYTICAL SERVICES

GOVERNMENT AGENCIES ON-SCENE:

USACE
USEPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

MOBILIZE PROJECT ACCOUNTANT
CONTINUE THE ROAD CROSSING INSTALLATION
CLEAR DEBRIS FROM DITCH LINE
RESOURCE AND PROCUREMENT
SECRETARY SERVICES
CONTACT CONTAINMENT ARCH FOR EXAMINATED SOILS
RESOURCING & PROCUREMENT
DISPOSAL OF LARGE TIMBER (RECYCLING)
HAVE ADDITIONAL PHONE LINE AND REROUTE OTHERS
CONTINUE TO COORDINATING ACTIVITIES
CONTINUE WITH COST TRACKING OUT OF THE FINANCIAL OFFICE UNTIL
THE PROJECT ACCOUNTANT ARRIVES
REMOBILIZE THE TRUCK & DRIVER WHICH DELIVERED THE LOADS
FEDERAL EXPRESS SHIPMENTS & DELIVERIES

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
EMT	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>2</u>	OPERATORS	<u>2</u>

OTHERS (SPECIFY):

<u>TRUCK DRIVER</u>	<u>1</u>	<u> </u>	<u> </u>
<u>PROT. MGR.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>PROT. ACCT</u>	<u>1</u>	<u> </u>	<u> </u>
<u>PURCHASING AGENT</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

OWN			RENTALS		
ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
EXCAVATOR	1	3 MONTH	SBO CASE BACKHOE	1	3 WEEKS
FRONT END LOADER	1		WATER TRUCK	1	3 MONTH
DUMP TRUCK	1		8X45 OFFICE	1	
PICK UP	1		12X60 OFFICE	1	
VAN	1		TRAILER STEPS	4	
DECON TRAILER	1		PARTS TOWNS	4	
EMERGENCY EYE WASH	1		GILLIAN PUMP	2	
FIRST AID STATION	2		GILLIAN CALIBRATOR	1	
LEL/O2	1		PHOTOCOPIER	1	
PID	1		H/C COOLERS	2	
MINI RAM	1		C-LAND CONTAINER	1	
RADIO	7		BLAZER RENTAL	1	
RADIO CHARGER	1		FRONT END LOADER	1	3 DAYS
LOPK CHARGER	1		PLATE COMPACTORS	2	
FAX	1				
POLY TANK 2000 GAL	1				
PRINTERS	2				
COMPUTER	2				
SMITHS LAY	1	3 MONTH			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTION ON ROAD CREEK CROSSING

5. ADDITIONAL COMMENTS/REMARKS:

CONTINUE SITE SET-UP AS NEEDED

CONTACT CARLO AND FIND OUT WHERE OUR SOFTWARE IS

SEND SBO CASE BACKHOE BACK ON MONDAY 8/24/88

CHECK PAYROLLS ON SAT & SUN

RETAIN RESUME FOR


DETERMINE
SUCR RENTAL
OR 1 MONTH

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

For Saturday 8/22/98

PRIMARY CONTRACTOR'S NAME: OSM CORPORATION
NORTH CHICAGO ILLINOIS
 (SITE NAME AND LOCATION)

REPORT NO. 20 CONTRACT & D.O. NO. 55 DATE 8/21/98
 SUBCONTRACTOR(S):
METRO SECURITY
REGA LABS
FEDERAL EXPRESS

GOVERNMENT AGENCIES ON-SCENE:
USEPA IS NOT PLANNING ON BEING HERE
USEPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

COMPLETE CREEK CLOSING EXCEPT FOR THE FINAL ROAD BAR TAPPING
COMPLETE CLEARING TIMBER FROM DITCH LINE
MOBILIZE PROJECT ACCOUNTANT TO BE PICKED UP @ THE AIRPORT
MOBILIZE A SMALL EXCAVATOR FOR EXPLORATORY DIGGING
ARRANGE FOR SHUTTLE FROM THE CITY OF NORTH CHICAGO LOCATE THE TRAFFIC
CONTROL PLUMBING
DUST CONTROL TO CONTINUE
EXPLORATORY EXCAVATION IN FRONT OF FENCE BETWEEN SIDEWALK & FENCE SOUTH SIDE
SET UP PERIMETER AIR MONITORING AND GENERATE A BAR LINE
DAMAGE 1 PLATE COMPACTOR MOBILIZE A JUMPING JACK COMPACTOR

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u>1</u>
ENGINEERS	<u>1</u>	CHEMIST	<u>1</u>
GEOLOGIST	<u>1</u>	SAFETY	<u>1</u>
EMT	<u>1</u>	TECHS	<u>1</u>
LABORERS	<u>2</u>	OPERATORS	<u>2</u>

OTHERS (SPECIFY):

<u>PROJ. MGT.</u>	<u>1</u>	<u> </u>	<u> </u>
<u>TRUCK DRIVER</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3MTHS	SRO BACKHOE	1	1 MTH
DUMP TRUCK	1		FRONTEND LOADER	1	3 MTHS
PICK UP	1		WATER TRUCK	1	
VAN	1		8X45 OFFICE TRAILER	1	
DECON TRAILER	1		12X10 OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		TRAILER STEPS	4	
FIRST AID STATION	2		PART A JOHNS	4	
LGL O2	1		C-LAND CONTAINER	1	
PTD	1		BLAZER RENTAL	1	
MINIRAM	1		H/C COOLERS	2	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		GILLIAN PUMPS	8	
LOPK CHARGER	1		GILLIAN CALIBRATOR	1	
PRINTERS	2		PLATE COMPACTOR	1	3 days
COMPUTERS	3		JUMBO JACK COMPACTOR	1	1 DAY
200 GAL. OILY TRUCK	1	3MTHS	KUBOTA EXCAVATOR	1	1 WK
250' EXTENSION CABLES	2	3MTHS	RADIO	4	3MTHS
84 DUMP TRUCK	1	3MTHS	RADIO CHARGERS	4	3MTHS
FAX MACHINE	1	3MTHS	MCE CYCLONE MONITORS	3	3MTHS
			PUMP TRUCK	1	3MTHS

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

PRELIMINARY > EXPLORATORY EXCAVATION BETWEEN THE SOUTH FENCE AND
INITIAL THE SOUTH SIDE SIDEWALK, LOOKING FOR UTILITIES


5. ADDITIONAL COMMENTS/REMARKS:

ARM MONITORING PERIMETER BASE LINE CAN BE DONE ON SUNDAY
IN PREPARATION FOR STARTING THE EXCAVATION ON MONDAY 8/24/98

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Sunday

PRIMARY CONTRACTOR'S NAME: OKM CORPORATION

NORTH CHICAGO ILLINOIS

(SITE NAME AND LOCATION)

REPORT NO. 21 CONTRACT & D.O. NO. ACW45-94-0005 DATE 8/22/98
55

SUBCONTRACTOR(S):

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

SET UP THE PERIMETER AIR MONITORING
ESTABLISH AIR MONITORING PERIMETER BASELINES
PURCHASE, PROJECT NEEDS, SUPPLIES

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u> </u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u> </u>	OPERATORS	<u> </u>

OTHERS (SPECIFY):

<u>SECURITY GUARD</u>	<u>1</u>	<u> </u>	<u> </u>
<u>PROT. AGENT</u>	<u>1</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	580 BACKHOE	1	1 MONTH
DUMP TRUCK	1		FRONTEND LOADER	1	3 MONTHS
PICK UP	1		WATER TRUCK	1	
VAN	1		FX45' OFFICE TRUCK	1	
RECOW TRAILER	1		12X100' OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		TRAILER STEPS	4	
FIRST AID STATION	2		PART A JUNK	4	
LEC O ₂	1		C-LAND CONTAINER	1	
PTD	1		GLASSER RENTAL	1	
MINI RAM	1		H/C COOLER	2	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		GILLIAN PUMPS	8	
6 PK CHARGER	1		GILLIAN CALIBRATOR	1	
PRINTERS	2		PLATE COMPACTOR	1	
COMPUTERS	3		JUMPING JACK COMPACTOR	1	↓
2,000 GAL. AIRY TANK	1	↓	KUBOTA EXCAVATOR	1	1 WK
250' EXTENSION CORDS	2	↓	RADIO	4	3 MONTHS
FAX MACHINE	1	3 MONTHS	RADIO CHARGERS	4	↓
			CYCLOPE AIR MONITORS	3	↓

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):


ESTABLISHING PERIMETER AIR QUALITY BASELINES FOR THE JOB SITE

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Monday 8/24. C

OHM CORPORATION

PRIMARY CONTRACTOR'S NAME: _____

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

SACW45-94-0005

REPORT NO. 22 CONTRACT & D.O. NO. SS DATE 8/22/98

SUBCONTRACTOR(S):

METRO SECURITY
A-1 TRAWAERT

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID RESPONSE
USEPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

COMPLETE THE CREEK CROSSING INCLUDING THE AGREEMENT OF ROAD BASE
STONE
COMPLETE CLEARING THE CREEK OF TIMBER & BUSH
COMPLETE STOCKPILING THE TIMBER & BUSH
CONDUCT A THOROUGH PROCEDURE & SAFETY INSTRUCTION FOR THE CREW
START EXCAVATING 6" OF SOILS ON THE PERIMETER OF THE FENCE LINE
BACKFILL THE EXCAVATED PERIMETER AREAS
LOCATE THE HIGH PRESSURE GAS LINE (EXPLORATORY EXCAVATING)
REMOVE THE PLATE & JUMPING TACK COMPACTORS
JUST CAPABLE TO CONTINUE
CONTINUE RESOURCING & PROCUREMENT
MOBILIZE 1 OPERATOR & 1 TRUCK DRIVER
BLIND WORK TO HAVE BEEN COMPLETED PRIOR TO MORE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u> JH	FOREMAN	_____
ENGINEERS	_____	CHEMIST	<u>1</u> PC
GEOLOGIST	_____	SAFETY	<u>1</u> TT
EMT	_____	TECHS	_____
LABORERS	<u>2</u> GD KH	OPERATORS	<u>2</u> 3 JC MH JH

OTHERS (SPECIFY):

<u>TRUCK DRIVER</u>	<u>2</u> JJ RS	_____	_____
<u>PRTE ACCT.</u>	<u>1</u> JG	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	500 BACKHOE	1	1 MONTH
ARMED TRUCK	1		FRONT END LOADER	1	3 MONTHS
PICK UP	1		WATER TRUCK	1	
VAN	1		2X4S OFFICE TRAILER	1	
HEAVY TRAILER	1		12X60 OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		TRAILER STEEL	4	
FIRST AID STATION	2		BOAT A TOWING	4	
LEL O2 METER	1		C-LAND CONTAINER	1	
PID	1		BLADES RENTAL	1	
MINI RAM	1		H/C COILER	2	
RADIO	7		PHOTO COPIER	1	
RADIO CHARGER	1		GILLIAN PUMP	3	
10PK CHARGER	1		GILLIAN CALIBRATOR	1	
PRINTERS	2		PLATE COMPARTOR	1	1 WK
COMPUTERS	3		TYPING TAP COMPARTOR	1	3 DAYS
2,000 GAL. OILY TANK	1		KUBOTA EXCAVATOR	1	1 WK
250' EXTENSION CABLE	2		RADIO	4	3 MONTHS
FAX MACHINE	1	3 MONTHS	RADIO CHARGER	4	
			WIRE CLOUT. MOUNTING	3	

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTION	CRACK MAPPING
PREPARATORY INSPECTION	PERIMETER EXCAVATING
INITIAL INSPECTION	PERIMETER EXCAVATING
POST EXCAVATION VERIFICATION	SAMPLING
AIR MONITORING	

5. ADDITIONAL COMMENTS/REMARKS:

EXPLORATORY EXCAVATING TO LOCATE THE HIGH PRESSURE GAS LINE
 OBTAIN NECESSARY ITEMS TO CONNECT THE USACE'S COMPUTER TO THE
 JOBSITE PRINTER
 FINAL WORK PLANS NEEDED & SPILL PLAN
 NO TIME WILL BE PAID FOR PERSONNEL OR EQUIPMENT,
 UNTIL EVERYONE HAS BEEN RESPIRATOR FIT TESTED

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
 BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
 CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Lee
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Tuesday

PRIMARY CONTRACTOR'S NAME: CITILIN CORPORATION

NORTH CHICAGO ILLINOIS
(SITE NAME AND LOCATION)

REPORT NO. 23 CONTRACT & D.O. NO. DACW45-94-0005 DATE 8/23/98
SUBCONTRACTOR(S): 55

MICRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USACE
USFPA

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- ① RESOLVE & PREPARE AN EXCAVATOR WITH
- ② PREPARE A TEMP. SECRETARY FOR 2 WEEKS
- ③ OBTAIN THE QUANTIFYING RESPIRATOR FIT TEST EQUIPMENT, SET IT UP AND FIT TEST ALL EMPLOYEES
- ④ OBTAIN ROAD WORKING SIGN TO WORK OUTSIDE THE FENCE
- ⑤ START EXCAVATING OUTSIDE THE FENCE, SOUTH SIDE
- ⑥ START EXCAVATING WEST SIDE OF CREEK SOUTH END WORKING TO THE NORTH
- ⑦ CONTINUE DUST CONTROL
- ⑧ CONTINUE AIR MONITORING
- ⑨ START PERSONAL AIR MONITORING
- ⑩ PROVIDE ALL PAYROLLS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>1</u> <u>JH</u>	FOREMAN	<u> </u>
ENGINEERS	<u> </u>	CHEMIST	<u>1</u> <u>PC</u>
GEOLOGIST	<u> </u>	SAFETY	<u>1</u> <u>TT</u>
EMI	<u> </u>	TECHS	<u> </u>
LABORERS	<u> </u>	OPERATORS	<u>2</u> <u>JH JC</u>

OTHERS (SPECIFY):

<u>PROJ. ACCT.</u>	<u>1</u> <u>JG</u>	<u> </u>	<u> </u>
<u>TRUCK DRIVERS</u>	<u>3</u> <u>MH JJ PS</u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>	<u> </u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 mths	BACKHOE 500	1	3 mths
DUMP TRUCK	1		CASE LOADER	1	
PICK UP	1		WATER TRUCK	1	
VAN	1		8X45 OFFICE TRAILER	1	
DECON TRAILER	1		12X60 OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		TRAILER STEPS	4	
FIRST AID STATION	2		PART A-JOINTS	4	
LELOZ METER	1		C-LAND CONTAINER	1	
PID	1		BLASER RENTAL	1	
MINI RAIN	1		H/C COOLERS	2	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		GILLIAN PUMPS	8	✓
6PK CHARGER	1		GILLIAN CALIBRATOR	1	✓
PRINTERS	2		KUBOTA EXCAVATOR	1	1 WK
COMPUTERS	3		RADIO	4	3 mths
2,000 GAL. OIL TANK	1	✓	RADIO CHARGERS	4	✓
250' EXTENSION CORD	2	✓	MICE CYCLONE MONITORS	3	✓
EAY MAGNIFE	1	3 mths	DUMP TRUCK	1	✓
			MICE CYCLONE MONITORS	1	3 mths
			GILLIAN PUMPS	3	3 mths

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

POST EXCAVATION SAMPLING, VERIFICATIONS
 AIR MONITORING PERIMETER & PERSONAL
 FOLLOW UP INSPECTION


5. ADDITIONAL COMMENTS/REMARKS:

- ① NO TIME WILL BE PAID FOR PERSONNEL OR EQUIPMENT, UNTIL EVERYONE HAS BEEN RESPIRATOR FIT TESTED
- ② FINAL WORK PLAN NEEDED
 SPILL PLAN

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Wednesday.

PRIMARY CONTRACTOR'S NAME: OHM Corporation

VACANT LOT SIZE NORTH CHICAGO
(SITE NAME AND LOCATION)

REPORT NO. 24 CONTRACT & D.O. NO. SS DATE 8/25/98
SUBCONTRACTOR(S):

JEI
METRO SECURITY
OLSON OIL

GOVERNMENT AGENCIES ON-SCENE:

INHERA
USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

START CHIPPING THE TAILBER
SUPPLY THE CHIPPING CONTRACTOR WITH TAILBER BY PUSHING IT
TO THEM
START EXCAVATING WITHIN THE FENCE STARTING AT THE SW CORNER
AND EXCAVATING TO THE NORTH
CONTINUE DUST CONTROL ACTIVITIES
CONTINUE RESOURCING ARRANGEMENT AND ADMINISTRATIVE ACTIVITIES
CONTINUE AIR MONITORING ACTIVITIES
CONTINUE SAMPLING ACTIVITIES
PHOTO DOCUMENTATION

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>JH</u>	FOREMAN	
ENGINEERS		CHEMIST	<u>PC</u>
GEOLOGIST		SAFETY	<u>TI</u>
EMT		TECHS	
LABORERS	<u>JT MH</u>	OPERATORS	<u>TC JH</u>

OTHERS (SPECIFY):

<u>TRUCK DRIVER</u>	<u>XH GD</u>		
<u>PROT. ACCT.</u>	<u>TG</u>		
<u>DISPOSAL COORD.</u>	<u>DS</u>		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3MTHS	BACKHOE S&B	1	3MTHS
ARMED TRUCK	1		CASE LOADER	1	
PICK UP	1		WATER TRUCK	1	
VAN	1		5X45 OFFICE TRAILER	1	
DECON TRAILER	1		12X60 OFFICE TRAILER	1	
EMERGENCY SUPPLY	1		TRAILER STEPS	4	
FIRST AID STATION	2		PORTA POTTIES	4	
LEL/O ₂ METER	1		C-LAND CONTAINER	1	
PID	1		BLAZER RENTAL	1	
MINI RAM	1		H/C CRACK W/BRIDGE	2	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		GILLIAN PUMPS	11	
TOPIC CHARGER	1		GILLIAN CALIBRATOR	1	
PRINTERS	2		KUBOTA EXCAVATOR	1	1WK
COMPUTERS	3		RADIO	4	3MTHS
2000 GAL. OILY TANK	1		RADIO CHARGERS	4	
25' EXTENSION CORD	2		MCE CYCLONE MONITORS	4	
FAX MACHINE	1	3MTHS	ARMED TRUCK	1	

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

INITIAL & FOLLOW UP INSPECTIONS ON THE EXCAVATION ACTIVITIES
 PREP INITIAL & FOLLOW UP INSPECTIONS ON THE CLIPPING ACTIVITIES
 AIR MONITORING PERIMETER & PERSONAL
 VERIFICATION SAMPLING ACTIVITIES


5. ADDITIONAL COMMENTS/REMARKS:

M. HARRIS DOES NOT HAVE A RESPIRATOR YET BUT IT HAS
 BEEN ORDERED ALONG WITH HIS LEAF INSERTS

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
 BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
 CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	580 BACKHOE	1	3 MONTHS
DUMP TRUCK	1		CASE LOADER	1	
PICK UP	1		WATER TRUCK	1	
VAN	1		8X45 OFFICE TRAILER	1	
DECON TRAILER	1		12X16 OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		TRAILER STAIR	4	
FIRST AID STATION	2		PART A. TONNS	4	
LEL/M. METER	1		C-1 AND CONTAINER	1	
PIH	1		BLAZER RENTAL	1	
MINI RAM	1		H/C LOADER W/FRIDGE	2	
RADIO	7		PHOTOMETER	1	
RADIO CHARGER	1		GILLIAN PUMP	11	
6 PK CHARGER	1		GILLIAN CALIBRATOR	1	
PRINTERS	2		MCE CYCLONE MONITORS	4	
COMPUTERS	3		DUMP TRUCK	1	
2,000 GAL. SOLY TANK	1		RADIO	4	
250' EXT. TARD	2		RADIO CHARGER	4	3 MONTHS
FAX MACHINE	1	3 MONTHS	ICUBOTA EXCAVATOR	1	1 WK

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

ALL MONITORING PERIMETER & PERSONNEL
 SAMPLING VERIFICATIONS POST EXCAVATION
 FOLLOW UP INSPECTIONS

5. ADDITIONAL COMMENTS/REMARKS:

ANTICIPATING THE RESPIRATOR FOR M. HASE
 RESCHEDULE THE SECURITY GUARD FOR 1900 HRS INSTEAD
 OF 1700 HOURS SINCE WE WILL BE WORKING LATER
 WORKING HOURS WILL BE 0700 TO 1930 HRS W/ 1/2 HR
 OFF FOR LUNCH

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
 BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
 CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Lbr *257381*

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For FRIDAY

PRIMARY CONTRACTOR'S NAME: OKM CORPORATION

VACANT LOT SITE NORTH CHICAGO, IL
(SITE NAME AND LOCATION)

DAW45-94-0005

REPORT NO. 26 CONTRACT & D.O. NO. 55 DATE 8/27/88

SUBCONTRACTOR(S):

MC20 SECURITY

TEI

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

CONTINUE RESOURCING PROCUREMENT & ADMINISTRATIVE ACTIVITIES
CONTINUE AIR MONITORING FOR PERSONNEL & SITE PERIMETER
CONTINUE CHIPPING TIMBER 90%
CONTINUE SUPPLYING CHIPPING INSTRUMENT w/ TIMBER
CONTINUE VERIFICATION SAMPLING AS NEEDED
CONTINUE PHOTO DOCUMENTATION
CONTINUE DUST CONTROL ACTIVITIES
CONTINUE EXCAVATING & STOCKPILING NON-HAZ SOIL ACTIVITIES
MAINTAIN STOCKPILE BERMS & COVER

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS JH
ENGINEERS _____
GEOLOGIST _____
ENT _____
LABORERS GD MK

FOREMAN _____
CHEMIST PC
SAFETY TT
TECHS _____
OPERATORS JH TC

OTHERS (SPECIFY):

TRUCK DRIVER JT KH
PROJ. ACCOUNTANT TG
PROJ. MGR. TW
DISP. COORDINATOR AS

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	500 BACKHOE	1	3 MONTHS
DUMP TRUCK	1		CASE LOADER	1	
PICK UP	1		WATER TANK	1	
VAN	1		DUMP TRUCK	1	
DECON TRAILER	1		RY 4.5 OFFICE TRAILER	1	
EMERGENCY CYCLOPH	1		12X100 OFFICE TRAILER	1	
FIXTURE STATION	2		TRAILER STEPS	4	
EL/O ₂ METER	1		PORTA JONNS	4	
PID	1		C-LAND CONTAINERS	1	
MINI RAM	1		BLAZER RENTAL	1	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		H/C COOLER W/FRIDGE	2	
LOPK CHARGER	1		GILLIAN PUMPS	11	
PRINTERS	2		GILLIAN CALIBRATOR	1	
COMPUTERS	3		MCE CYCLONE MONITOR	4	
2000 GAL. POLY TANK	1		RADIO	4	
250' EXT. COOD	2		RADIO CHARGER	4	3 MONTHS
FAX MACHINE	1	3 MONTHS	KUBOTA EXCAVATOR	1	1 WK


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTIONS EXCAVATION AND CHIPPING ACTIVITIES
 VERIFICATION SAMPLING GRID # 3
 PERIMETER AND PERSONAL AIR MONITORING


5. ADDITIONAL COMMENTS/REMARKS:

GET A LARGE BUCKET FOR THE EXCAVATOR WHICH WAS REQUESTED
 DURING THE PRECON MEETING. THE EXCAVATOR CAME WITH A
 STANDARD SIZE BUCKET 36".

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED
 BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED
 CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Saturday

PRIMARY CONTRACTOR'S NAME: PKM/IT CORPORATION

VACANT LOT SITE NORTH CHICAGO, IL
(SITE NAME AND LOCATION)

SACW45-94-0005

REPORT NO. 27 CONTRACT & D.O. NO. 55 DATE 8/29/98

SUBCONTRACTOR(S):

JEI INC.

METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- (1) CONTINUE RESOURCING & PROCUREMENT AS NEEDED
- (2) CONTINUE CHIPPING OPERATION 50%
- (3) EXCAVATE OUTSIDE THE FENCE AREA
- (4) BACKFILL THE EXCAVATED AREA OUTSIDE THE FENCE
- (5) CONTINUE POST EXCAVATION SAMPLING ACTIVITIES
- (6) CONTINUE PERIMETER AND PERMANENT AIR MONITORING
- (7) RECON THE S&D BRIDGE AND THE KUBOTA EXCAVATOR SO IT CAN BE DEMOBILIZED ON MONDAY 8/31/98

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS JH
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS KH GD

FOREMAN _____
CHEMIST PC
SAFETY TT
TECHS _____
OPERATORS JH JC

OTHERS (SPECIFY):

Prost. Accountant JG
TRUCK
TRAFFIC CONTROLLER MH
SECURITY OFFICER B

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	CASE LOADER	1	3 MONTHS
DUMP TRUCK	1		580 BACKHOE	1	1 MONTH
PICK UP	1		WATER TRUCK	1	3 MONTHS
VAN	1		DUMP TRUCK	1	
IRON TRAILER	1		8X45 OFFICE TRAILER	1	
EMERGENCY EYE WASH	1		12X60 OFFICE TRAILER	1	
FIRST AID STATION	2		TRAILER STEPS	4	
FEEL OR METER	1		PART A JOINT	4	
PED	1		CLWA CONTAINER	1	
MINI RAM	1		BLAZER RENTAL	1	
RADIO	7		PHOTO COPIER	1	
RADIO CHARGER	1		H/C COOLER w/ BRIDGE	2	
WALK CHARGER	1		GILLIAN PUMPS	11	
PRINTER	2		GILLIAN CALIBRATOR	1	
COMPUTERS	3		MCE CYCLONE MONITOR	4	
2000 GAL POLY TANK	1		RADIO	4	✓
250' EXT. CORD	2	✓	RADIO CHARGER	4	3 MONTHS
FIX MACHINE	1	✓	KUBOTA EXCAVATOR	1	1 WEEK

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTIONS EXCAVATION ACTIVITIES
 VERIFICATION SAMPLING GRID #3 OUTSIDE FENCE POST EXCAVATION
 PERIMETER & PERSONAL AIR MONITORING


5. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Sunday

PRIMARY CONTRACTOR'S NAME: CLM/IT CORPORATION

VACANT LOT SITE NORTH CHICAGO, IL
(SITE NAME AND LOCATION)

DACW45-94-0005

REPORT NO. 2B CONTRACT & D.O. NO. 55 DATE 8/29/98
SUBCONTRACTOR(S):
METRO SECURITY

GOVERNMENT AGENCIES ON-SCENE:
NONE AT THIS TIME

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

(1) ACQUIRE A DESK AND OFFICE SUPPLIES FOR THE
OFFICE ASSISTANT

(2) METRO SECURITY TO PROVIDE SITE SECURITY FOR NON
WORKING HOURS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>JH</u>	FOREMAN	_____
ENGINEERS	_____	CHEMIST	_____
GEOLOGIST	_____	SAFETY	_____
EMI	_____	TECHS	_____
LABORERS	_____	OPERATORS	_____

OTHERS (SPECIFY):

SECURITY OFFICER BP BLS

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

[illegible]

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

NONE AT THIS TIME


5. ADDITIONAL COMMENTS/REMARKS:

NON-CAMP WORK Today

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

04-377 0026 2222222222

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Monday

PRIMARY CONTRACTOR'S NAME: CHM/IT PREPARATION
VACANT LOT SITE NORTH CHICAGO, IL
 (SITE NAME AND LOCATION)

REPORT NO. 29 CONTRACT & D.O. NO. 55 DATE 8/30/98
 SUBCONTRACTOR(S):
METRO SECURITY
TEI INC.
ANDREWS

GOVERNMENT AGENCIES ON-SCENE:
USEPA REGION II
USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- (1) CONTINUE THE EXCAVATION WITHIN THE FENCED AREA
- (2) CONTINUE STOCKPILING EXCAVATED SOILS
- (3) CONTINUE CHIPPING OPERATION 60%
- (4) CONTINUE POST MONITOR ACTIVITIES
- (5) CONTINUE RESOURCING & PROCUREMENT AS NEEDED
- (6) CONTINUE POST EXCAVATION CLEANING
- (7) CONTINUE PERIMETER & PERSONAL AIR MONITORING ACTIVITIES
- (8) DEMOBILIZE THE SBO BRIDGE & THE KUBOTA EXCAVATOR
- (9) CONTINUE T&D COORDINATION
- (10) MOBILIZE THE OVERSIZE BUCKET TO REPLACE THE STOCK ONE
- (11) HAVE THE OFFICE ASSISTANT CONTINUE FILING PHOTOCOPYING AND ORGANIZATION ACTIVITIES
- (12) CONTINUE PHOTO DOCUMENTATION

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>JH</u>	FOREMAN	
ENGINEERS		CHEMIST	<u>PC</u>
GEOLOGIST		SAFETY	<u>TT</u>
ENT		TECHS	
LABORERS	<u>JT</u>	OPERATORS	<u>JC</u> <u>MM</u>

OTHERS (SPECIFY):

PROJ. ACCOUNTANT	<u>JG</u>
T&D COORDINATOR	<u>DS</u>
TRUCK DRIVERS	<u>GO</u> <u>KH</u>
SECURITY GUARD	<u>I</u>
OFFICE ASSISTANT	<u>SD</u>

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

[illegible]

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

FOLLOW UP INSPECTIONS ON THE EXCAVATION ACTIVITIES
SAMPLING VERIFICATIONS CRIB #
PERIMETER & PERSONAL AIR MONITORING

5. ADDITIONAL COMMENTS/REMARKS:

JOHNNY HESLER WILL NOT BE IN, DUE TO A DEATH IN THE FAMILY. HE PLANS ON BEING HERE ON TUESDAY MORNING.

CALLER ON THURSDAY 2/27/98 TO INFORM BERRY RENTAL THAT WE WOULD BE DONE WITH THE SPD BACKHOE & KUBOTA SATURDAY AND THAT IT CAN BE PICKED UP MONDAY MORNING AM.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

[illegible]

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Horn
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Tuesday

PRIMARY CONTRACTOR'S NAME: CHM/IT CORPORATION

VACANT LOT SITE NORTH PHICAGO, IL
(SITE NAME AND LOCATION)

REPORT NO. 30 CONTRACT & D.O. NO. DAEW45-94-0005 DATE 8/31/98
SS

SUBCONTRACTOR(S):

METRO SECURITY
ANDREWS

GOVERNMENT AGENCIES ON-SCENE:

USEPA REGION II
USACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- ① CONTINUE RESOURCING & PROCUREMENT AS NEEDED
- ② CONTINUE THE EXCAVATION ACTIVITIES
- ③ RELOCATE THE WOOD CHIPS ONTO THE WEST SIDE CLEAN GRID AREAS
- ④ RELOCATE THE TRIMMER UP FRONT IN PREPARATION TO HAVE A DRUM CHIPPER SET-UP
- ⑤ CONTINUE TO STOCKPILE THE EXCAVATED SOILS
- ⑥ CONTINUE T&D COORDINATION
- ⑦ CONTINUE AUST CONTROL ACTIVITIES
- ⑧ HAVE THE OFFICE ASSISTANT SET-UP THE FILES, PHOTOCOPY ALL OF THE REPORTS, & WORK ON FILING THE PHOTO DOCUMENTATION
- ⑨ BERM AROUND THE STOCKPILE

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS JTH
ENGINEERS _____
GEOLOGIST _____
EMT _____
LABORERS MH GD

FOREMAN _____
CHEMIST PC
SAFETY TT
TECHS _____
OPERATORS JTH JC

OTHERS (SPECIFY):

Post. ACCOUNTANT JG
T&D COORDINATOR DS
TRUCK DRIVERS JJ KH
SECURITY GUARD S I
OFFICE ASSISTANT GD

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

<u>ITEM</u>	<u>QUANTITY</u>	<u>DURATION</u>	<u>ITEM</u>	<u>QUANTITY</u>	<u>DURATION</u>
320 EXCAVATOR	1	3 MONTHS	NASSA LOADER	1	3 MONTHS
KIMPO TRUCK	1		WATER TRUCK	1	
PICK UP	1		KIMPO TRUCK	1	
VAN	1.		BX45	1	
DECON TRAILER	1		Mx60	1	
EMERGELCY EMR WASH	1		TRAILER STEPS	4	
FIRST AID STATION	2		PART TOWNS	4	
LCL O ₂ METER	1		C-CAND CONTAINER	1	
PID	1		RAPTOR RENTAL	1	
MINI RAM	1		PHOTOCOPIES	1	
RADIO	7		#1 COOLER w/EEDGE	2	
RADIO CHARGER	1		GILLIAN PUMPS	11	
O-PK CHARGER	1		GILLIAN MULCHSTER	1	
PRINTERS	2		HIRE CYCLOPE MONITOR	4	
COMPUTERS	3		RADIO	4	
2000 GAL. POLY TANK	1		RADIO CHARGERS	4	
250' EXT. CORD	2				
FAX MACHINE	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

Perimeter & Personal Air Monitoring
Verification Sampling as needed Grid #5 Post Excavation
Follow up Inspections Excavation Activities


5. ADDITIONAL COMMENTS/REMARKS:

SWITCH BUCKET ON EXCAVATOR TO THE LARGER BUCKET

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

CX-SCC 0026 880825Z JUL 77

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Wednesday

PRIMARY CONTRACTOR'S NAME: CHM/IT CORPORATION
VACANT LOT SITE NORTH CHICAGO, IL
 (SITE NAME AND LOCATION)

REPORT NO. 31 CONTRACT & D.O. NO. SS DATE 9/1/98
 SUBCONTRACTOR(S):
METRO SECURITY GREAT LAKES LAB
CHAMBERS EXCAVATING UEC LAB
JEI INC. ANDREWS

GOVERNMENT AGENCIES ON-SCENE:

USERR REGION IV
SPACE RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- (1) MOBILIZE IN A DAZER AND START BACKFILLING WEST SIDE OF CREEK
- (2) TRUCK IN COMPACTABLE FILL FOR BACKFILLING AS MUCH AS ADVISABLE
- (3) CONTINUE EXCAVATION ACTIVITIES NON-HAZ SOILS
- (4) CONTINUE STOCKPILING EXCAVATED SOILS
- (5) SET-UP SCALES AND INSURE THEY WORK PROPERLY
- (6) BRING IN A TUB GRINDER AND CHIP UP THE LAST OF THE TIMBER
- (7) CONTINUE RESOURCING & PROCUREMENT
- (8) CONTINUE PHOTO DOCUMENTATION FRAME 0 →
- (9) CONTINUE SAMPLING AS NEEDED WHICH INCLUDES THE DECON WATER FOR ACS
- (10) CONTINUE PERIMETER & PERSONAL AIR MONITORING
- (11) CONTINUE ANALYTICAL ANALYSIS AS NEEDED

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>JH</u>	FOREMAN	
ENGINEERS		CHEMIST	<u>PC</u>
GEOLOGIST		SAFETY	<u>TT</u>
EMT		TECHS	
LABORERS	<u>DG</u>	OPERATORS	<u>JC JH JJ</u>

OTHERS (SPECIFY):

PROJ. ACCOUNTANT JG
T&D COORDINATOR DS
TRUCK DRIVERS KH WH
SECURITY GUARD I
OFFICE ASSISTANT ED

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED:

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3mths	DOZER	1	2 mths
PUMP TRUCK	1		CASE LOADER	1	3mths
PICK UP	1		WATER TRUCK	1	
VAN	1		DUMP TRUCK	1	
DECON TRUCK	1		8x45 OFFICE TRAILER	1	
EMERGENCY SUPPLY	1		12x60 OFFICE TRAILER	1	
FIRST AID STATION	2		TRAILER STEPS	4	
1500.0. WREN	1		PORTA JOHN	4	
PFD	1		C-LAND CAPTAINS	1	
MILKMAN	1		BLAZER	1	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		H/C COOLER w/ Fridge	2	
PRINTER	2		GILLIAN RAMP	11	
COMPUTER	3		GILLIAN CALIBRATOR	1	
2000 GAL. POLY TANK	1		MCE CYCLONE MONITOR	4	
250' EXT. COIL	2		RADIO	4	
FAX MACHINE	1		RADIO CHARGERS	4	
TEPK CHARGER	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

PERIMETER & PERSONAL AIR MONITORING

VERIFICATION SAME AS NEEDS


FOLLOW UP INSPECTIONS OF THE BAKING ACTIVITIES & EXPANDED ACTIVITIES
SEPARATELY & INITIAL INSPECTIONS OF BAKING ALSO

5. ADDITIONAL COMMENTS/REMARKS:

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

34-57762 SUBS REFERENCE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For THURSDAY

PRIMARY CONTRACTOR'S NAME: CHM/IT CORPORATION

VACANT LOT SITE NORTH CHICAGO, IL
(SITE NAME AND LOCATION)

DRAWINGS - 94-C005.

REPORT NO. 32 CONTRACT & D.O. NO. 55 DATE 9/2/88

SUBCONTRACTOR(S):

<u>METRO SECURITY CO.</u>	<u>OLSON OIL CO.</u>
<u>TEI INC</u>	<u>UEC LABS</u>
<u>GREAT LAKES LAB</u>	<u>ANDREWS</u>

GOVERNMENT AGENCIES ON-SCENE:

USEPA REGION IV
USACE - RAPID RESPONSE

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

- (1) CONTINUE EXCAVATION ACTIVITIES NON-HAZ SOILS
- (2) CONTINUE STOCKPILING THE EXCAVATED NON-HAZ SOILS
- (3) COMPLETE THE BACKFILLING AS MUCH AS WE CAN WITH SUPPORT OF THE ANALYTICAL
- (4) OBTAIN SAMPLES OUTSIDE FENCE LINE WEST SIDE OF PROPERTY

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS	<u>JH</u>	FOREMAN	
ENGINEERS		CHEMIST	<u>PC</u>
GEOLOGIST		SAFETY	<u>TT</u>
EMI		TECHS	
LABORERS	<u>JT</u>	OPERATORS	<u>DG</u>

OTHERS (SPECIFY):

<u>PROJ. MGR.</u>	<u>TW</u>	<u>OFFICE ASSISTANT</u>	<u>SD</u>
<u>PROJ. ACCOUNTANT</u>	<u>JTG</u>		
<u>T&D COORDINATOR</u>	<u>DS</u>		
<u>TRUCK DRIVERS</u>	<u>KH MH</u>		
<u>SECURITY GUARD</u>	<u>TSB</u>		

11

ITEM	QUANTITY	DURATION	ITEM	QUANTITY	DURATION
320 EXCAVATOR	1	3 MONTHS	DOZER	1	1 WEEK
HUMP TRUCK	1		CARB LOADER	1	3 MONTHS
PICK UP	1		WATER TRUCK	1	
VAN	1		DUMP TRUCK	1	
DECON TRAILER	1		8x45 NEED TRAILER	1	
EMERGENCY EYE UNIT	1		12x100 OFFICE TRAILER	1	
FIRST AID STATION	2		TRAILER STAP	4	
CEL OF METER	1		PART A JOKER	4	
PEN	1		C-LAND CONTAINER	1	
MINIRAM	1		BLAZER	1	
RADIO	7		PHOTOCOPIER	1	
RADIO CHARGER	1		H/C COOLER w/ Fridge	2	
LAP CHARGER	1		GILLIAN PUMPS	11	
PRINTERS	2		GILLIAN CALIBRATOR	1	
COMPUTERS	3		MCE CYCLONE MINISTERS	4	
2,000 GAL. POLY TANK	1		RADIO	4	
250' EXT. COIL	2		RADIO CHARGER	4	
FAX MACHINE	1				

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION):

PERIMETER & PERSONAL AIR MONITORING

VERIFICATION SAMPLING AS NEEDED BEIDS 6 AND 7

Follow up inspections of the Backfilling & Excavation

5. ADDITIONAL COMMENTS/REMARKS:

WNE AT THIS TIME

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

04-577 0025 000000000000

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James Lee
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

James Lee
CONTRACTOR'S REPRESENTATIVE

[illegible]

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER For Friday

PRIMARY CONTRACTOR'S NAME: Olden/IT Corporation

WANT LOT SITE

(SITE NAME AND LOCATION)

DACW45-84-0005

REPORT NO. 33 CONTRACT & D.O. NO. 55 DATE 9/3/88

SUBCONTRACTOR(S):

METRO SECURITY

BREAT LANCE

FEI INC

UEC LABS

GOVERNMENT AGENCIES ON-SCENE:

USACE RAPID RESPONSE

USEPA REGION IV

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF THE PERCENTAGE TO BE COMPLETED:

(1) DEMONSTRATE CREW FOR THE HOLIDAY WEEK END

(2) CONTINUE THE CHIPPING OPERATION

(3) CONTINUE DUST CONTROL

(4) MAINTAIN THE OFFICE PLANT & CONTINUE OFFICE FILING ORGANIZATION

(5) DEMONSTRATE THE DOZER AND THE DUMP TRUCK

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE.

SUPERVISORS

JH

FOREMAN

ENGINEERS

CHEMIST

GEOLOGIST

SAFETY

EMT

TECHS

LABORERS

KH MTH

OPERATORS

JH JC

OTHERS (SPECIFY):

OFFICE ASSISTANT

SD

PROJ. ACCOUNTANT

STG

SECURITY GUARD

#1

TRUCK DRIVER

JT

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

James L. H.
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 9/5/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 34
DATE: September 4, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Metro Security is providing 24 hour site security until the crew returns from the Holiday week-end.
No on-site work at this time due to the Holiday week-end.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
2K, Polytank	1	2 mths	Gillian Pump	11	2 mths
HD Ext. Cords	2	2 mths	Calibrator	1	2 mths
Pumps	2	2 mths	MCE Cyclone	4	2 mths
			Pr. Washer	1	2 mths


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
The crew is scheduled to remobilize on Tuesday the 8th of September.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 9/6/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 35
DATE: September 5, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Metro Security is providing 24 hour site security until the crew returns from the Holiday week-end.
No on-site work at this time due to the Holiday week-end.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
2K, Polytank	1	2 mths	Gillian Pump	11	2 mths
HD Ext. Cords	2	2 mths	Calibrator	1	2 mths
Pumps	2	2 mths	MCE Cyclone	4	2 mths
			Pr. Washer	1	2 mths

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
The crew is scheduled to remobilize on Tuesday the 8th of September.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 9/7/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 36
DATE: September 6, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis services
Great Lakes Labs	Soil Analysis services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Provide 24 hour site security until Tuesday 0600 hours the 8th of September.

Mobilize the Project accountant and the Supervisor.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
2K, Polytank	1	2 mths	Gillian Pump	11	2 mths
HD Ext. Cords	2	2 mths	Calibrator	1	2 mths
Pumps	2	2 mths	MCE Cyclone	4	2 mths
			Pr. Washer	1	2 mths

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.


5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 9/8/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 37

DATE: September 7, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE

US Environmental Protection Agency

US Army Corp of Engineers, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Remobilize the crew from the Holiday week-end.

Resourcing and procurement activities to continue

Scheduling and cost tracking activities to continue

Continue with project Health and Safety activities.

Complete the chipping operations with the use of the Tub Grinder before the crew returns.

Relocate all of the wood chips, which were generated by the Tub Grinder utilized on Friday, to the west side of the property.

Continue with the Excavating activities, excavating the area west of the creek which did not meet the clean up guidelines and which was not excavated to the 2' depth.

Continue with stockpiling the excavated soils and covering them with plastic.

Continue with personal and perimeter air monitoring.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Provide an accurate forward look as discussed on 9/3/98 during a conference call.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GD KH	OPERATORS	JH JC
TRUCK DRIVERS	JJ MH	SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂ .	1	2 mths	Photocopier	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	2	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Follow up Inspection of the Excavation activities.
Post excavation verification sampling.
Perimeter and personal air monitoring activities.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

LEO 457391
James L. LEO
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 9/9/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 38
DATE: September 8, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Berkeley Trucking	Waste Transporter
BFI, Zion Landfill	Disposal Facility
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE
US Environmental Protection Agency
US Army Corp of Engineers, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Resourcing and procurement activities to continue
Scheduling and cost tracking activities to continue
Meet with the transporter and the landfill contacts to discuss the procedures, requirements, paperwork, and the site health and safety issues.
Obtain a powered auger to help obtain a number of samples to help delineate the PCB area.
Continue with project Health and Safety activities.
Spread out the wood chips, making a roadway for the trucks to be utilized for transporting the Non-haz soils to the approved landfill.
Continue with the Excavating activities, excavating the area west of the creek which did not meet the clean up guidelines and which was not excavated to the 2' depth.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with stockpiling the excavated soils and covering them with plastic.

Continue with personal and perimeter air monitoring.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Provide an accurate forward look as discussed on 9/3/98 during a conference call.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GD KH	OPERATORS	JH JC
TRUCK DRIVERS	JJ MH	SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	2	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Preparatory Inspection with the transporter and the disposal facility representatives.
Follow up Inspection of the Excavation activities.
Post excavation verification sampling.
Perimeter and personal air monitoring activities.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY

MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 9/10/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 39
DATE: September 9, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Berkeley Trucking	Waste Transporter
BFI, Zion Landfill	Disposal Facility
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Blue Boy	Servicing the site portable toilets

GOVERNMENT AGENCIES ON-SCENE
US Environmental Protection Agency
US Army Corp of Engineers, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Resourcing and procurement activities
Scheduling and cost tracking
Continue with project Health and Safety activities.
Start the Bench Scale study for stabilization of the Haz Material on site.
Mobilize another person, foreman qualification, to assist with site activities.
Start Transportation and Disposal activities of the Non-Haz soils.
Orientate the truck drivers to the site activities and the site Health and Safety Plan.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Install the Jersey Barriers around the bridged creek area.

Continue with the Excavating activities, area 2x, and stockpiling the excavated soils.

Continue with personal and perimeter air monitoring.

Re-establish the exclusion zone fencing as needed.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Provide an accurate forward look as discussed on 9/3/98 during a conference call.

Return the auger used to obtain the PCB samples on 9/9/98.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	J Jennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GD KH	OPERATORS	JH JC
TRUCK DRIVERS	JJ MH	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	2	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Initial Inspection of the Transportation and Disposal activity.
Follow up Inspection of the Excavation activities.
Post excavation verification sampling.
Perimeter and personal air monitoring activities.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE


CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 9/11/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 40
DATE: September 10, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE
US Environmental Protection Agency
US Army Corp of Engineers, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Demobilize the job site crew and any equipment that would save the government money until all of the Transportation and Disposal arrangements are finalized.
Resourcing and procurement activities will continue at no charge to the government.
Continue analytical analysis on the samples taken.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding.
Provide an accurate forward look as discussed on 9/3/98 during a conference call.
Return the auger used to obtain the PCB samples on 9/9 and 9/10/98.
Continue the site security as needed until the project starts up again.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)(Workers being demobed)**

SUPERVISORS	JH**	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	J Jennings**
ENGINEERS		CHEMIST	PC**
GEOLOGISTS		H & S OFFICER	TT**
EMT		TECHNICIANS	
LABORERS**	GD** KH**	OPERATORS	JH**JC**
TRUCK DRIVERS	JJ** MH	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	2	2 mths	Calibrator	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths	1 Man Auger	1	2 days


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
OHM was directed to demobilize the semi-local workers and give the non-local workers a choice of either staying at the hotel or traveling home until the project starts up again, providing staying at the hotel would be cheaper. One individual elected to stay instead of demobing until work resumes. (J. Gaietto)

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 1957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 9/12/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 41**CONTRACT NO.:** DACW45-94-0005**DATE:** September 11, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE

None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Resourcing and procurement activities to continue at no charge to the government.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Provide an accurate forward look as discussed on 9/3/98 during a conference call.

Continue the site security as needed until the project starts up again.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP BS
T & D COORD.		TECH DEPT.	


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Pumps	2	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION) None at this time.
--

5. ADDITIONAL COMMENTS/REMARKS OHM was directed to demobilize the semi-local workers and give the non-local workers a choice of either staying at the hotel or traveling home until the project starts up again. One individual elected to stay on site vs demobing until work resumes. (J. Gaietto)
--

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 957391
 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 9/13/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 42
DATE: September 12, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue analytical analysis on the samples taken.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding and any bids received.
Provide an accurate forward look as discussed on 9/3/98 during a conference call.
Continue the site security as needed until the project starts up again.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP BS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.

5. ADDITIONAL COMMENTS/REMARKS

OHM was directed to demobilize the semi-local workers and give the non-local workers a choice of either staying at the hotel or traveling home, if staying at the hotel would be cheaper, until the project starts up again. One individuals elected to stay on site vs demobing until work resumes. (J. Gaietto)

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 957391

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 9/14/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 43
DATE: September 13, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue resourcing, procurement, and cost tracking as needed.
Remobilize the crew for work on Tuesday AM, the 15th of September.
Hold a preparatory meeting with the contracted Transporter, which will include covering the contract in depth.
Continue analytical analysis on the samples taken.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding.
Provide an accurate forward look as discussed on 9/3/98 during a conference call.
Continue the site security as needed until the project starts up again.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKH
LABORERS		OPERATORS	JHester JC
TRUCK DRIVERS	JJVM	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
All of the Transportation and Disposal details, have been worked out.
The client will not pay for any time until transportation and disposal activities resume on Tuesday the 15th of September.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 9/15/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 44

DATE: September 14, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
MTR Inc.	Obtaining a sample for a benchscale study

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue resourcing, procurement, and cost tracking as needed.

Mobilize another operator and orientate him to the project.

Orientate the truck drivers to the job site requirements prior starting the transportation and disposal activities.

Start the transportation and disposal activities.

Continue with the excavating activities, completing the Non-Haz soil removal in the front area that can be reached at this time.

Have the site Chemist take samples of the area recently excavated and personally take them to Great Lakes Lab to analyze immediately. In addition, have him check on the PCB results.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Have the chemist support the RMT Inc. crew with obtaining their samples for the benchscale study.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, weekly summaries, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Provide an accurate forward look as discussed on 9/3/98 during a conference call.

Continue the site security as needed until the project starts up again.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDJJKH
LABORERS		OPERATORS	JHester JC
TRUCK DRIVERS	MHVM	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths	Dosimeter	1	1wk


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
I-Intial inspection of the transportation and disposal activities.
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Planned number of trucks will be four (4) on the first day of T & D, from which we can schedule more from there as we get everybody familiar with the process. We hope to send 20 to 25 loads out the first day.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

<p>8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):</p>

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 9/16/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 45

CONTRACT NO.: DACW45-94-0005

DATE: September 15, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
RMT Inc.	Performing a benchscale study on the Haz soils.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue resourcing, procurement, and cost tracking as needed.

Place additional wood chips in the spots where the mud is starting to come through our wood chip roadway.

Orientate the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, bumping the number of trucks up to seven.

Continue with the excavating activities, completing the Non-Haz soils on the west side of the creek.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with post excavation sampling activities.
Continue analytical analysis on the samples taken.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding.
Continue the site security.
Demobilize the truck scales.
Mobilize a back-up pressure washer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKH
LABORERS		OPERATORS	JHester JCVM
TRUCK DRIVERS	JJ	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	1	2 mths
Pumps	2	2 mths	Dosimeter	1	1wk


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
I-Intial inspection of the transportation and disposal activities.
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Planned number of trucks will be seven (7) on the second day of T & D. Additional trucks are scheduled for Thursday, ten (10) for now.
If the photocopier causes problems 1 more time, obtain a replacement <u>immediately</u> .
Contact the trailer rental company and inform them they have not performed their responsibility yet until the trailer has been leveled. When will they come out to complete their work per the contract.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 9/17/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 46

CONTRACT NO.: DACW45-94-0005

DATE: September 16, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
RMT Inc.	Performing a benchscale study on the Haz soils.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue resourcing, procurement, and cost tracking as needed.

Obtain an extra bucket for the front end loader A.S.A.P..

Orientate the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, bumping the number of trucks up to ten.

Continue with the excavating activities.

Continue with post excavation sampling activities.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue analytical analysis on the samples taken.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding.
Continue the site security.
Have diesel fuel delivered and fuel up all of the equipment and the pick up saddle tank.
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKHVM
LABORERS		OPERATORS	JHester JC
TRUCK DRIVERS	JJ	SECURITY GUARD	JM
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			Load'r bckt	1	2 wks


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Planned number of trucks will be ten (10) on the third day of T & D.
Track the visqueening and tarping activities separately from the transportation and disposal.
Reconcile the sample analysis costs and the trucking demurge costs.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

<p>8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):</p>

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 9/18/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 47

CONTRACT NO.: DACW45-94-0005

DATE: September 17, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
RMT Inc.	Performing a benchscale study on the Haz soils.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue resourcing, procurement, and cost tracking as needed.

Obtain a backhoe to assist with operations.

Orientate the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, bumping the number of trucks up to seven (7).

Continue with the excavating activities and post excavation sampling.

Continue analytical analysis on the samples taken.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Continue the site security.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Have Hertz send a mechanic up to look the water truck over and give us a status up date.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKHVM
LABORERS		OPERATORS	JHester JC
TRUCK DRIVERS	JJ	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			Load'r bckt	1	2 wks

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Planned number of trucks will be ten (10) on the third day of T & D.
Track the visqueening and tarping activities separately from the transportation and disposal.
Reconcile the sample analysis costs and the trucking demurge costs.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY

MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

<p>8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):</p>

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 9/19/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 48
DATE: September 18, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
RMT Inc.	Performing a benchscale study on the Haz soils.

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue resourcing, procurement, and cost tracking as needed.

Orientate the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, bumping the number of trucks up to seven (7).

Continue with the excavating activities outside the fence, starting with the north west corner of the property, and post excavation sampling.

Continue analytical analysis on the samples taken.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide the RFQ for seeding.

Continue the site security.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Have the damaged water truck removed form the site.

Mobilize the mini excavator to continue with the exterior fence removal of Non-Haz soils.

Install a safety fence along the side walk in front of the chain link fence to protect the public from getting to close to our work.

Have the security guard keep a watch on this area to keep people away until the fence is up.

Provide traffic controls around our excavation area outside the fence during our activities.

Obtain 4 to 10" stone and fill in the eroded spot along the west side fence line, north end.

Install visqueen and backfill all excavated areas outside the fence line before the end of the day.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKH
LABORERS		OPERATORS	JHester JC
TRUCK DRIVERS	JJ	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			MiniXcavat'r	1	1day
			580 Backhoe	1	1wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Track the visqueening and tarping activities separately from the transportation and disposal.
Working hours will only be 8 hours, 0600 to 1430 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

<p>8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):</p>

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 9/20/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 49**CONTRACT NO.:** DACW45-94-0005**DATE:** September 19, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with the site security.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BPBS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			MiniXcavat'r	1	1day
			580 Backhoe	1	1wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS

Note: the miniXcavator is to be demobilized on Monday, no additional charges other than for one day.

No on-site activities other than site security all day today.

Activities for Monday have been determined and approved on Saturday the 19th of September.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 9/21/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 50

DATE: September 20, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue resourcing, procurement, and cost tracking as needed.

Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, running seven trucks or more.

Continue with the excavating activities, Haz soils, then following up with the verification sampling.

Continue analytical analysis on the samples taken.

Secure a dozer for backfilling grids 10 and 11. West side of the creek and south end of the site, adjacent to the support area.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Obtain compactable backfill and start backfilling grids 10 and 11, the area adjacent to the support zone.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Provide the RFQ for seeding.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Demobilize the mini excavator.

Have the security guard keep a watch on this area to keep people away until the fence is up.

Provide traffic controls for the backfilling activities.

Continue the site security, having the guards keep a watch on the area just west of the support zone, keeping the public away from the fence line.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKH
LABORERS		OPERATORS	JHester JCVM
TRUCK DRIVERS	JJ	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
			MiniXcavat'r	1	1 day
			580 Backhoe	1	1 wk


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Obtain site liquids for the crew, other than water.
Provide an employee room list with the appropriate Hotel phone numbers.


5. ADDITIONAL COMMENTS/REMARKS

If the fuel tank and containment vessel is not removed by the end of the day today, contract a hauler to return these items back to Olson Inc. and send the bill to them.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 9/22/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 51

CONTRACT NO.: DACW45-94-0005

DATE: September 21, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue resourcing, procurement, and cost tracking as needed.

Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, running seven trucks or more.

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Continue with the excavating activities, working on the Non-Haz soils up underneath the south fence line and the Haz soils from grid #14.

Continue with post excavation, verification sampling.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.	
Continue analytical analysis on the samples taken.	
Continue with perimeter and personal air monitoring activities.	
Secure a dozer for backfilling grids 10 and 11. West side of the creek and south end of the site, adjacent to the support area.	
Obtain compactable backfill and start backfilling grids 10 and 11, the area adjacent to the support zone.	
Keep the roadways clean, free from dirt or debris from out job site.	
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.	
Provide the RFQ for seeding.	
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.	
Demobilize the mini excavator and resource an excavator with a long stick boom.	
Have the security guard keep a watch on this area to keep people away until the fence is up.	
Provide traffic controls for the backfilling activities.	
Continue the site security, having the guards keep a watch on the area just west of the support zone, keeping the public away from the fence line.	
Rent a video camera for documentation.	
Mobilize a replacement for the employee being demobilized.	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	GDMHKHGH
LABORERS		OPERATORS	JHester JCVM
TRUCK DRIVERS	JJ	SECURITY GUARD	BS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T & D COORD.	JJennings	TECH DEPT.	
--------------	-----------	------------	--

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			MiniXcavat'r	1	1day
			580 Backhoe	1	1wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspections of the excavation activities.

F-Follow up inspection of the transportation and disposal activities.

F-Follow up inspection of the backfilling operations.

5. ADDITIONAL COMMENTS/REMARKS

Obtain site liquids for the crew, other than water.

Provide an employee room list with the appropriate Hotel phone numbers.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 9/23/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 52
DATE: September 22, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue resourcing, procurement, and cost tracking as needed.
Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.
Continue with the transportation and disposal activities, running seven trucks or more.
Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.
Continue with backfilling activities, especially along the south fence line, just as soon as we receive the proper analytical results.
Continue analytical analysis on the samples taken.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.			
Orientate the replacement laborer to the site Health and Safety Plan and site operations.			
Reset the concrete Jersey Barrier that has slipped out of place.			
Pick up all of the Rip Rap stone, and stockpile it all in one place.			
Keep the roadways clean, free from dirt or debris from out job site.			
Post signs as needed by the site Health and Safety officer.			
Remove debris from the creek and place onto the creek bank.			
Clean up the office trailer, crew trailer, decon trailer, storage container, and the project.			
Mark out the PCB area and fence it off from access.			
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.			
Provide the RFQ for seeding.			
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.			
Resource an excavator with a long stick boom.			
Have the security guard keep a watch on this area to keep people away until the fence is up.			
Provide traffic controls for the backfilling activities.			
Continue the site security, having the guards keep a watch on the area just west of the support zone, keeping the public away from the fence line.			
Conference meeting with RMT to review their proposal for on site treatment of the Haz soils.			

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GDKHGHJJ	OPERATORS	JHester JCVM

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
TRUCK DRIVERS		SECURITY GUARD	BSBP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			MiniXcavat'r	1	1day
			580 Backhoe	1	1wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspections of the excavation activities.


F-Follow up inspection of the transportation and disposal activities.

F-Follow up inspection of the backfilling operations.

5. ADDITIONAL COMMENTS/REMARKS


None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 9/24/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 53

DATE: September 23, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue resourcing, procurement, and cost tracking as needed.

Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, running seven trucks or more.

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Start excavating the Haz soils and stockpiling again.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.	
Complete the backfilling as needed then start stockpiling backfill for future use.	
Continue analytical analysis on the samples taken.	
Keep the roadways clean, free from dirt or debris from out job site.	
Continue to post signs as needed by the site Health and Safety officer.	
Remove debris from the creek and place onto the creek bank.	
Keep the office trailer, crew trailer, decon trailer, storage container, and the project.	
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.	
Provide the RFQ for seeding.	
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.	
Resource an excavator with a long stick boom.	
Have the security guard keep a watch on this area to keep people away until the fence is up.	
Provide traffic controls for the backfilling activities.	
Continue the site security, having the guards keep a watch on the area just west of the support zone, keeping the public away from the fence line.	
Make sure all of the stumps removed and stockpiled are loaded out with the Non-Haz soils by the end of the day.	
Install safety fence up along the creek, re-establishing the exclusion zone.	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	JJennings
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GDKHGHJJ	OPERATORS	JHester JCVM

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			580 Backhoe	1	1 mth

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspections of the excavation activities.


F-Follow up inspection of the transportation and disposal activities.

F-Follow up inspection of the backfilling operations.

5. ADDITIONAL COMMENTS/REMARKS

EMCO Chemical has been notified of a release into the creek. They have contacted a spill response crew to vacuum out the creek. Todd Teets will remain on site to assist with their entry to our site.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 100 R57391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 9/25/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 54

DATE: September 24, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Olson Inc.	Diesel Fuel supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with project cost tracking.

Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, running seven trucks or more.

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Continue to excavate the Haz soils from Grid #13 and stockpile.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue analytical analysis on the samples taken.
Keep the roadways clean, free from dirt or debris from out job site.
Continue to post signs as needed by the site Health and Safety officer.
Remove debris from the creek and place onto the creek bank.
Keep the office trailer, crew trailer, decon trailer, storage container, and the project.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.
Provide the RFQ for seeding.
Procurement of Jack Gray Trucking.
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.
Resource an excavator with a long stick boom.
Procurement of RMT.
Continue with the site security.
Install safety fence up along the creek, re-establishing the exclusion zone.
Provide listing of all government property.
Obtain the proper DOT road closure signs and approvals to close a section of Commonwealth Ave. on Saturday.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GDBMGHJJ	OPERATORS	JHester JCVM
TRUCK DRIVERS		SECURITY GUARD	BP

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T & D COORD.	JJennings	TECH DEPT.	
--------------	-----------	------------	--

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
			580 Backhoe	1	1 mth
			Dozer	1	1 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)


F-Follow up inspections of the excavation activities.

F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 9/26/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 55
DATE: September 25, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with project cost tracking.

Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.

Continue with the transportation and disposal activities, running seven trucks or more.

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Revisit excavating outside of the fence line, west side, Non-Haz soils.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.

Take post excavation samples as needed.

Place plastic down then backfill the excavated areas, making sure we leave no open holes.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Decon equipment as needed.

Continue analytical analysis on the samples taken.

Keep the roadways clean, free from dirt or debris from out job site.

Set up the signs to close the road, Commonwealth Ave., down.

Keep the office trailer, crew trailer, decon trailer, storage container, and the project. -?

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Continue with the site security.

Install safety fence up along the creek, re-establishing the exclusion zone.

Provide listing of all government property.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	BM/GD/JJ	OPERATORS	JHester/JC
TRUCK DRIVERS	GH/VM	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths


3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
			580 Backhoe	1	1 mth
			Dozer	1	1 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be 10 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY


THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):


ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 9/27/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 56
DATE: September 26, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with the site security.
Continue with analytical analysis.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BPBS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T & D COORD.		TECH DEPT.	
--------------	--	------------	--

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
			580 Backhoe	1	1 mth
			Dozer	1	1 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.

5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 100 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 9/28/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 57
DATE: September 27, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Fence Masters	Fencing Contractor

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with project cost tracking.
Resource the following items to check on availability and costs; a long stick excavator, seeding contractors, erosion control blankets, swamp pads, rubber tired cranes, and another 320 excavator.
Continue orientating the new truck drivers to the job site requirements prior to them being worked into the transportation and disposal activities.
Continue with the transportation and disposal activities, running seven trucks or more.
Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with excavating and stockpiling the Haz soils, Grid #15 and #16, as possible, working around the loading activities.
Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.
Take post excavation samples as needed.
Decon equipment as needed.
Continue analytical analysis on the samples taken.
Keep the roadways clean, free from dirt or debris that may have been tracked out onto the road from our operations.
Keep the office trailer, crew trailer, decon trailer, storage container, in addition to the site clean and organized.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily QAQCs, off-site hour requests, and site spill plan.
Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.
Continue with the site security.
Keep a listing of all items purchased for the project that is considered government property.
Reinstall 90' of chain and link fencing, that is along the front of the support area, paralleling Martin Luther King Jr. Drive.
Backfill and compact, the area where the fence is to be reinstalled, so the fence can be properly set.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/GD/JJ	OPERATORS	JHester/JC

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
TRUCK DRIVERS	GH/VM	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
			580 Backhoe	1	1 mth
			Dozer	1	1 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)


F-Follow up inspections of the excavation activities.

F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS

Working hours will be 10 hours.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 9/29/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 58
DATE: September 28, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Olson Oil Co.	Diesel supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with project cost tracking.
Resource the following items to check on availability and costs; a long stick excavator, seeding contractors, erosion control blankets, swamp pads, rubber tired cranes, and another 320 excavator*. *(For cost comparisons)
Complete the transportation and disposal activities, for the Non-Haz soils.
Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.
Continue with excavating and stockpiling the Haz soils, working around the loading activities, at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Excavation of the PCB area and stockpiling the PCB contaminated soils, all within the PCB demarkated zone will be started.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.

Take post excavation samples as needed, and complete the creek slope precharacterization sampling.

Break up the concrete and stockpile it so it can be loaded out 9/30/98, for recycling.

Decon equipment as needed.

Continue analytical analysis on the samples taken.

Keep the roadways clean, free from dirt or debris from the job site's activities.

Keep the office trailer, crew trailer, decon trailer, storage container, and the job site clean and organized.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, final work plan, and site spill plan.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Continue with the site security.

Provide listing of all government property.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**


SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/GD/JJ	OPERATORS	JHester/JC
TRUCK DRIVERS	GH/VM	SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	580 Backhoe	1	1 mth
			Dozer	1	2 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be 10 hours.
We will be allowed to use the Fansteel's fire hydrant as long as we start calculating gallon useage, until further notice, by Fansteel.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CTED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

e

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 9/30/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 59

CONTRACT NO.: DACW45-94-0005

DATE: September 29, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Rocks Ann Trucking	Non-Haz soil transporter
BFI, Zion Landfill	Disposal facility for the Non-Haz soils
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with project cost tracking.

Resource the following items to check on availability and costs; seeding contractors, erosion control blankets, swamp pads, rubber tired cranes, and another 320 excavator*. *(For cost comparisons)

Mobilize a field foreman then orientate him to the site Health and Safety Plan and the project activities.

Complete the transportation and disposal activities, for the Non-Haz soils.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Continue with excavating and stockpiling the Haz soils, working around the loading activities, at this time.

Excavation of the PCB area and stockpiling the PCB contaminated soils, all within the PCB demarkated zone will be started. Starting out with removing 2' for the first excavation pass.

Any time equipment needs to exit the PCB area it will need to be pressure washed off before exiting into the Haz soil area.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.

Take post excavation samples as needed, and complete the creek slope precharacterization sampling.

Load out the stockpiled concrete for recycling.

Start backfilling the available grids, which should be grid numbers 12, 13, 14, and possibly 15.

Coordinate the trucks delivering bacfill.

Decon equipment as needed.

Continue analytical analysis on the samples taken.

Keep the roadways clean, free from dirt or debris from the job site's activities.

Keep the office trailer, crew trailer, decon trailer, storage container, and the job site clean and organized.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, ~~final work plan~~, and site spill plan.

Insure accurate records are being kept with the trucking times, arrival, visqueening, loading, tarping, departure, and the time the truck was suppose to show up.

Continue with the site security.

Continue to provide ~~an office~~ an office assistant.

Provide listing of all government property.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	Tw ^{gtd}
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ	OPERATORS	JHester/JC/VM
TRUCK DRIVERS	GH/GD	SECURITY GUARD	Paul _____
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	580 Backhoe	1	1 mth
			Dozer	1	2 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the transportation and disposal activities.
F-Follow up inspection of the backfilling activities.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be 10 hours.
We will be allowed to use the Fansteel's fire hydrant as long as we start calculating gallon useage, until further notice, by Fansteel.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 10/01/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 60
DATE: ~~October 1, 1998~~
September 30
JH

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Demobilize 2 people today and the remaining personnel on Friday the 2nd of October.
Continue with project cost tracking.
Resource the following items to check on availability and costs; seeding contractors, erosion control blankets, swamp pads, rubber tired cranes, and another 320 excavator*, and long stick excavators* (For cost comparisons)
Demobilize the 580 Case backhoe.
Decon the dump truck requiring service and remove it from the exclusion zone so it can be repaired on Friday.
Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with excavating and stockpiling the Haz soils, removing the roadway first then removing the contaminated section of grid #14. Excavate the required 2' at a time, allow for sampling, then we will return if necessary with our analytical backup.

Preparatory and initial inspection with starting the excavation within the PCB area.

Excavation of the PCB area and stockpiling the PCB contaminated soils, all within the PCB demarkated zone will be started. Starting out with removing 2' for the first excavation pass.

Any time equipment needs to exit the PCB area it will need to be pressure washed off before exiting into the Haz soil area.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day. Note the PCB excavated materials will need to remain within the PCB identified area.

Take post excavation samples as needed, and complete the creek slope precharacterization sampling.

Contact the railroad and give them a heads up that we plan on starting the excavation activities on their property next week.

Load out the stockpiled concrete for recycling, wash the dirt off. Due not ship any dirt.

Continue to backfill the available grids, which should be grid numbers 12, 13, and 15. Backfilling grid 14 will have to wait for quadriant sample results and a second excavation pass.

Provide traffic control for the trucks delivering backfill.

Decon equipment as needed.

Keep the roadways clean, free from dirt or debris from the job site's activities.

Keep the office trailer, crew trailer, decon trailer, storage container, and the job site clean and organized.

Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, and site spill plan.

Continue auditing demurge times and audit sampling turn around times also, to insure we pay for what we get in service.

Continue with the site security.

Continue to provide an office an office assistant.

Continue analytical analysis on the samples taken.

Continue with coordinating the backfill deliveries.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Provide listing of all government property.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH*/JJ/GH*/GD	OPERATORS	JHester/JC/VM
TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.	JJennings	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED


ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Dozer	1	2 wk


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspections of the excavation activities.
F-Follow up inspection of the backfilling activities.
P,I-Preparatory and Initial inspection on the PCB excavation activities.

5. ADDITIONAL COMMENTS/REMARKS
Working hours will be 10 hours.
*Two Missouri laborers will be demobilized today.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 10/02/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 61**DATE:** October 1, 1998**CONTRACT NO.:** DACW45-94-0005**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
Chambers Excavating	Backfill supplier
Andrews	Office assistant

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response out of Omaha, Ne.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Demobilize everybody, to return on Tuesday the 6th of October.

Continue with project cost tracking.

Resource the following items to check on availability and costs; seeding contractors, erosion control blankets, swamp pads, rubber tired cranes, and another 320 excavator*, and long stick excavators*(For cost comparisons)

Continue to set out the traffic notice signs at the beginning of the day and bring them in at the end of the day.

Excavate the contaminated section of grid #14 and stockpile.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue to place plastic down for all stockpiles, berm the stockpiled material, and cover with visqueen by the end of the day.
Continue to take post excavation samples.
Contact the railroad and give them a heads up that we plan on starting the excavation activities on their property next week.
Load out the stockpiled concrete for recycling after washing the dirt off. Due not ship any dirt.
Continue to backfill the available grids, which should be grid numbers 12, 13, and 15. Backfilling grid 14 will have to wait for quadriant sample results and a second excavation pass.
Provide traffic control for the trucks delivering backfill.
Keep the roadways clean, free from dirt or debris from the job site's activities.
Keep the office trailer, crew trailer, decon trailer, storage container, and the job site clean and organized.
Provide the Corp. Rep with all of the certified payrolls, Purchase Orders, RFQs, daily work orders, daily QAQCs, off-site hour requests, and site spill plan.
Audit the sampling turn around times once we receive their invoices to insure we pay for what we get in service.
Continue to provide an office an office assistant.
Continue analytical analysis on the samples taken.
Continue with coordinating the backfill deliveries.
Provide listing of all government property.
Provide 24 hour security during the brief project hiatus.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	JJ	OPERATORS	JHester/VM
TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	7	2 mths	Dump Truck	2	2 mths
Radio charg'r	1	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Radios	4	2 mths
Weth'r Radio	1	2 mths	radio charg'r	4	2 mths
320excavator	1	2 mths	Case Loader	1	2 mths
Pick up	1	2 mths	Gillian Pump	11	2 mths
Van	1	2 mths	Calibrator	1	2 mths
2K, Polytank	1	2 mths	MCE Cyclone	4	2 mths
HD Ext. Cords	2	2 mths	Pr. Washer	2	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Dozer	1	2 wk

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspections of the excavation activities.


F-Follow up inspection of the backfilling activities.

5. ADDITIONAL COMMENTS/REMARKS

Working hours will be 10 hours.

The personnel will be demobilized as the lack of work activities developes.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 10/03/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 62
DATE: October 2, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
American Minerals	Supplier of Envirophos and Enviromag products.

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Provide 24 hour security during the brief project hiatus.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	None at this time.	PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths			
Flow meter	1	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 10/04/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 63
DATE: October 3, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
UEC Labs	Air monitoring analysis
Great Lakes Lab	Soil analysis
American Minerals	Supplier of Envirophos and Enviromag products.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Provide 24 hour security during the brief project hiatus.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths			
Flow meter	1	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Monday, 10/05/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 64
DATE: October 4, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
American Minerals	Supplier of Envirophos and Enviromag products.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Provide 24 hour security during the brief project hiatus.
Mobilize the project accountant and supervisor to the project.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP/BS
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths			
Flow meter	1	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 10/06/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 65
DATE: October 5, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
BFI	Trash Removal
American Minerals	Supplier of Envirophos and Enviromag products.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Provide site security during off hours.
Continue with cost tracking, estimating, and forward look adjustments.
Continue to resourse wood chips, landscapers, fork lifts, and boom trucks.
Off load a delivery of calcium phosphate for an on site batch treatment, preparatory test in addition to a disposal sample to get the analytical running for disposal.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths			
Flow meter	1	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Site conditions to be inspected daily for drainage.


5. ADDITIONAL COMMENTS/REMARKS

Remobilizing to the project will be reviewed on a day by day basis, taking the site conditions into account and the local weather forecast. At this time the crew is scheduled to remobilize on Monday the 12th of October.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Wednesday, 10/07/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 66
DATE: October 6, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue with cost tracking, estimating, and forward look adjustments.
Continue to resourse wood chips, landscapers, fork lifts, and boom trucks.
Continue with working out the delivery arrangements with American Materials.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths			
Flow meter	1	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

Site conditions to be inspected daily for drainage.


5. ADDITIONAL COMMENTS/REMARKS

Remobilizing to the project will be reviewed on a day by day basis, taking the site conditions into account and the local weather forecast. At this time the crew is scheduled to remobilize on Monday the 12th of October.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Thursday, 10/08/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 67
DATE: October 7, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.
Blue Boy	Portable facility services
RMT Inc.	Stabilization contractor/oversite

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue with cost tracking, estimating, and forward look adjustments.
Continue to resourse wood chips, landscapers, fork lifts, and boom trucks.
Mobilize in an operator and a laborer for stabilization test batch.
Obtain a sample to determine the blending efficiency and finally for disposal analysis.
Demobilize the operator and the laborer post stabilization test.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester
TRUCK DRIVERS		SECURITY GUARD	BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	1	2 mths	Pr. Washer	2	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Pumps	5	2 mths			
Flow meter	1	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
Site conditions to be inspected daily for drainage.
Preparatory and an Initial inspection for the test blending operation.

5. ADDITIONAL COMMENTS/REMARKS
Remobilizing to the project will be reviewed on a day by day basis, taking the site conditions into account and the local weather forecast. At this time the crew is scheduled to remobilize on Monday the 12th of October.
RMT will provide a chemist to assist with the stabilization test.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 10/09/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 68
DATE: October 8, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue with cost tracking, estimating, and forward look adjustments.
Continue to resourse wood chips, landscapers, fork lifts, boom trucks, and fencing contractors.
Relocate and or install additional exclusion zone fencing where needed.
Continue to backfill or stockpile backfill soils.
Re-excavate grid #14's quadrant that did not pass the clean up criteria.
Pick up and secure the job site for the week end.
Complete the waste profile for the Haz waste to be stabilized, pending analytical, and submit it to the on-site Corp Rep., Joe Nolan.
Demobilize the operator and the laborer.
Continue with sampling and analytical services.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Complete and submit all of the required documentation; QA dailies, work order dailies, and the back up.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS	JJ	OPERATORS	JHester
TRUCK DRIVERS		SECURITY GUARD	
T & D COORD.	DS	TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
2K, Polytank	1		Pr. Washer	2	2 mths
HD Ext. Cords	2	2 mths	Dosimeter	1	1wk
Pumps	5	2 mths	Dozer*	1	2 wk
Flow meter	1	2 mths	*on standby	N/C	


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavation and backfilling activities.

5. ADDITIONAL COMMENTS/REMARKS
Starting time for Friday the 9th of October will be 0700 hours.
The starting time will change to 0700 hours on Tuesday the 13th of October, until Daylight Savings takes effect the last Sunday of the month.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 600 957391
CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Saturday, 10/10/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 69**CONTRACT NO.:** DACW45-94-0005**DATE:** October 9, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.

GOVERNMENT AGENCIES ON-SCENE

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Continue with cost tracking.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CA/BS

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

T & D COORD.		TECH DEPT.	
--------------	--	------------	--

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
2K, Polytank	1		Pr. Washer	2	2 mths
HD Ext. Cords	2	2 mths	Dosimeter	1	1wk
Pumps	5	2 mths	Dozer*	1	2 wk
Flow meter	1	2 mths	*on standby	N/C	

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.

5. ADDITIONAL COMMENTS/REMARKS


Starting time for Friday the 9th of October will be 0700 hours.

The starting time will change to 0700 hours on Tuesday the 13th of October, until Daylight Savings takes effect the last Sunday of the month.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Sunday, 10/11/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 70**DATE:** October 10, 1998**CONTRACT NO.:** DACW45-94-0005**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.

GOVERNMENT AGENCIES ON-SCENE
None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	
TRUCK DRIVERS		SECURITY GUARD	CB/BP
T & D COORD.		TECH DEPT.	

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
2K, Polytank	1		Pr. Washer	2	2 mths
HD Ext. Cords	2	2 mths	Dosimeter	1	1wk
Pumps	5	2 mths	Dozer*	1	2 wk
Flow meter	1	2 mths	*on standby	N/C	

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
None at this time.

5. ADDITIONAL COMMENTS/REMARKS
Starting time for Friday the 9th of October will be 0700 hours.
The starting time will change to 0700 hours on Tuesday the 13th of October, until Daylight Savings takes effect the last Sunday of the month.

RAPID RESPONSE DAILY WORK ORDER
for Tuesday, 10/13/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 72
DATE: October 12, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.
Chambers Excavating	Backfill supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Continue with cost tracking, estimating, and forward look adjustments.
Provide some dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities.
Stockpile the wood chips being delivered.
Relocate, repair, and or install additional exclusion zone fencing where needed. The same with the silt fence.
Excavate the contaminated quadrants to Grid #16. (Quadrants "E" and "F".
Dewater the areas that need backfilled. (Grid #14 and Grid #16)
Continue coordinating backfill trucks, in addition to backfilling, or stockpiling backfill soils.

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the stabilization, excavation and backfilling activities.

5. ADDITIONAL COMMENTS/REMARKS

No more project/crew rotations. The project will rotate everybody individually so as not to impact the project.

The starting time will change to 0700 hours on Tuesday the 13th of October, until Daylight Savings takes effect the last Sunday of the month.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS

REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

CONTRACTOR'S

REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE
REPRESENTATIVE

CONTRACTOR'S

EQUIPMENT TYPE AND IDENTIFICATION NUMBER, HOURS IN SERVICE, HOURS STANDBY, HOURS IDLE TIME, COST RATE, AND DAYS IN SERVICE. EQUIPMENT COSTS SHALL BE SUMMED FOR: EACH TYPE, THE ENTIRE DAILY EFFORT. THE ENTIRE DELIVERY ORDER (UP TO THE DATE OF THE REPORT) AND THE PERCENTAGE OF THE ESTIMATED COST OF EQUIPMENT.

9. LIST THE TOTAL NUMBER OF SAMPLES COLLECTED AND TESTED FOR THE DAY:

COLLECTED	TESTED
1 SAMPLES	3 SAMPLE

AMPLIFYING INFORMATION:

COMPOSITE SAMPLE OF THE STABILIZED STOCKPILE. (620 CUBIC YARD) 2.5% MIX RATIO
GRID # 16 QUADRANT SAMPLES THAT WAS RE-EXCAVATED.

10. LIST THE TOTAL QUANTITY OF WASTEWATER TREATED: (IN GALLONS)

NONE AT THIS TIME.

11. LIST THE TOTAL NUMBER OF DRUMS OVER PACKED:

QUANTITY	LOCATION	HAZ-CAT
NONE AT THIS TIME.		

12. LIST THE TOTAL AMOUNT OF WASTE(S) REMOVED FROM THE SITE:

LIQUIDS IN BARREL OR GALLONS	SOLIDS IN YARDS OR TONS
NONE AT THIS TIME.	NONE AT THIS TIME.

AMPLIFYING INFORMATION:

NONE AT THIS TIME.

13. LIST THE FOLLOWING TRANSPORTATION AND /OR DISPOSAL INFORMATION:

QUANTITY	I.D. NO.	MATERIAL	MANIFEST NO.	DISPOSAL LOCATION
NONE AT THIS	TIME			

14. COMPLETE AND ATTACH THE DAILY MATERIAL COST REPORT AT THE END OF THIS DOCUMENT AND LABEL AS APPENDIX 3. (THE DAILY MATERIAL COST REPORT IS REQUIRED FOR ALL COST REIMBURSABLE WORK ON-SITE AND OFF-SITE (INCLUDING SUBCONTRACTORS)). AT A MINIMUM, THE COST REPORT SHALL PROVIDE: REPORT TITLE, SITE NAME, CONTRACTOR, CONTRACT NUMBER DELIVERY ORDER NUMBER, DATE, MATERIAL PURCHASED, QUANTITY AND UNITS, LOCATION OF MATERIAL, AND VENDOR. MATERIAL COSTS SHALL BE SUMMED FOR: EACH PURCHASE, THE ENTIRE DAILY EFFORT, THE ENTIRE DELIVERY ORDER (UP TO THE DATE OF THE REPORT) AND THE PERCENTAGE OF THE ESTIMATED COST OF MATERIALS.

15. LIST ALL SAFETY VIOLATIONS OBSERVED AND CORRECTIVE ACTIONS:

OBSERVED SOME TRACKING FROM THE END OF THE DECON PAD WHICH LEADS INTO THE SUPPORT AREA. THE END OF THE DECON PAD WILL BE COVERED WITH CLEAN ROAD MIX.

16. LIST ANY CREDITS AND/OR ADJUSTMENTS DUE TO THE GOVERNMENT (REFERENCE INVOICE NUMBERER, CONVERSATIONS, ETC.)

NONE AT THIS TIME.

17. COMPLETE AND ATTACH THE RAPID RESPONSE DAILY WORK ORDER AT THE END OF THIS DOCUMENT AND LABEL AS APPENDIX 4. (THE DAILY WORK ORDER IS REQUIRED FOR ALL COST REIMBURSABLE WORK ON-SITE AND/OR OFF-SITE (INCLUDING SUBCONTRACTORS)). THIS DOCUMENT DETAILS THE CONTRACTORS NEXT DAY WORK EFFORT WHICH SHALL HAVE ADVANCE APPROVAL BY THE ON-SITE CORPS REPRESENTATIVE BEFORE THE CONTRACTOR IS ENTITLED TO COST REIMBURSEMENT.

18. ADDITIONAL COMMENTS/REMARKS:

NONE AT THIS TIME.

19. CERTIFICATION: I CERTIFY THAT THE ABOVE REPORT IS COMPLETE AND CORRECT AND THAT I, OR MY AUTHORIZED REPRESENTATIVE, HAVE INSPECTED ALL WORK PERFORMED THIS DAY BY THE PRIMARY CONTRACTOR AND EACH SUBCONTRACTOR AND HAVE DETERMINED THAT ALL MATERIALS, EQUIPMENT, AND WORKMANSHIP ARE IN STRICT COMPLIANCE WITH THE PLANS AND SPECIFICATIONS, EXCEPT AS NOTED ABOVE.


CONTRACTORS DESIGNATED
QUALITY CONTROL REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 10/15/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 74

DATE: October 14, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.
Chambers Excavating	Backfill supplier
American Minerals	Stabilization chemical supplier
Olson Oil	Diesel Fuel Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue with cost tracking, reconciliation, and resourcing activities. (All enclosed construction equipment and EPDM roofing material.)

Obtain 150 cubic yards more of the wood chips and another roll of geotech fabric to be delivered on Saturday and Friday respectively.

Complete the weekly schedule of work activities.

Continue to provide dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities. Wash M.L.King Jr. Dr. daily.

Clean up and demobe a pressure washer. (Keep the best one, of course.)

Stockpile the CA-6 being delivered.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue coordinating backfill trucks, in addition to backfilling, or stockpiling backfill soils.

Obtain pictures and a sample of the backfill sources, then send it in for analysis.

Adjust the silt fence to keep the freshly excavated areas from being contaminated from the contaminated areas due to side run-off.

Take pictures of the underground utility identified at the north end of the property.

Ship the last of the concrete out for recycling. (Estimated to be 2 loads)

Offload and stage the treatment chemicals. (66-1 ton totes of Envirophos to be delivered.) Deliveries to be made at; noon, 1300 hours, and 1500 hours.

Re-excavate grid #16 "A", placing the excavated soils into the Haz stockpile.

Continue with the stabilization activities, fine tuning the percentages necessary to reach our 4.9PPM TCLP requirement.

Research RMT's lab certification.

Continue to video tape the creek, EMCO discharge point, and the site daily.

If unusual smells or visible discharges are observed, have the site HSO perform some air monitoring and document it.

Continue with sampling and analytical services.

Update and keep the site sampling overview map current.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to have the site Chemist keep the Corp Rep informed with the sample results prior any re-excavation.

Have the site Chemist mark with stakes the grid points, quadrant points of each grid, and the waste stream for each grid subsequently quadrants.

Make recommendations to precharacterize the creek sediments for remediation if necessary.

Perform air monitoring for the stabilization activities.

Insure the proper transition between the replacement HSO and the site HSO.

Provide a personnel listing of all OHM and IT employees for the Corp Rep to review by Friday.

Insure all containment dikes are properly built and maintained.

Secure the manifests no later than Thursday the 15th of October.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Provide all need list for Joe's review and approval prior any purchases.

Clean up, organize, and keep the decon area in a clean and orderly condition.

Place a clean layer of stone from the decon pad out. If a vehicle needs to be removed from the exclusion zone, place plastic down for it to drive out onto, first.

Provide a list of Dozer suppliers for the Corp Rep to check out.

Fix the fence on Saturday, quickly and cheaply.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GH/GD/KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	JJacek	SECURITY GUARD	CB

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (0HM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION


Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths			
Fire Hose	800'	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilization, excavation and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
No more project/crew rotations. The project will rotate everybody individually so as not to impact the project.
Make note that the boom truck was not demobilized on 10/13/98 or 10/14/98, but it is not being charged for and is expected to be picked up on 10/15/98.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Friday, 10/16/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 75
DATE: October 15, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical services.
Chambers Excavating	Backfill supplier
American Minerals	Stabilization chemical supplier

GOVERNMENT AGENCIES ON-SCENE
USEPA, Region V
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Have the wood chips delivered on Saturday, instead of Friday.
Compare the weekly schedule of work activities against the daily/weekly costs.
Continue to provide dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities. Wash M.L.King Jr. Dr. daily.
Continue coordinating backfill trucks, in addition to backfilling, or stockpiling backfill soils.
Adjust the silt fence to keep the freshly excavated areas from being contaminated from the contaminated areas due to side run-off.
Ship the last of the concrete out for recycling. (Estimated to be 2 loads)

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Offload and stage the treatment chemicals. (66-1 ton totes of Envirophos to be delivered.) Deliveries to be made at; 1300 hours, 1500 hours, and the third one's actual arrival time has not been defined at this time.

Continue with the stabilization activities, fine tuning the percentages necessary to reach our 4.9PPM TCLP requirement.

Research RMT's lab certification.

Continue to video tape the creek, EMCO discharge point, and the site daily.

If unusual smells or visible discharges are observed, have the site HSO perform some air monitoring and document it.

Continue with sampling and analytical services.

Update and keep the site sampling overview map current.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue to have the site Chemist keep the Corp Rep informed with the sample results prior any re-excavation.

Have the site Chemist mark with stakes the grid points, quadrant points of each grid, and the waste stream for each grid subsequently quadrants.

Make recommendations to precharacterize the creek sediments for remediation if necessary.

Perform sampling of the PCB area per EPA guidance.

Perform air monitoring for the stabilization activities.

Have a meeting with the Fansteel contact to discuss our stabilization activities in relationship to Fansteel and our concerns.

Mobilize the temporary replacement HSO and insure the proper transition between the temporary HSO and the site HSO.

Provide a personnel listing of all OHM and IT employees for the Corp Rep to review by Friday.

Provide a list of Dozers and prices that are available with enclosed cabs. (D-5 or 6 equivalent.)

Implement a site waste management program and cover this in the morning safety meeting. Discuss the 5 potential waste streams that we may have to manage at this site.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water usage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all vendors or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	GH/GD/KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	JJacek	SECURITY GUARD	CB

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	Dosimeter	1	1wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths			
Fire Hose	800'	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilization and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
The costs for temporarily switching out the Health and Safety Officers will not be billed to the Corp.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):
RECORD A MINUTE TO THE DISCUSSION WITH FANSTEEL, GENE KACHMARCIK, AND GIVE A COPY TO EMCO'S, STUART LEVY.

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

DETERMINE IF THE LINING OF TRUCKS IS REQUIRED

ON-SITE CORPS REPRESENTATIVE



CONTRACTOR'S REPRESENTATIVE

6

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 10/17/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 76
DATE: October 16, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Mark Meade Excavating	Backfill Supplier
American Minerals	Stabilization chemical supplier

GOVERNMENT AGENCIES ON-SCENE
None at this time.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Have the wood chips delivered and spread them out for the roadway.
Fine tune the forward look.
Continue to provide dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities. Wash M.L.King Jr. Dr. daily.
Continue coordinating backfill trucks, in addition to backfilling, or stockpiling backfill soils.
Complete the roadway as discussed for the initiation of T&D on Monday the 19th of Oct.
Adjust the silt fence to keep the freshly excavated areas from being contaminated from the contaminated areas due to side run-off.
Offload and stage the treatment chemicals. Four deliveries to be made today. (88-1 ton totes of Envirophos to be delivered.) Keeping the product covered and dry.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with the stabilization activities, fine tuning the percentages necessary to reach our 4.9PPM TCLP requirement. A 3% mix ratio is the % we are trying to shoot for.

During stabilization and or loading for T&D, remove or separate debris from the Non-Haz treated waste. All of this debris should be placed in the Non-Haz soil pile for disposal.

Research RMT's lab certification.

Continue to video tape the creek, EMCO discharge point, and the site daily.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Have the HSO fill in the gaps between the side walk and the fence with wood chips, then remove the barricades.

The HSO will perform some air monitoring and document any unusual smells or discharges.

Sample stabilized 1,000 cubic yard stock piles and the excavated area on the Railroad property.

Provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Have the site Chemist mark with stakes the grid points, quadrant points of each grid, and the waste stream for each grid subsequently quadrants.

Post a map identifying our waste management program and mark all stockpiles with signs marking what the waste is.

Provide a site spill plan.

Perform air monitoring for the stabilization activities.

Continue to resource dozers and prices with enclosed cabs. (D-5 or 6 equivalent.)

Locate available back-up loaders.

Start buying PPE directly from the manufacturer, instead of the distributor.

Rent the water truck directly from the owner instead of going through the Rental Company.

Contact transporter and request a credit since they can not meet their contract requirements in regards to 24 hour personnel training. If they can produce records that show they have the training certification before they leave the site then they won't be required to provide the government with a credit.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	AY
EMT		TECHNICIANS	
LABORERS	GH/GD/KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	JJacek	SECURITY GUARD	CB

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths			
Fire Hose	800'	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilization and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
The costs for temporarily switching out the Health and Safety Officers will not be billed to the Corp.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

 957341

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 10/19/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 78

DATE: October 18, 1998

CONTRACT NO.: DACW45-94-0005

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Mark Meade Excavating	Backfill Supplier
Chambers Excavating	Backfill Supplier
American Minerals	Stabilization chemical supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Fine tune the forward look.

Continue to provide dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities. Wash M.L.King Jr. Dr. daily.

Continue coordinating backfill trucks, in addition to backfilling, or stockpiling backfill soils.

Complete the roadway, as needed, for T&D on Tuesday the 20th of Oct.

Adjust the silt fence to keep the freshly excavated areas from being contaminated from the contaminated areas due to side run-off.

Offload and stage the treatment chemicals. Six deliveries expected today. (132-1 ton totes of Envirophos) Keeping the product covered and dry.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	AY
EMT		TECHNICIANS	
LABORERS	GH/GD/KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	JJacek	SECURITY GUARD	BP

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1 wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths	Pump	1	1 day
Fire Hose	800'	2 mths			


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilization and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 10/20/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 79

CONTRACT NO.: DACW45-94-0005

DATE: October 19, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Mark Meade Excavating	Backfill Supplier
Chambers Excavating	Backfill Supplier
American Minerals	Stabilization chemical supplier
Olson Oil Co.	Diesel Fuel Supplier
BFI	Trash Disposal
BFI, Zion Landfill	Disposal Facility for the Non-Haz treated soils
Jack Grey Transport	Trucking company transporting the Treated soils to the landfill.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Complete a new forward look.

Continue to provide dust control using the water truck on the backfilling and support areas in addition to using the fire hose on the stabilization activities. Wash M.L.King Jr. Dr. daily.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Coordinating backfill trucks from between both sides of the creek, backfilling, and stockpiling the backfill soils.

Complete the roadway, as needed, for T&D on Tuesday the 20th of Oct.

Orientate the truck drivers to the SHSP and the site specific rules.

Start the loading operations at 0600 hours. The rest of the crew will start at 0700 hours.

Install and maintain silt fence as needed.

Offload and stage the treatment chemicals. Four deliveries expected today. (88-1 ton totes of Enviropos) Keeping the product covered and dry.

Continue with the stabilization activities, fine tuning the percentages necessary to reach our 4.9PPM TCLP requirement. Due to the latest analytical the mix ratio has been changed to 2.5% instead of 3%, due to the sample results received so far.

Complete the excavation activities outside of the fence line on the RR property and bring the excavated Haz soils up to the stabilizing operations.

During stabilization and or loading for T&D, remove or separate debris from the Non-Haz treated waste. All of this debris should be placed in the Non-Haz soil pile for disposal.

Continue to video tape the creek, EMCO discharge point, and the site daily.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Sample stabilized 1,000 cubic yard stock piles and the excavated area on the Railroad property.

Provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes.

Post a map identifying our waste management program and mark all stockpiles with signs marking what the waste is.

Complete the site spill plan.

Perform air monitoring for the stabilization activities.

Continue to resource dozers and prices with enclosed cabs. (D-5 or 6 equivalent.)

Continue with daily checks for back-up loaders.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Contact transporter and request a credit since they can not meet their contract requirements in regards to 24 hour personnel training. If they can produce records that show they have the training certification before they leave the site then they won't be required to provide the government with a credit.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
T & D COORDIN.	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths	Pump	1	1day
Fire Hose	800'	2 mths	Light Plant	1	2wks

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilization and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.
I-Intial, F-Follow up inspections on the T & D activities

5. ADDITIONAL COMMENTS/REMARKS
Two separate backfill suppliers will be bring in backfill today. One of them will be providing 5 semi-dump trucks while the other will be providing 7 trucks.
So far we have received sample results on ≈2,600 cubic yards of Haz soils, which are approved for disposal. We are expecting sample results on ≈2,000 more cubic yards on Wednesday the 21st of October.
Loading operations will start with 5 trucks today, which will be adjusted up from there accordingly, trying to max out the operations.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.

ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 10/21/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 80**DATE:** October 20, 1998**CONTRACT NO.:** DACW45-94-0005**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Mark Meade Excavating	Backfill Supplier
Chambers Excavating	Backfill Supplier
BFI, Zion Landfill	Disposal Facility for the Non-Haz treated soils
Jack Grey Transport	Trucking company transporting the Treated soils to the landfill.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Secure site breaches in the back fence to keep potential curiosity seekers out.

Bring all of the equipment up to the CRZ area so the guard can keep an eye on it after hours.

Continue to provide dust control using the water truck on the backfilling, support areas, and Wash M.L.King Jr. Dr. daily.

Coordinating backfill trucks, backfilling, and stockpiling backfill.

Complete the roadway, as needed, for T&D on Thursday the 22nd of Oct.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Orientate new truck drivers to the SHSP and the site specific rules. Anticipated to be three (3) with a potential of four (4) of them later on in the day.

Continue starting the loading operations at 0600 hours. The rest of the crew will start at 0700 hours.

Offload and stage the treatment chemicals, one delivery expected. (22-1 ton totes of Envirophos) Keeping the product covered and dry.

Stop the stabilization activities until we have a 1,000 cubic yard sampled stockpile, where the result necessitates stabilization, otherwise the soils will go out as a Non-Haz Special Waste without treatment.

Continue the excavation activities within the fence line, working from the north end, west side to the east side. When excavating along the creek remove the creek slope at the same level of the excavation. It is not necessary to leave this ridge anymore since removing the creek is part of the plans now.

Install, adjust, and maintain silt fence as needed.

Fine tune the PCB boundaries so we know where we can excavate soils for lead contamination, Haz or Non-Haz.

Continue to video tape the creek, EMCO discharge point, and the site daily.

Remove any flow barriers on the North side of the bridge so this section of the creek will hopefully drain better and dry up a little more.

Obtain a laser level so we can establish the creek's proper fall.

Relocate the eye wash into the Decon trailer so it will stay warm.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Dewater Grid #16 then the Railroad excavated area, and finally the North section of the creek into our bridge culvert pipes.

Sample the excavated area on the Railroad property and any excavated areas.

Provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes.

Post a map identifying our waste management program and mark all stockpiles with signs marking what the waste is.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue to resource dozers and prices with enclosed cabs. (D-5 or 6 equivalent.)

Continue with daily checks for back-up loaders.

Contact the Special Waste transporter and demand they meet their contractual requirements in regards to 24 hour training and submit proof of current certification.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
T & D COORDIN.	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED
ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (0HM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Case Loader	1	2 mths
Weth'r Radio	1	2 mths	Gillian Pump	11	2 mths
320excavator	1	2 mths	Calibrator	1	2 mths
Pick up	1	2 mths	MCE Cyclone	4	2 mths
Van	2	2mths	Pr. Washer	1	2 mths
2K, Polytank	1	2 mths	Dosimeter	1	1wk
HD Ext. Cords	2	2 mths	Dozer	1	2 wk
Pumps	5	2 mths	Fork Lift	1	1mth
Flow meter	1	2 mths	Pump	1	1day
Fire Hose	800'	2 mths	Light Plant	1	2wks
			Laser Level	1	1 mth


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.
F-Follow up inspections on the T & D activities

5. ADDITIONAL COMMENTS/REMARKS
Two separate backfill suppliers will continue bring in backfill. One of them will be providing 5 semi-dump trucks while the other will be providing 7 trucks.
Loading operations will start with 7 trucks in the morning which will be adjusted up to a potential of 10 trucks running.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

057591

CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Thursday, 10/22/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 81

CONTRACT NO.: DACW45-94-0005

DATE: October 21, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Olson Oil Co.	Diesel Fuel Supplier
Chambers Excavating	Backfill Supplier
BFI, Zion Landfill	Disposal Facility for the Non-Haz treated soils
Jack Grey Transport	Trucking company transporting the Treated soils to the landfill.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Have fuel delivered for the equipment.

Secure site breaches in the back fence to keep potential curiosity seekers out.

Provide site dust control using the water truck on the backfilling, support areas, and Wash M.L.King Jr. Dr. daily.

Coordinating backfill trucks, backfilling, and stockpiling backfill.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Orientate new truck drivers to the SHSP and the site specific rules. Anticipated to be three (3) with a potential of four (4) of them later on in the day.

Continue T & D activities, loading with 2 front end loaders.

Increase the number of disposal trucks to 20, if possible.

Install, adjust, and maintain silt fence as needed.

Fine tune the PCB boundaries so we know where we can excavate soils for lead contamination, Haz or Non-Haz.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Remove any flow barriers on the North side of the bridge so this section of the creek will hopefully drain better and dry up a little more. If necessary dewater it with a pump.

Build a dam at the north end of the creek right at the fence line.

Remove the timber and debris from inbetween the fence and the creek culvert. (North end)

Set a bench mark and establish site grade, creek slopes, and creek elevations.

Cover the stabilizer more securely to insure it stays dry.

Check to see if unused stabilizer can be returned for a credit.

Locate a buyer for the wood pallets.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Continue sampling as needed and provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS

JH

PROJ. MGR.

TW

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
T & D COORDIN.	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Front end Loader	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
HD Ext. Cords	2	2 mths	Dosimeter	1	1 wk
Pumps	5	2 mths	Dozer	1	2 wk
Flow meter	1	2 mths	Fork Lift	1	1mth
Fire Hose	800'	2 mths	Pump	1	1 day
			Light Plant	1	2wks
			Laser Level	1	1 mth


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.
F-Follow up inspections on the T & D activities

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 957391
 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

**8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME,
DESCRIPTION, AND AUTHORIZING PERSON):**

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Friday, 10/23/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 82**CONTRACT NO.:** DACW45-94-0005**DATE:** October 22, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Olson Oil Co.	Diesel Fuel Supplier
Chambers Excavating	Backfill Supplier
BFI, Zion Landfill	Disposal Facility for the Non-Haz treated soils
Jack Grey Transport	Trucking company transporting the Treated soils to the landfill.

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Have fuel delivered for the equipment after T & D.

Procure road barricades, 580 Case backhoe, and a 2' roller compactor for Saturday work.

Contact the City to notify them of our plans to block off the street again, this Saturday.

Contact a Company that can dispose of PCB contaminated water, such as Envirite

Sample the water puddled on top of the PCB area.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Obtain the Army Corp of Engineer's seeding specs used for the Joliet Army Ammunition Facility.

Provide site dust control using the water truck on the backfilling, support areas, and Wash M.L.King Jr. Dr. daily.

Coordinating backfill trucks, backfilling, and stockpiling backfill.

Orientate new truck drivers to the SHSP and the site specific rules. Anticipated to be one (1) of them.

Continue T & D activities, loading with 2 front end loaders.

Increase the number of disposal trucks to 20.

Continue to install, adjust, and maintain silt fence as needed.

Continue with the excavation of the creek, Grid #17, and the Railroad Property.

Stockpile the excavated creek soils up for sampling.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Keep the stabilizer securely covered.

Continue to locate a buyer for the wood pallets.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Continue sampling as needed and provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes.

Have the light plant returned after Saturday morning T & D.

Change the loading schedule back to 0700 hours due to the Daylight Savings time change.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
T & D COORDIN.	JJennings		

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Front end Loader	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
HD Ext. Cords	2	2 mths	Dosimeter	1	1wk
Pumps	5	2 mths	Dozer	1	2 wk
Flow meter	1	2 mths	Fork Lift	1	1mth
Fire Hose	800'	2 mths	Light Plant	1	2wks


4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating and backfilling activities.
F-Follow up inspections of the EMCO discharge, and of the job site.
F-Follow up inspections on the T & D activities

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Saturday, 10/24/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 83
DATE: October 23, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services

GOVERNMENT AGENCIES ON-SCENE
USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.
Continue with site security.
Procure a 2' roller compactor for the backfilling outside the fence line.
Resource and procure new TSD facilities and trucking companies in addition to back up sources.
Procure trucks for Monday T & D.
Set up the road barricades, closing down Commonwealth Ave.
Complete deconning the dump trucks, A.S.A.P.
Excavate the area outside the fence, inbetween Commonwealth Ave., stockpiling the excavated soils into a proper containment dike for Non-Haz soil stockpile .
Backfill and compact all areas, post excavation and verification sampling, all excavated outside the fence line.
Excavate the TCE source area and stockpile them in a proper containment dike.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Utilizing the long stick excavator remove as much of the concrete from the creek as possible. Be extremely careful not pick up a lot of dirt in the process. Stockpile this concrete just on the edge of the creek slope next to the fence line.

Provide site dust control using the water truck on the backfilling, support areas, and Wash M.L.King Jr. Dr. daily.

Continue to install, adjust, and maintain silt fence as needed. Sections requiring immediate attention are located at the south end of the creek.

Purchase a staple gun to help maintain the silt fence.

Continue to excavate suspect Haz Soils and stockpile. Do not stockpile these soils with previously sampled soils, or make sure there is a define separation between them.

Make sure water drains properly around the PCB area, limiting puddleling.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Keep the stabilizer securely covered.

Continue to locate a buyer for the wood pallets.

Make sure to store the extra geotech fabric so that it may be returnable.

Have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Make sure the project is adequately posted with signage.

Continue sampling as needed and provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes. Also include both sides of the creek.

Clean up, organize the job site, eliminating any and all tripping hazards.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	
PROJ. ACCT.	JG	FOREMAN	CB
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ/JJennings	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BS
T & D COORDIN.			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Front end Loader	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
HD Ext. Cords	2	2 mths	Dosimeter	1	1wk
Pumps	5	2 mths	Dozer	1	2 wk
Flow meter	1	2 mths			
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, backfilling, and concrete removal activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.


 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER
for Sunday, 10/25/98

PRIMARY CONTRACTOR'S NAME:
OHM Remediation Services Corp.

VACANT LOT SITE
North Chicago, Illinois

REPORT NO.: 84
DATE: October 24, 1998

CONTRACT NO.: DACW45-94-0005
DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Federal Express	Postal Services

GOVERNMENT AGENCIES ON-SCENE

None at this time.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Continue with providing analytical services.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS		PROJ. MGR.	
PROJ. ACCT.		FOREMAN	
ENGINEERS		CHEMIST	
GEOLOGISTS		H & S OFFICER	
EMT		TECHNICIANS	
LABORERS		OPERATORS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

TRUCK DRIVERS		SECURITY GUARD	BS/BP
---------------	--	----------------	-------

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
------------	----------	----------	---------------	----------	----------

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Dozer	1	2 wk
Fire Hose	800'	2 mths	Lg stk excvtr.	1	1 mth

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

None at this time.

5. ADDITIONAL COMMENTS/REMARKS


None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Monday, 10/26/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 85

CONTRACT NO.: DACW45-94-0005

DATE: October 25, 1998

DELIVERY ORDER NO.: 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Federal Express	Postal Service
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue with site security.

Continue to resource and procure new TSD facilities and trucking companies in addition to back up sources.

Source a recycling companies that will take the concrete and the scrap metal.

Decon the long stick excavator and remove from the exclusion zone.

Utilize the long stick excavator to remove and load out as much of the concrete from the creek as possible. Be extremely careful not pick up a lot of dirt in the process.

Build a containment cell on the side of the creek where there is a wide section. (East side)

Excavate contaminated soils from the creek bank and side slopes and place in the containment cell established for it.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Keep the creek dewatered utilizing the 2" electric pump.

When excavating, make sure the excavation has been fenced off, silt fence installed, stockpiles secured in containment dikes and covered with visqueen before the end of each day.

Install exclusion zone fencing as needed. The exclusion zone fence is to be maintained at all times.

Provide site dust control using the water truck on the backfilling, support areas, and wash M.L.King Jr. Dr. daily.

Continue to install, adjust, and maintain silt fence as needed.

Continue to excavate the PCB contaminated area until we run out of room to do so, then make sure the stockpile has been sampled and securely covered with visqueen.

Do as thorough of a dry decon, as possible, of the excavator and the front end loader used in the PCB area then pressure wash them off trying to contain all the liquids within the PCB area and keeping liquids out of the excavated area. Set up the pressure washer to do this wash instead of the fire hose.

Collect and stockpile and have the scrap metal removed from the site. (Recycling)

Using the fire hose quickly wash off the gross dirt contamination on the pallets and remove them from the exclusion zone.

Relocate the pallets out of the way on the west side of the property.

Continue to locate a buyer for the wood pallets.

Continue to excavate suspect Haz Soils and stockpile. Do not stockpile these soils with previously sampled soils, or make sure there is a definite separation between them.

Continue to make sure water drains properly around the PCB area, limiting puddling.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Keep the stabilizer securely covered.

Stabilize the 1,000 cubic yard stockpile if the sample results show it is a Haz soil waste.

Make sure to store the extra geotech fabric so that it may be returnable. Place it on plastic and cover with plastic.

Check on returning a roll of geotech fabric.

1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.

Continue to have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Make sure the project is adequately posted with signage.

Continue sampling as needed and provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes, as the work continues. Also include both sides of the creek.

Continue to maintain the job site in a clean and orderly fashion, eliminating any and all tripping hazards.

Park all company vehicles on the other side of the property from now on.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ/JJennings	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM) QUANTITY DURATION ITEM (RENT'L) QUANTITY DURATION

Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	1	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)

F-Follow up inspection on the excavating, stockpiling, and concrete removal activities.

F-Follow up inspections of the EMCO discharge, and of the job site.


5. ADDITIONAL COMMENTS/REMARKS

None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957391

CONTRACTOR'S REPRESENTATIVE

<p>8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):</p>

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Tuesday, 10/27/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 86**CONTRACT NO.:** DACW45-94-0005**DATE:** October 26, 1998**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Federal Express	Postal Service
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Continue to resource and procure new TSD facilities and trucking companies in addition to back up sources.

Obtain the seeding spec's used at the Joliet Army Ammunition Plant's project.

Return the remaining rental items that are off rent; barricades, forklift, and the front end loader.

Obtain a propane heater for the CRZ area.

Complete excavating the TCE source area and stockpile them in a proper containment dike.

Continue utilizing the long stick excavator removing as much of the concrete from the creek as possible. Be extremely careful not pick up a lot of dirt in the process. Stockpile this concrete just on the edge of the creek slope next to the fence line.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Make arrangements to ship the concrete to a recycling center.

Provide site dust control using the water truck on the backfilling, support areas, and wash M.L.King Jr. Dr. daily.

Continue to install, adjust, and maintain silt fence as needed.

Purchase a staple gun to help maintain the silt fence.

Continue to excavate suspect Haz Soils and stockpile. Do not stockpile these soils with previously sampled soils, or make sure there is a define separation between them.

Make sure water drains properly around the PCB area, limiting puddleling.

Make sure the site chemist is actively involved with the excavating activities and coordination.

Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.

Keep the stabilizer securely covered.

Make sure all of the pallets have been removed from the exclusion zone and stockpiled out of the way.

Stabilize the 1,000 cubic yard stockpile if the sample results show it is a Haz soil waste.

Continue to locate a buyer for the wood pallets.

Make sure to store the extra geotech fabric so that it may be returnable.

Continue to have the HSO amend the SHSP to address the items that are not specifically required for this project but are covered in the SHSP.

Make sure the project is adequately posted with signage.

Continue sampling as needed and provide analytical services.

Continue having daily analytical/operational meetings to help coordinate the site activities.

Continue with marking grid points and quadrant points with stakes. Also include both sides of the creek.

Continue to maintain the job site in a clean and orderly fashion, eliminating any and all tripping hazards.

Daily responsibilities; dump all trash, dump the decon water, put all signs away, turn off the water supply in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure everybody signs in/out, make sure all venders or subs have talked with the site health and safety officer.

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	
LABORERS	KH/JJ/JJennings	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP
T & D COORDIN.			

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1 wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the excavating, stockpiling, and concrete removal activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS
Cedric Burkett Jr. will not be on site today due to his 8 hour refresher training today.
Because T & D activities have been interrupted, personnel will eventually be sent to the Hotel from lack of work.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.


 ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.

957381

 CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE

RAPID RESPONSE DAILY WORK ORDER

for Wednesday, 10/28/98

PRIMARY CONTRACTOR'S NAME:

OHM Remediation Services Corp.

VACANT LOT SITE

North Chicago, Illinois

REPORT NO.: 87**DATE:** October 27, 1998**CONTRACT NO.:** DACW45-94-0005**DELIVERY ORDER NO.:** 55

Subcontractor	Service
Metro Security	Providing Security Services
Great Lakes Lab	Analytical Services.
UEC Lab	Analytical Services
Federal Express	Postal Service
Chambers Excavating	Backfill Supplier

GOVERNMENT AGENCIES ON-SCENE

USEPA, Region V

USACE, Rapid Response

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Continue with site security.

Continue procure TSD facilities and trucking companies in addition to back up sources.

Obtain the seeding spec's used at the Joliet Army Ammunition Plant's project.

Keep the creek dewatered, utilizing the 2" electric pump, so it will drain allowing for sampling.

Install exclusion zone fencing as needed. The exclusion zone fence is to be maintained at all times.

Continue to install, adjust, and maintain silt fence as needed.

Complete deconning the equipment utilized in the PCB area.

Start stabilizing pile batch #7.

**1. DESCRIPTION OF WORK TO BE PERFORMED BY CONTRACTOR(S), WITH
AN ESTIMATE OF PERCENTAGE TO BE COMPLETED.**

Collect and stockpile and have the scrap metal removed from the site. (Recycling)
Place a "FOR SALE" sign on the pallets while continueing to resource a buyer for the pallets.
Mobilize in a track dozer to grade the property on the clean side so that it drains properly.
Improve the haul road utilizing the wood chips, and Geotech fabric if needed, to prepare for T & D.
Make sure the site chemist is actively involved with the excavating activities and coordination.
Keep the stabilizer securely covered.
Make sure to store the extra geotech fabric so that it may be returnable. Place it on plastic and cover with plastic.
Check on returning a roll of geoteck fabric.
Amend the SHSP as needed to address the project's needs.
Make sure the project is adequately posted with signage.
Sample the Creek, Creek side walls, PCB pile, and the Creek Soil pile.
Continue having daily analytical/operational meetings to help coordinate the site activities.
Continue to video tape the creek, EMCO discharge point, and the site daily. Video tape any visible layering of contamination during the excavation.
Daily responsibilities; dump all trash, dump the decon water, put all signs away, put tools away, keep the job site in a clean and orderly fashion, <u>turn off the water supply</u> in addition to recording water useage, install/maintain the exclusion zone fencing, maintain the silt fencing, keep all dirt off of the roadways, make sure <u>everybody</u> signs in/out, make sure all venders or subs have talked with the site health and safety officer.

**2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND
OFF-SITE. (Initials of workers) (*Workers off-site)**

SUPERVISORS	JH	PROJ. MGR.	TW
PROJ. ACCT.	JG	FOREMAN	
ENGINEERS		CHEMIST	PC
GEOLOGISTS		H & S OFFICER	TT
EMT		TECHNICIANS	

2. NUMBER OF PERSONNEL AUTHORIZED TO PERFORM WORK ON-SITE AND OFF-SITE. (Initials of workers) (*Workers off-site)			
LABORERS	KH/JJ/JJennings	OPERATORS	JHester/VM/JC
TRUCK DRIVERS	GH/GD	SECURITY GUARD	BP

3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED					
ITEM (OHM)	QUANTITY	DURATION	ITEM (RENT'L)	QUANTITY	DURATION
Decon trailer	1	2 mths	8x45 trailer	1	2 mths
Computers	3	2 mths	12x60 trailer	1	2 mths
Printers	2	2 mths	C-landCont.	1	2 mths
Fax Machine	1	2 mths	Trailer steps	4	2 mths
First Aid St.	2	2 mths	Port a johns	4	2 mths
Eye Wash	1	2 mths	Dumpster	1	2 mths
PID	1	2 mths	H/C coolers	2	2 mths
LEL/O ₂	1	2 mths	Photocopier	1	2 mths
Miniram	1	2 mths	Water Truck	1	2 mths
Radios	17	2 mths	Dump Truck	2	2 mths
Radio charg'r	11	2 mths	GMC Jimmie	1	2 mths
6pk charg'r	1	2 mths	Frt end Loadr	2	2 mths
320excavator	1	2 mths	Gillian Pump	11	2 mths
Pick up	1	2 mths	Calibrator	1	2 mths
Van	2	2mths	MCE Cyclone	4	2 mths
2K, Polytank	1	2 mths	Pr. Washer	1	2 mths
Pumps	5	2 mths	Dosimeter	1	1wk
Flow meter	1	2 mths	Lg Stk Excvtr	1	1 mth
Fire Hose	800'	2 mths			

4. TEST AND/OR INSPECTIONS TO BE PERFORMED (INDICATE TYPE AND LOCATION)
F-Follow up inspection on the stabilizing activities.
F-Follow up inspections of the EMCO discharge, and of the job site.

5. ADDITIONAL COMMENTS/REMARKS


None at this time.

6. CERTIFICATION: I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE ON-SITE CORPS REPRESENTATIVE IN THE PERFORMANCE OF THE ABOVE CITED CONTRACT.



ON-SITE CORPS REPRESENTATIVE

7. I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER AND UNDERSTAND THAT ANY MODIFICATION TO THE WORK ORDER MUST BE IN WRITING AND APPROVED BY THE PROJECT MANAGER.



CONTRACTOR'S REPRESENTATIVE

8. WORK ORDER AMENDMENTS AND MODIFICATIONS (INCLUDE TIME, DESCRIPTION, AND AUTHORIZING PERSON):

ON-SITE CORPS REPRESENTATIVE

CONTRACTOR'S REPRESENTATIVE