

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Wednesday, October 28, 2009
From: Fredrick Micke, On-Scene Coordinator

To: Terry Sheahan, City of Chicago

EPA Region 5 Records Ctr.



346899

Subject: Initial and Final
136th Street Drum Site
340 East 136th Street, Chicago, IL
Latitude: 41.6481000
Longitude: -87.6133600

POLREP No.:	1	Site #:	0510396
Reporting Period:	09/02/2009 - 09/29/2009	D.O. #:	0014
Start Date:	9/2/2009	Response Authority:	CERCLA
Mob Date:	9/2/2009	Response Type:	Emergency
Demob Date:	9/29/2009	NPL Status:	Non NPL
Completion Date:	9/29/2009	Incident Category:	Removal Action
CERCLIS ID #:	ILN000510396	Contract #	B5-S5-09-05
RCRIS ID #:			

Site Description

The City of Chicago requested assistance from U.S. EPA--Region 5 on September 2, 2009 with regard to six (6) 30-gallon fiber drums located in a residential garage located on 136th Street in Chicago. The fiber drums were full of lab materials. Region 5 and the City of Chicago inspected the drums on September 2 and obtained Site Access from the property owner.

An Emergency Response Contractor was brought onboard September 3. Sampling, as needed, and repacking of the lab materials was done on September 10 and 11. Transportation and disposal of the lab materials (repackaged into 26 containers) occurred on September 24 and 29. The project was completed on September 29, 2009.

Current Activities

All on-site activities have been completed. Financial activities with the Emergency Response Contractor are continuing.

Planned Removal Actions

None.

Next Steps

Finalize 1900-55s and invoices from the Emergency Response Contractor.

Key Issues

None.

ALL COSTS NOTED BELOW ARE CURRENT AS OF OCTOBER 1, 2009

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$20,000.00	\$12,454.00	\$7,546.00	37.73%
Intramural Costs				
Total Site Costs	\$20,000.00	\$12,454.00	\$7,546.00	37.73%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/136thstreetdrum