



**Monthly Status Report
Sylvan Slough Site
October 1995**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent
Docket No. V-W-94-C242

Date Prepared: November 20, 1995

Prepared by: Martin Hamper
Geraghty & Miller, Inc.

Reporting Period: October 1995

Description of Work Performed: Evaluated remedial alternatives for the Sylvan Slough Site to identify a proposal for a full-scale remedial system.

Problems Encountered: The pump test results indicated that there is a confining layer between the Upper Fill and the Lower Sand and Gravel Unit, and that oil is present in the Lower Sand and Gravel Unit. This required that the remedial approach consider the impact of oil recovery from a confined aquifer, rather than from a water table aquifer situation only.

Analytical Data Received: None

Personnel Changes: Martin Hamper will serve as the Project Manager for Geraghty & Miller.

Schedule: A revised schedule has been submitted to the U.S.EPA for review and approval in a letter dated October 27, 1995.

Next Reporting Period: November 1995

Developments Anticipated for Next Reporting Period: During the next reporting period, a full-scale remedial alternative proposal will be submitted to the U.S. EPA on November 17, 1995.

Anticipated Problems/Planned Resolution: None.

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\OCT95ST.DOC



**Monthly Status Report
Sylvan Slough Site
November 1995**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent
Docket No. V-W-94-C242

Date Prepared: December 7, 1995

Prepared by: Martin Hamper
Geraghty & Miller, Inc.

Reporting Period: November 1995

Description of Work Performed: Completed evaluation of removal alternatives for the Sylvan Slough Site and identified a proposal for a full-scale system, which was submitted to the USEPA on November 17, 1995 for review and approval. Began review of available groundwater data with regards to hazardous constituents.

In a letter dated November 22, 1995, the USEPA approved the "Aquifer Pumping Test Report", Dated September 1995. In a November 30, 1995 phone conversation between Mr. Hamper and Mr. Theisen, the USEPA approved the startup of the Pre-Design field work on December 11, 1995.

Problems Encountered: None

Analytical Data Received: None

Personnel Changes: None

Schedule: On November 3, 1995 in a meeting with the USEPA, Mr. Ken Theisen provided verbal approval with comments on the October 27, 1995 proposed schedule, which the USEPA was to document in a follow-up letter. The Alternatives Evaluation Technical Memorandum submitted on November 17, 1995 included a revised schedule addressing the USEPA's comments raised in the November 3, 1995 meeting. The USEPA provided written comments on the proposed schedule in a letter dated November 22, 1992. A revised schedule needs to be submitted addressing the USEPA comments.

The Pre-Design Study field work is tentatively scheduled to begin December 11, 1995. The Pilot Study will be conducted in January 1996 after the results of the Pre-Design Study are available.



Next Reporting Period: December 1995

Developments Anticipated for Next Reporting Period:

- Revise schedule to address the USEPA comments in the November 22, 1995 letter
- USEPA approval of the revised schedule
- Development of the Pre-Design/Pilot Study Work Plan
- Begin equipment procurement for Pilot Study
- Continue to develop report regarding hazardous constituents in the groundwater

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
Gregory Jeffries
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\NOV95ST.DOC



**Monthly Status Report
Sylvan Slough Site
December 1995**

A Heidemij company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: January 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: December 1995

Description of Work Performed: Continuing to review available groundwater data with regards to hazardous constituents. Pre-Design field work was conducted between December 11 and December 18, 1995. Began analysis of the Pre-Design field data.

Problems Encountered: There was initially some problem in obtaining access from the Iowa Interstate Railroad, but the USEPA was able to resolve the issue.

Analytical Data Received: None

Personnel Changes: None

Schedule: The Pilot Study will be conducted in January 1996 after the results of the Pre-Design Study are available.

Next Reporting Period: January 1996

Developments Anticipated for Next Reporting Period:

- Continue to develop report regarding hazardous constituents in the groundwater
- Conduct Pilot Study
- Prepare Revised Schedule

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
Gregory Jeffries
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\NOV95ST.DOC



**Monthly Status Report
Sylvan Slough Site
January 1996**

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: February 9, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: January 1996

Description of Work Performed: Began drafting report regarding the hazardous constituents. Began making preparations for Pilot Study.

Problems Encountered: Some difficulty in locating local qualified contractors to bid on pilot study construction. Search area was broaden and contractors were located.

Analytical Data Received: None

Personnel Changes: None

Schedule: Anticipate start of pilot system construction in late February or March.

Next Reporting Period: February 1996

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Complete preparations for Pilot Study
- Prepare Revised Schedule

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
Gregory Jeffries
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\1-96MSR.DOC



**Monthly Status Report
Sylvan Slough Site
February 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: March 11, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: February 1996

Description of Work Performed: Continued drafting report regarding the hazardous constituents. Drafted revised schedule for the entire project. Preparing Pilot Work Plan and Pilot Test System Design. Contacted utilities to determine requirements and procedures to obtain electrical and phone service. Contacted the Rock Island Building and Zoning Department to determine permitting requirements.

Problems Encountered: None

Analytical Data Received: None

Personnel Changes: Mr. James Cunningham will replace Mr. Gregory Jeffries as representative of Burlington Northern Santa Fe Railway.

Schedule: Anticipate start of pilot study system construction in March 1996.

Next Reporting Period: March 1996

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Obtain Pilot Study construction bids
- Submit Revised Schedule

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Gregory Jeffries
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\1-96MSR.DOC



**Monthly Status Report
Sylvan Slough Site
March 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: April 9, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: March 1996

Description of Work Performed: Prepared Pilot Test System Design and Bid Specification. Sent Request for Proposals to selected contractors. Received Bids from contractors. Continued drafting report regarding the hazardous constituents.

Problems Encountered: None

Analytical Data Received: None

Personnel Changes: None

Schedule: Anticipate start of pilot study system construction in April 1996.

Next Reporting Period: April 1996

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Review bids and select contractors
- Begin construction of pilot test system
- Submit Revised Schedule

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Gregory Jeffries
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

H:\APROJECT\NAVISTAR\299MSR\3-96MSR.doc





**Monthly Status Report
Sylvan Slough Site
April 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: May 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: April 1996

Description of Work Performed: Pilot test subcontractors selected. Recovery wells and piezometers installed. Continued drafting report regarding the hazardous constituents.

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: The above grade construction of the pilot study system will begin during the first week of May 1996.

Next Reporting Period: May 1996

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Begin construction of above-grade portion of pilot test system.
- Submit Revised Schedule

Anticipated Problems/Planned Resolution: The City of Rock Island has requested a meeting at the site to discuss the location of the recovery system. A potential exists that the City could cause a delay in construction to resolve issues that they may have. The meeting will be held May 7, 1996.

cc: Edith Ardiente
James Cunningham
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

HP\PROJECT\NAVISTAR\299MSR\4-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
May 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: June 11, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: May 1996

Description of Work Performed:

- Foundation poured
- Building constructed
- Electrical rough-in completed
- Fence installed
- Gravel laid along piping runs
- Worked with electric company to obtain service connection
- Easement survey completed

Problems Encountered: One of the recovery well screens appears to have ruptured. The recovery well will be replaced as a piezometer and monitored during the pilot test. The electric company has requested a new easement for electrical service lines. Easement survey has been completed.

Analytical Data Received: None

Personnel Changes: None

Schedule: Starting June 10, install tank and compressor, piping, final electrical wiring, and phone line. Continue to work with the electric company to complete service connection.

Next Reporting Period: June 1996



Developments Anticipated for Next Reporting Period:

- Complete easement paperwork for service connection
- Complete construction of pilot system
- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Submit Revised Schedule
- Begin Conceptual Design of Full-Scale System

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

H:\APROJECT\NAVISTAR\299MSR\5-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
June 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action
Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: July 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: June 1996

Description of Work Performed:

- Piping, insulation and heat tracing completed
- Compressor installed
- Remote monitoring equipment installed
- Worked with electric company to obtain service connection
- Verified Navistar as property owner in electrical easement area
- Easement paperwork submitted to Navistar
- Began work on full scale system conceptual design/layout

Problems Encountered: Electric company conducted a title search and could not adequately determine the ownership of the property where the electrical easement is proposed. A surveyor was tasked to clarify the situation and verified Navistar's ownership.

Analytical Data Received: None

Personnel Changes: None

Schedule: System start-up will commence as soon as electrical service is established.

Next Reporting Period: July 1996



Developments Anticipated for Next Reporting Period:

- Complete electrical service connection
- Conduct system start up activities
- Begin Pilot test
- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

H:\APROJECT\NAVISTAR\299MSR\6-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
July 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: August 9, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: July 1996

Description of Work Performed:

- Worked on easement with electric company to obtain service connection
- Worked on full scale system conceptual design/layout
- Worked on equipment purchase for full scale system

Problems Encountered: Electric company did not accept easement provided by Navistar.
Electric company developed revised easement.

Analytical Data Received: None

Personnel Changes: None

Schedule: System start-up will commence as soon as electrical service is established.

Next Reporting Period: August 1996

Developments Anticipated for Next Reporting Period:

- Complete electrical service connection
- Conduct system start up activities
- Begin Pilot test
- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

H:\PROJECT\NAVISTAR\299MSR\7-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
August 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: September 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: August 1996

Description of Work Performed:

- Worked on easement with electric company to obtain service connection
- Worked on full scale system conceptual design/layout
- Developed revised schedule
- Met with the USEPA on August 28, 1996, draft schedule provided to USEPA

Problems Encountered: Electric company accepted easement provided by Navistar and electrical service expected to be established soon.

Analytical Data Received: None

Personnel Changes: None

Schedule: System start-up will commence as soon as electrical service is established.

Next Reporting Period: September 1996

Developments Anticipated for Next Reporting Period:

- Complete electrical service connection
- Conduct system start up activities
- Begin Pilot test
- Complete report regarding hazardous constituents in the groundwater
- Complete Pilot Study Work Plans
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Jake Holdreth
Cary Perlman
Jack Shih
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\8-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
September 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: October 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: September 1996

Description of Work Performed:

- Electrical service connected.
- Pilot Study Work Plan completed
- Started up and tested pilot system
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings
- Began installation of the Phase I wells

Problems Encountered: Needed to de-energize overhead wires (both the high voltage lines and the site electrical service) to allow Phase I well installations near the slough and as a result the pilot test system has been temporarily shut down pending completion of the well installations near the slough.

Analytical Data Received: None

Personnel Changes: None

Schedule: Complete well installations and conduct pilot test in October 1996

Next Reporting Period: October 1996



Developments Anticipated for Next Reporting Period:

- Re-start pilot test system
- Complete well installations
- Perform single well recovery tests
- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Rachel Igel
Cary Perlman
Jack Shih
Karin Torain
Jeanette Zeldin

G:\APROJECT\NAVISTAR\299MSR\9-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
November 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: December 10, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: November 1996

Description of Work Performed:

- Completed pilot test and began system operation.
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings.
- Measured water levels.
- Worked on residuals disposal.

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program.

Next Reporting Period: December 1996

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Rachel Igel
Cary Perlman
Jack Shih
Karin Torain
Jeanette Zeldin

G:\PROJECT\NAVISTAR\299MSR\11-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
October 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: November 11, 1996

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: October 1996

Description of Work Performed:

- Restarted pilot system.
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings
- Completed installation of the Phase I wells
- Measured water levels
- Performed single well recovery tests

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: Complete pilot test in November and begin monthly water level program.

Next Reporting Period: November 1996



Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Rachel Igel
Cary Perlman
Jack Shih
Karin Torain
Jeanette Zeldin

G:\APROJECT\NAVISTAR\299MSR\10-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
December 1996**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: January 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: December 1996

Description of Work Performed:

- Operated system.
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings.
- Measured water levels.
- Worked on residuals disposal.

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program.

Next Reporting Period: January 1997

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente
James Cunningham
Rachel Igel
Cary Perlman
Jack Shih
Karin Torain
Jeanette Zeldin

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\12-96MSR.doc



**Monthly Status Report
Sylvan Slough Site
January 1997**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: February 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: January 1997

Description of Work Performed:

- Operated system. Approximately 150 gallons of oil collected to date.
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings.
- Measured water levels.
- Worked on residuals disposal.

Problems Encountered: System was shut down because water accumulated in the storage tank and froze.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program.

Next Reporting Period: February 1997

Developments Anticipated for Next Reporting Period:

- Continue to work on development of solution to frozen storage tank problem
- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente James Cunningham
Rachel Igel Cary Perlman
Jack Shih Karin Torain
Jeanette Zeldin



**Monthly Status Report
Sylvan Slough Site
February 1997**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: March 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: February 1997

Description of Work Performed:

- System not operating due to frozen conditions.
- Worked on full scale system conceptual design/layout.
- Worked on Phase I design piping drawings.
- Worked on residuals disposal.

Problems Encountered: System was shut down because water accumulated in the storage tank and froze.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program.

Next Reporting Period: February 1997

Developments Anticipated for Next Reporting Period:

- Continue to work on development of solution to frozen storage tank problem
- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Continue with Conceptual Design of Full-Scale System
- Continue with Phase I piping design drawings

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente James Cunningham
Rachel Igel Cary Perlman
Jack Shih Karin Torain
Jeanette Zeldin



**Monthly Status Report
Sylvan Slough Site
March 1997**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: April 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: March 1997

Description of Work Performed:

- System not operating due to frozen conditions.
- Tank enclosure constructed.
- Worked on full scale system conceptual design/layout.
- Collected water level measurements.

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program.

Next Reporting Period: April 1997

Developments Anticipated for Next Reporting Period:

- Re-start system
- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Submit Conceptual Design of Full-Scale System

Anticipated Problems/Planned Resolution: None.

cc:	Edith Ardiente	James Cunningham
	Randall Vickery	Cary Perlman
	Jack Shih	Karin Torain
	Jeanette Zeldin	

O:\APROJECT\NAVISTAR\299MSR\3-97MSR.doc



**Monthly Status Report
Sylvan Slough Site
April 1997**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: May 9, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: April 1997

Description of Work Performed:

- Restarted oil recovery system
- Collected approximately 17 gallons of oil
- Submitted Conceptual Design report for USEPA review
- Collected water level measurements.

Problems Encountered: None.

Analytical Data Received: None

Personnel Changes: None

Schedule: Continue monthly water level program. Continue to operate system.. Begin piping installation for Phase I in June 1997.

Next Reporting Period: May 1997

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule

Anticipated Problems/Planned Resolution: None.

cc:	Edith Ardiente	James Cunningham
	Randall Vickery	Cary Perlman
	Jack Shih	Karin Torain
	Jeanette Zeldin	

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\4-97MSR.doc



**Monthly Status Report
Sylvan Slough Site
May 1997**

a heidemij company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: June 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: May 1997

Description of Work Performed:

- Operated oil recovery system
- Collected a total of approximately 167 gallons of oil to date
- Prepared bid documents for Phase I Construction
- Collected water level measurements.

Problems Encountered: Water levels dropped below range of pumps. Will move pumps to lower level in wells.

Analytical Data Received: None

Personnel Changes: None

Schedule: Service pumps by removing and soaking screens in oil. Move pumps to lower level in wells. Continue monthly water level program. Continue to operate system. Receive bids and select contractor for construction of Phase I system. Begin piping installation for Phase I in July 1997.

Next Reporting Period: June 1997

Developments Anticipated for Next Reporting Period:

- Move and service pumps.
- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Issue bid documents to bidders
- Select Phase I construction contractor

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente James Cunningham
Randall Vickery Cary Perlman
Jack Shih Karin Torain

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\5-97MSR.DOC



**Monthly Status Report
Sylvan Slough Site
June 1997**

a **heidemij** company

Site Description: Sylvan Slough Site Removal Action, Rock Island, Illinois
Administrative Order on Consent, Docket No. V-W-94-C242

Date Prepared: July 10, 1997

Prepared by: Martin Hamper, Geraghty & Miller, Inc.

Reporting Period: June 1997

Description of Work Performed:

- Operated oil recovery system
- Moved and serviced pumps
- Collected a total of approximately 184 gallons of oil to date
- The bidding process continued during June.
- Collected water level measurements.
- Issued bid documents to bidders

Problems Encountered: Compressor belt failed and was replaced.

Analytical Data Received: None

Personnel Changes: None

Schedule: Receive bids and select contractor for construction of Phase I system. Begin piping installation for Phase I in July 1997.

Next Reporting Period: July 1997

Developments Anticipated for Next Reporting Period:

- Complete report regarding hazardous constituents in the groundwater
- Submit Revised Schedule
- Select Phase I construction contractor

Anticipated Problems/Planned Resolution: None.

cc: Edith Ardiente James Cunningham
Randall Vickery Cary Perlman
Jack Shih Karin Torain

\\Gm_chicago\data\APROJECT\NAVISTAR\299MSR\6-97MSR.doc

