


From: mike shanahan
To: [Drexler, Timothy](#)
Cc: [Von Wallmenich, Theo/DET](#); [Lehman, Michael/MKE](#); [Pisek, Robert/DFW](#); [Custance, Robert/CLT](#); [Pasek, Emily/DET](#); [Seaman, Jennifer/CHC](#); [Rodencal, Jeffrey/MKE](#); [Watkins, Timothy/DET](#); [Arps, Paul/MKE](#); [Saikrishnan Ramamurthy; Pasek, Emily/DET](#); [Andrae, Bill/MKE](#); [Rohde, Beth/MKE](#); [Woods, Carl/CIN](#); [Ewing, Denis/ATL](#); [Clark, Julie/DET](#)
Subject: RE: USS Lead Daily Zone 3 Field Progress Report 5-03-17
Date: Wednesday, May 03, 2017 9:11:57 PM
Attachments: [image001.png](#)

Tim-

On May 3rd, 2017 the following items were accomplished on the USS Lead Zone 3 remediation project:

Schedule Evaluation: 2 Week look Ahead



Non Responsive

Scheduled Excavation Completion Date 5-5-17):

- o Utility clearance completed 5-1-17
- o Precon Survey Completed 5-2-17

Non Responsive

Scheduled Excavation Completion Date 5-8-17):

- o Utility clearance completed 5-1-17
- o Precon Survey Completed 5-2-17

Non Responsive

Scheduled Excavation Completion Date 5-9-17):

- o Utility clearance completed 5-1-17
- o Precon Survey Completed 5-2-17

Non Responsive

Scheduled Excavation Completion Date 5-10-17):

- o Utility clearance completed 5-1-17
- o Began Tree removal 5-2-17 (50% complete)
- o Precon Survey Completed 5-3-17

Non Responsive

Scheduled Excavation Completion Date 5-11-17):

- o Utility clearance completed 5-1-17
- o Precon Survey Completed 5-2-17
- o Began Tree removal 5-2-17 (50% complete)

Non Responsive

(Scheduled Excavation Completion Date 5-12-17)

- o Utility clearance completed 5-2-17
- o Precon Survey Completed 5-3-17

Project Progress Summary

Status: On Schedule

Precon Surveys Completed

• 7 of 120

Excavations Completed

- 0 of 120

Backfill / Topsoil Completed


- 0 of 120

Restorations Completed

- 0 of 120

Preconstruction Property Meeting Status

- One Precon Meeting today

○  Non Responsive

- Initial Precon Meetings % Complete: 56.7%

- Final Precon Meetings % Complete: 31.7%

Post construction Property Meeting Status

- No Post-Con meetings today

- Post-Con Meetings % Complete: 0.0%

Safety and Quality

- Safety-

- CH2M approves Arrowhead Safety Plan
- CH2M completes project orientations for 1st round of Summit labor force
- Arrowhead's new SSC arrives on site late today
- CH2M approves Arrowhead submittal 3G (Employee certs and training records)
- Arrowhead submits reply to RFI # 3 REV 1 (lead exposure assessment)
 - CH2M reviews and provides concurrence


- Quality


- CH2M returns submittal comments to Arrowhead on RAWP- Approved
- CH2M returns comments to arrowhead on RFI #4 for stump grinding depth-
- CH2M delivers RFI-2 to arrowhead for SWPPP Inspections
- CH2M approves new borrow source

Property Work Today


- CH2M distributes new precon meeting schedule today


- Arrowhead begins clearing:


○  Non Responsive


○  Non Responsive

- Bloodhound completes utility locate surveys at:

○  Non Responsive

○  Non Responsive

○  Non Responsive

○  Non Responsive

0	Non Responsive
0	Non Responsive
0	Non Responsive
0	Non Responsive
0	Non Responsive

• **Abonmarche completes precon surveys at :**

0	Non Responsive
0	Non Responsive
0	Non Responsive

General Work Today

- Arrowhead begins plastic line prep for stockpile laydown area
- Air monitoring training ongoing
- Summit receives equipment /materials today:
 - o One mini excavator
 - o One 2000g water truck
 - o One pallet of protective plywood
 - o Stockpile cover

Street Force Operations

- CH2M Street Force team populates city information on waterlines and basements today

Planned Work for Tomorrow (5/04)

- Summit field team mobilization continues
- Site orientation and HASP reviews
- Submittal reviews
- Survey operations
- Administrative operations
- Property Owner meetings
- Possible excavation start

Changed Conditions/Delay/Conflicts Encountered

- Arrowhead submittals pending
- Compliance with CQC requirements

Visitors/Discussions

- None

CH2M

Michael K Shanahan /SAC

Health, Safety, and Environment

Construction Manager

2485 Natomas Park Dr.

Suite 600

Sacramento, Ca

ML: 916.915.7896 (Cell)

EMAIL: michael.shanahan@ch2m.com

