

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Morrow Lake Sediment Release - Removal Polrep
Final Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #2
Final
Morrow Lake Sediment Release
C5SC
Comstock, MI
Latitude: 42.2825160 Longitude: -85.4920006

To: Douglas Ballotti, US EPA Region 5
Jason El-Zein, U.S. EPA
Jim Saric, U.S. EPA
John Glover, U.S. EPA
Laurie Lee, NOAA
Todd Goeks, NOAA
Greg Baker, NOAA
Wayne Babcock, U.S. DOI
Annette Trowbridge, U.S. FWS
Lisa Williams, U.S. FWS
Jay Eickholt, EGLE
Dan Peabody, EGLE
Polly Synk, MDAG
Matt Diana, MDNR
Cheryl Vosburg, Kalamazoo River Watershed Council

From: Jeff Kimble, OSC

Date: 2/18/2021

Reporting Period: 11/5/2020 - 2/12/2021

1. Introduction

1.1 Background

Site Number:	C5SC	Contract Number:	
D.O. Number:		Action Memo Date:	
Response Authority:	CERCLA	Response Type:	PRP Oversight
Response Lead:	PRP	Incident Category:	Removal Assessment
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	10/5/2020	Start Date:	10/5/2020
Demob Date:	1/27/2021	Completion Date:	2/12/2021
CERCLIS ID:		RCRIS ID:	
ERNS No.:		State Notification:	EGLE
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

PRP Oversight

1.1.2 Site Description

The Morrow Lake Dam is located in Comstock, Michigan. The hydroelectric dam holds back waters of the Kalamazoo River in a 1000 acre Morrow Lake impoundment. A drawdown of Morrow Lake in late 2019 to perform emergency repairs on the tainter gates of the dam resulted in the discharge of lake bottom sediments downstream of the dam. Morrow Lake sediments are known to contain polychlorinated biphenyls (PCB) contamination.

1.1.2.1 Location

The Morrow Lake Dam is located at 6900 East Michigan Avenue, Comstock, Kalamazoo County, Michigan at approximately River Mile 76.5 on the Kalamazoo River. The dam is owned by Eagle Creek Renewable Energy, LLC (ECRE) and operated by STS Hydropower, LLC (STS).

1.1.2.2 Description of Threat

In November 2019, the Morrow Lake Dam spillway gates required immediate emergency repairs and a partial lake drawdown to relieve gate pressure and eliminate the risk of uncontrolled flooding. During inspection of the gates, they were found to be in need of replacement instead of repairs, with the time needed for full replacement expected to continue until December 2020. Following the drawdown, the Michigan Department of Environment, Great Lakes and Energy (EGLE) received reports of increased turbidity and fine sediment deposits downstream of the dam. EGLE issued Notices of Violation (NOVs) on July 8, 2020 and September 16, 2020, requiring STS to develop a plan to assess the volume, location, depth and composition of sediments downstream that were mobilized by the drawdown and to sample these sediments for PCBs and hydrocarbons, as historic sampling results have documented the presence of PCB contamination in Morrow Lake sediments. EGLE requested EPA assistance on September 24, 2020. All documentation can be found in the 'Documents' section of the website.

The sediment release increased turbidity levels in the Kalamazoo River at least 30 river miles downstream, which has been documented by EGLE with direct read instrumentation. The Kalamazoo River downstream Morrow Lake is currently part of

the Superfund Site. **US EPA has been achieving the SWAC of 0.33 ppm total PCBs for sediments by removing contaminated sediments with PCBs at levels greater than or equal to 1 ppm total PCBs.**

[1] A surface-weighted average concentration (SWAC), is a method of spatially calculating the mean (average) concentration of a constituent (i.e., total PCBs) in the sediment surface. Samples are collected throughout the area of concern, representative sub-areas are generated for each sample location, and a subarea-weighted concentration is calculated to produce the SWAC. The subareas may be generated using several different methods, such as grids or stream tubes.

Additional phases of bathymetric surveying and sediment sampling may necessary once data and results are more thoroughly reviewed by EGLE to support further response actions by STS. Future response actions, such as dredging and construction of sediment traps, conducted by STS would be under directive and oversight by EGLE.

2.2.1.2 Next Steps

As requested by EGLE, US EPA will continue to coordinate with ECRE, STS, AECOM, EGLE and DNR and provide technical input on additional sampling efforts and future response activities as requested.

2.2.2 Issues

None

2.3 Logistics Section

STS and their contractors (AECOM and SWAT Environmental of Michigan) conducted field logistics during the project in coordination with START.

2.4 Finance Section

2.4.1 Narrative

START contractor TetraTech, Inc. and Mannik Smith Group assisted US EPA with oversight of field assessment and sampling activities.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
TAT/START	\$35,000.00	\$35,000.00	\$0.00	0.00%
Intramural Costs				
USEPA - Direct	\$10,000.00	\$5,000.00	\$5,000.00	50.00%
Total Site Costs	\$45,000.00	\$40,000.00	\$5,000.00	11.11%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

STS and their field contractors, AECOM and SWAT Environmental of Michigan had on site safety officers serving in this role when field activities were underway by their respective field crews.

2.5.2 Liaison Officer

OSCs Kimble and Ruesch served this role.

2.5.3 Information Officer

OSCs Kimble and Ruesch and CIC Diane Russel served this role.

3. Participating Entities

3.1 Unified Command

NA

3.2 Cooperating Agencies

Michigan Department of Environment, Great Lakes and Energy (EGLE)

Michigan Department of Natural Resources (DNR)

4. Personnel On Site

The following personnel related to the field assessment activities were periodically on site during the reporting period:

AECOM 3
DNR 1
EGLE 1
START 1
STS 2
SWAT 4
US EPA 1

Total 13

5. Definition of Terms

CIC	Community Involvement Coordinator
EGLE	Michigan Department of Environment, Great Lakes and Energy
ECRE	Eagle Creek Renewable Energy, LLC
MDNR	Michigan Department of Natural Resources
mg/kg	milligrams per kilogram
OSC	On Scene Coordinator
PCB	Poly-chlorinated Biphenyls
PolRep	Pollution Report
ppm	parts per million
RM	River Mile
START	Superfund Technical Assessment & Response Team (US EPA contractor)
STS	STS Hydropower, LLC
US EPA	United States Environmental Protection Agency

6. Additional sources of information

6.1 Internet location of additional information/report

<https://response.epa.gov/morrowlake>

6.2 Reporting Schedule

This is the final report on the project by US EPA.

7. Situational Reference Materials

Michigan DNR: https://www.michigan.gov/dnr/0,4570,7-350-79137_79770_79781-511949--,00.html

Michigan EGLE: https://www.michigan.gov/egle/0,9429,7-135-3313_56784-270377--,00.html