

ESS 7 WORK ASSIGNMENT MONTHLY STATUS REPORT

W.A. Number: C07036
W.A. Name: R. V. Hopkins
EPA WAM: Anna Rock
EPA Contract Officer: Ron Stewart
Dynamac Project Manager: Alan Cummings

Report Period: February 2000
Contractor: Dynamac Corporation
% Technically Complete: 33%
Voucher No.: 67
POP: 03/18/00

1. **PROGRESS MADE THIS REPORT PERIOD:**

Activities conducted for this work assignment for the February reporting period included the preparation of contract-required reports. (Reporting period from January 30, 2000 – February 26, 2000.)

Task 5

No activity this reporting period.

2. **DELIVERABLES:**Deliverables (This Report Period)Due Date
to EPADate Delivered
to EPA

Monthly Status Report

2/15/00

2/15/00

Deliverables (Next Report Period)Due Date to EPA

Monthly Status Report

3/15/00

3. **OUTSTANDING ISSUES AND RESOLUTIONS:**

Due to data entry error, 0.5 hours were charged to task 7036.07. This charge will be credited to the March Invoice.

4. **PROJECTED ACTIVITY NEXT PERIOD:**

Dynamac will begin contract closeout.

5. **SUBCONTRACTORS:**

Not applicable to this work assignment.

6. **EXPLANATION OF EXPENDITURES:**

None.

Site:	Hopkins R.V.
ID #:	IA022096028
Break:	22.3
Other:	ESS C07036
	2-26-2000

#105530



S00106247
SUPERFUND RECORDS

REGION VII ESS CONTRACT: 08-W4-0039
 WORK ASSIGNMENT FINANCIAL STATUS REPORT
 W.A. #: C07036
 1/30/2000 - 2/28/2000

W.A. Name: R.V. Hopkins PRP Search

	Current Month	Actual Project to Date	Estimated To Complete	At Complete	Authorized Budget	Projected Variance	Percent Complete
HOURS:							
P4	0.00	0.00	0.00	0.00		0.00	0.00%
P3	1.00	44.50	23.50	68.00		0.00	65.44%
P2	0.00	22.50	19.50	42.00		0.00	53.57%
P1	1.00	399.00	656.00	1,055.00		30.00	36.77%
Tech	0.00	253.00	654.00	907.00		0.00	27.89%
Subcontractor	0.00	0.00	0.00	0.00		0.00	0.00%
Consultants	0.00	0.00	0.00	0.00		0.00	0.00%
TOTAL LOE:	2.00	719.00	1,353.00	2,072.00		30.00	34.21%
Unrecorded LOE							
Dynamac	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Subcontractor	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Consultants	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
TOTAL UNRECORDED L	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Clerical	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
TOTAL HOURS:	2.00	719.00	1,353.00	2,072.00	2,102.00	30.00	34.21%
COST:							
Direct Labor							
Travel							
Other Direct Cost							
Indirects							
Subcontractor							
Consultants							
Total Cost						0.00	
EARNED FEE:							
Base Fee						0.00	
LESS: Exc of funded value							
TOTAL:						0.00	
Unrecorded Expenses							
Dynamac	0	0	0	0	0	0.00	0.00%
	0	0	0	0	0	0.00	0.00%
Consultants	0.00	0	0	0	0	0.00	0.00%
Total Unrecorded Expens	0	0.00	0	0	0	0.00	0.00%
GRAND TOTAL:						0.00	
PROGRAM PROJECTIONS							
Professional Hours							
Total Cost							

REGION VII ESS CONTRACT 68-W4-0039
MONTHLY STATUS REPORT BY TASK/SITE
January 30 - February 26, 2000

C07036 RV HOPKINS PRP SEARCH

WA Task/Site	Task/Site Name	Current		Cumulative		Authorized Budget		% Expended		Estimate at Complete	
		LOE	Dollars	LOE	Dollars	LOE	Dollars	LOE	Dollars	LOE	Dollars
7036.01	Project Management	1.5		31.5		36.0		87.50%		36.0	
7036.02	Develop Work Plan	0.0		33.0		38.0		86.84%		38.0	
7036.03	Contract Key Reports	0.0		21.0		36.0		58.33%		36.0	
7036.04	Closeout	0.0		0.0		10.0		0.00%		10.0	
7036.05	Record Collection	0.0		633.0		650.0		97.38%		650.0	
7036.06	PRP Search	0.0		0.0		300.0		0.00%		300.0	
7036.07	Request/Notification	0.5		0.5		1,032.0		0.05%		1,032.0	
TOTALS		2.0		719.0		2,102.0		34.21%	34.49%	2,102.0	

DYNAMAC CORPORATION
 REGION VII ESS CONTRACT - 68-W4-0039
 WORK ASSIGNMENT - MONTHLY LABOR REPORT, LOE & Non-LOE HOURS
 PERIOD: 1/30/00 - 2/26/00

WORK ASSIGNMENT #: C07036
 WORK ASSIGNMENT NAME: RESPONSIBLE PARTY SEARCH

EMPLOYEE NAME	P-LEVEL	CURRENT HOURS	PROJECT TO DATE HOURS
	P1	0.0	7.5
	P1	1.0	391.5
	TOTAL P1 =	1.0	399.0
	P2	0.0	19.5
	P2	0.0	3.0
	TOTAL P2 =	0.0	22.5
	P3	1.0	44.5
	TOTAL P3 =	1.0	44.5
	T2	0.0	253.0
	TOTAL T2 =	0.0	253.0
	TOTAL LABOR =	2.0	719.0