

To "'Chuck McLaughlin" <cmclaugh@demaximis.com>,
Christopher Lichens/R9/USEPA/US@EPA, "Chamberlin,
David" <ChamberlinDC@cdm.com>, "TomPerina
cc "Rowe, Suzanne" <RoweSM@cdm.com>

bcc

Subject Rescheduled Drilling Date for OW9 on Putnam

The Whittier City Engineer (Dave Collosi) just notified me that the City Council postponed their July 13th meeting one week, to July 20th. According to Dave Collosi, we should receive approval for the well July 21st or 22nd from the eEngineering Dept.

I contacted the drilling subcontractor (BC2) and was able to reschedule for the following week. The revised field schedule is as follows:

July 26, 27, and 28 - drill pilot hole, e-log, install conductor, ream and install well

July 29 - install well box

August 2 & 3 - develop well (1 to 2 days est.)

August 9 - purge and sample well

Tha analytical results will be available on August 17, in advance of our proposed meeting on the 26th. If you have any questions, please don't hesitate to call or e-mail.

Sharon