

ASBESTOS ASSES SURVEY

H-K Building
Project Number: 0980193E
Project: G. HEILEMAN BREWERY "E"
Date Inspected: 03/23/89
Inspector: MARK VOTH

Building Number: 05/05A
Building Name: STORAGE/CREDIT UNION
SEATTLE, WASHINGTON 98134
Building Type: STORAGE
Year Constructed: 1933

*****	AREA NUMBER: 01	AREA DESCRIPTION: 1st Floor	AREA AVERAGE % ASBESTOS: 53%	*****
-------	-----------------	-----------------------------	------------------------------	-------

LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS
credit union office-at unit handler	00-356389	70%	pipe covering	OHA	3 ft.	4 in. O.D.	HPS/R	40	II	\$27	\$17	\$44
part 5A-along south wall	00-356389	70%	pipe covering	OHA	18 ft.	6 in. O.D.	HPS/R	40	II	\$234	\$146	\$380
part 5A-along south wall	00-356389	70%	pipe covering	OHA	50 ft.	4 in. O.D.	HPS/R	40	II	\$446	\$279	\$725
electrical room-along ceiling	00-356389	70%	pipe covering	OHA	45 ft.	4 in. O.D.	HPS/R	40	II	\$401	\$251	\$652
part 5A-along south wall	05-356390	70%	mjp on pipe covering	OHA	2 6 in.	O.D.	HPS/R	40	II	\$77	\$45	\$122
credit union office-at unit handler	05-356390	70%	mjp on pipe covering	OHA	2 4 in.	O.D.	HPS/R	40	II	\$56	\$31	\$87
part 5A-along south wall	05-356390	70%	mjp on pipe covering	OHA	14 4 in.	O.D.	HPS/R	40	II	\$393	\$219	\$612
electrical room-along ceiling	05-356390	70%	mjp on pipe covering	OHA	7 4 in.	O.D.	HPS/R	40	II	\$197	\$109	\$306
	05-356391	50%						40	II			
	05-356392	70%						40	II			
filtration office-north wall-at ceiling	07-356396	10%	mjp on non-suspect pipe cover	OHA	6 4 in.	O.D.	HPS/R	40	II	\$169	\$94	\$263
	07-356397	10%						40	II			
	07-356398	10%						40	II			

AREA COMMENTS

The materials are in good condition with minor contact and water damage. The materials are approximately 8' to 20' from the floor. At a minimum, it is recommended that the materials be repaired and monitored. If removal is planned, glove bag removal procedures are recommended. This appears to be a high traffic area.

AREA # 01 TOTAL \$2,000 \$1,191 \$3,191

*****	AREA NUMBER: 02	AREA DESCRIPTION: 3rd Floor	AREA AVERAGE % ASBESTOS: 33%	*****
-------	-----------------	-----------------------------	------------------------------	-------

LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS
south hall-at stairwell landing	00-356374	60%	pipe covering	OHA	8 ft.	4 in. O.D.	HPS/R	25	III	\$71	\$45	\$116
south hall-at stairwell landing	00-356374	60%	pipe covering	OHA	8 ft.	12 in. O.D.	HPS/R	25	III	\$176	\$135	\$311
south hall-at stairwell landing	03-356382	0%	pipe covering	OHA	8 ft.	10 in. O.D.	RS/R					
south hall-at stairwell landing	03-356383	0%	pipe covering	OHA	8 ft.	12 in. O.D.	RS/R					
	03-356384	0%										

AREA COMMENTS

The material is in good condition with minor contact and water damage. The material is approximately 8' from the floor. At a minimum, it is recommended that the material be repaired and monitored. If removal is planned, glove bag removal procedures are recommended. This appears to be a high traffic area.

AREA # 02 TOTAL \$247 \$180 \$427

H-K Building JS
 Project Number: 0980193E
 Project: G. HEILEMAN BREWERY "E"
 Date Inspected: 03/23/89
 Inspector: MARK VOTH

ASBESTOS ASSES SURVEY

Building Number: 05/05A
 Building Name: STORAGE/CREDIT UNION
 SEATTLE, WASHINGTON 98134
 Building Type: STORAGE
 Year Constructed: 1953

***** AREA NUMBER: 03			AREA DESCRIPTION: 3rd Floor				AREA AVERAGE % ASBESTOS: 37%				*****		
LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS	
part 5-south wall-near floor	00-356374	60%	pipe covering	OHA	125 ft.	4 in. O.D.	HPS/R	25	III	\$1,115	\$697	\$1,812	
part 5-south wall-near floor	00-356374	60%	pipe covering	OHA	65 ft.	12 in. O.D.	HPS/R	25	III	\$1,431	\$1,100	\$2,531	
part 5A-southwest corner-along wall	00-356374	60%	pipe covering	OHA	30 ft.	4 in. O.D.	HPS/R	25	III	\$268	\$167	\$435	
near northwest corner-at ceiling	00-356374	60%	pipe covering	OHA	20 ft.	4 in. O.D.	HPS/R	25	III	\$178	\$112	\$290	
part 5-along west wall-near ceiling	00-356374	60%	pipe covering	OHA	49 ft.	4 in. O.D.	HPS/R	25	III	\$437	\$273	\$710	
part 5-northeast corner-below tank	00-356378	0%	pipe covering	OHA	5 ft.	10 in. O.D.	PL						
part 5-south wall-near floor	01-356375	60%	mjp on pipe covering	OHA	2	12 in. O.D.	HPS/R	25	III	\$152	\$95	\$247	
near northwest corner-at ceiling	01-356375	60%	mjp on pipe covering	OHA	5	4 in. O.D.	HPS/R	25	III	\$140	\$78	\$218	
part 5-along west wall-near ceiling	01-356375	60%	mjp on pipe covering	OHA	4	4 in. O.D.	HPS/R	25	III	\$112	\$62	\$174	
part 5A-southwest corner-along wall	01-356375	60%	mjp on pipe covering	OHA	3	4 in. O.D.	HPS/R	25	III	\$84	\$47	\$131	
part 5-south wall-near floor	01-356375	60%	mjp on pipe covering	OHA	22	4 in. O.D.	HPS/R	25	III	\$618	\$343	\$961	
	01-356376	60%						25	III				
	01-356377	60%						25	III				
part 5-northeast corner-below tank	02-356379	2%	mjp on pipe covering	OHA	1	10 in. O.D.	PL	25	III	\$63	\$39	\$102	
	02-356380	2%						25	III				
	02-356381	10%						25	III				
part 5-along south wall-near floor	03-356382	0%	pipe covering	OHA	65 ft.	10 in. O.D.	RS/R						
part 5-along south wall-near floor	03-356382	0%	pipe covering	OHA	65 ft.	12 in. O.D.	RS/R						
	03-356383	0%											
	03-356384	0%											

AREA COMMENTS

The materials are in good condition with minor contact and water damage. The materials are approximately 2' to 10' from the floor. At a minimum, it is recommended that the materials be repaired and monitored. If removal is planned, gross removal procedures are recommended. This appears to be a low traffic area.

AREA # 03 TOTAL \$4,598 \$3,013 \$7,611

***** AREA NUMBER: 04			AREA DESCRIPTION: 3rd Floor				AREA AVERAGE % ASBESTOS: %				*****		
LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS	
part 5-northeast corner-hot water tank	00-999999	%	boiler/tank insulation	OMB	175	sq.ft.				\$4,944	\$3,960	\$8,904	

ASBESTOS ASSESSMENT SURVEY

H-K Building 05
 Project Number: 0980193E
 Project: G. HEILEMAN BREWERY "E"
 Date Inspected: 03/23/89
 Inspector: MARK VOTH

Building Number: 05/05A
 Building Name: STORAGE/CREDIT UNION
 SEATTLE, WASHINGTON 98134
 Building Type: STORAGE
 Year Constructed: 1933

AREA COMMENTS

The tank is encased in a metal jacket making sample collection impossible. The material is in good condition with no visible contact or water damage. The material is approximately 3' to 10' from the floor. At a minimum, it is recommended that the material be maintained and monitored. If removal is planned, gross removal procedures are recommended. This appeared to be a low traffic area.

AREA # 04 TOTAL \$4,944 \$3,960 \$8,904

***** AREA NUMBER: 05 AREA DESCRIPTION: 4th Floor AREA AVERAGE % ASBESTOS: 49% *****

LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS
part 5A-southwest corner-along ceiling	00-356385	30%	wrapped cardboard/paper pipe	OMA	25 ft.	4 in. O.D.	DW	23	III	\$223	\$139	\$362
part 5-near center-at ceiling	00-356385	30%	wrapped cardboard/paper pipe	OMA	5 ft.	4 in. O.D.	DW	23	III	\$45	\$28	\$73
part 5A-near center-along ceiling	00-356385	30%	wrapped cardboard/paper pipe	OMA	31 ft.	4 in. O.D.	DW	23	III	\$277	\$173	\$450
part 5A-southwest corner-along ceiling	04-356386	72%	mjp on wrapped cardboard/paper	OMA	5	4 in. O.D.	DW	23	III	\$140	\$78	\$218
part 5-near center-at ceiling	04-356386	72%	mjp on wrapped cardboard/paper	OMA	3	4 in. O.D.	DW	23	III	\$84	\$47	\$131
part 5A-near center-along ceiling	04-356386	72%	mjp on wrapped cardboard/paper	OMA	2	4 in. O.D.	DW	23	III	\$56	\$31	\$87
	04-356387	70%						23	III			
	04-356388	70%						23	III			
part 5-near center-at ceiling	06-356393	30%	mjp on non-suspect pipe cover	OMA	2	8 in. O.D.	DR	23	III	\$96	\$57	\$153
	06-356394	30%						23	III			
	06-356395	30%						23	III			

AREA COMMENTS

The materials are in good condition with minor contact and water damage. The materials are approximately 10' to 12' from the floor. At a minimum, it is recommended that the materials be repaired and monitored. If removal is planned, glove bag removal procedures are recommended. This appears to be a low traffic area.

AREA # 05 TOTAL \$921 \$553 \$1,474

***** AREA NUMBER: 06 AREA DESCRIPTION: 5th Floor-Part 5 AREA AVERAGE % ASBESTOS: 43% *****

LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS
SE room-near southwest corner-along wall	00-356455	50%	pipe covering	OMA	17 ft.	4 in. O.D.	HPS/R	25	III	\$152	\$95	\$247
west room-southeast corner-along wall	00-356455	50%	pipe covering	OMA	7 ft.	4 in. O.D.	HPS/R	25	III	\$62	\$39	\$101
paint storage-north wall-near ceiling	00-356455	50%	pipe covering	OMA	12 ft.	4 in. O.D.	HPS/R	25	III	\$107	\$67	\$174
west room-along east wall-near ceiling	00-356455	50%	pipe covering	OMA	37 ft.	4 in. O.D.	HPS/R	25	III	\$330	\$206	\$536
north hall-along ceiling	00-356455	50%	pipe covering	OMA	21 ft.	4 in. O.D.	HPS/R	25	III	\$187	\$117	\$304
north hall-along north wall	00-356455	50%	pipe covering	OMA	12 ft.	4 in. O.D.	HPS/R	25	III	\$107	\$67	\$174
west room-along east wall-near ceiling	00-356459	20%	wrapped cardboard/paper pipe	OMA	24 ft.	4 in. O.D.	DW	25	III	\$214	\$134	\$348
north hall-along ceiling	00-356459	20%	wrapped cardboard/paper pipe	OMA	8 ft.	6 in. O.D.	DW	25	III	\$104	\$65	\$169

H-K Building 05
 Project Number: 0980193E
 Project: G. HEILEMAN BREWERY "E"
 Date Inspected: 03/23/89
 Inspector: MARK VOTH

ASBESTOS ASSES SURVEY

Building Number: 05/05A
 Building Name: STORAGE/CREDIT UNION
 SEATTLE, WASHINGTON 98134
 Building Type: STORAGE
 Year Constructed: 1933

north hall-along ceiling	00-356459	20%	wrapped cardboard/paper pipe	OMA	8 ft. 4 in. O.D.	DW	25 III	\$71	\$45	\$116
west room-along east wall-near ceiling	00-356459	20%	wrapped cardboard/paper pipe	OMA	15 ft. 6 in. O.D.	DW	25 III	\$195	\$122	\$317
north hall-along ceiling	09-356456	42%	mjp on pipe covering	OMA	5 4 in. O.D.	HPS/R	25 III	\$140	\$78	\$218
paint storage-north wall-near ceiling	09-356456	42%	mjp on pipe covering	OMA	2 4 in. O.D.	HPS/R	25 III	\$56	\$31	\$87
west room-along east wall-near ceiling	09-356456	42%	mjp on pipe covering	OMA	6 4 in. O.D.	HPS/R	25 III	\$169	\$94	\$263
SE room-near southwest corner-along wall	09-356456	42%	mjp on pipe covering	OMA	1 4 in. O.D.	HPS/R	25 III	\$28	\$16	\$44
	09-356457	52%					25 III			
	09-356458	42%					25 III			
west room-along east wall-near ceiling	10-356460	52%	mjp on wrapped cardboard/paper	OMA	2 6 in. O.D.	DW	25 III	\$77	\$45	\$122
west room-along east wall-near ceiling	10-356460	52%	mjp on wrapped cardboard/paper	OMA	2 4 in. O.D.	DW	25 III	\$56	\$31	\$87
north hall-along ceiling	10-356460	52%	mjp on wrapped cardboard/paper	OMA	1 4 in. O.D.	DW	25 III	\$28	\$16	\$44
north hall-along ceiling	10-356460	52%	mjp on wrapped cardboard/paper	OMA	1 6 in. O.D.	DW	25 III	\$39	\$23	\$62
	10-356461	52%					25 III			
	10-356462	40%					25 III			

AREA COMMENTS

The materials are in good to fair condition with minor contact and water damage. The materials are up to 10' from the floor. At a minimum, it is recommended that the materials be repaired and monitored. If removal is planned, glove bag removal procedures are recommended. This appears to be a low traffic area.

AREA # 06 TOTAL \$2,122 \$1,291 \$3,413

*****	AREA NUMBER: 07	AREA DESCRIPTION: 6th Floor	AREA AVERAGE % ASBESTOS: 45%	*****
-------	-----------------	-----------------------------	------------------------------	-------

LOCATION OF THE MATERIAL	SAMPLE NUMBER	ASB	MATERIAL DESCRIPTION	O&M CODE	QUANTITY	UNITS OF MEASURE	PIPE ID	EXP POT	PL	REMOVAL COSTS	REPLACEMENT COSTS	TOTAL COSTS
southwest room-along east wall	00-356451	52%	pipe covering	OMA	4 ft. 4 in.	O.D.	HPS/R	23	III	\$36	\$22	\$58
southwest room-along east wall	08-356452	42%	mjp on pipe covering	OMA	1 4 in.	O.D.	HPS/R	23	III	\$28	\$16	\$44
	08-356453	42%						23	III			
	08-356454	42%						23	III			

AREA COMMENTS

The materials are in good to fair condition with minor contact and water damage. The materials are from floor level to 4' high. At a minimum, it is recommended that the materials be repaired and monitored. If removal is planned, glove bag removal procedures are recommended. This appears to be a low traffic area.

AREA # 07 TOTAL \$64 \$38 \$102

BUILDING # 05 TOTAL \$14,896 \$10,226 \$25,122